

























Progress Report of all handies till date upto 07.08.2024																		Annexure "B"																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--






14	Bawli Khan Pur	Chawku	Metala	South West	28° 28' 22.1447" N 76° 18' 35.6187" E	0.14	480	300	0.06	24000	Sh. Sahal Gupta, E2/END-1 8755426793	15.07.2024	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	The work for the cleaning and deshling of phase 1 is completed.	Pitching -0% Footpath Repair -0% Boundary Wall Repair -0% Fence - 0% Painting -0%	In Work for 3rd phase (Pitching, footpath repair, & wall repair, plaster, painting) will be done						
15	Sigrola	Chawku	Metala	West	28° 28' 19.1137" N 77° 7' 23.5447" E	0.1726	1380.8	300	0.1726	1726.20m	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning (Removal of Water Hyacinth) - 100%	100%	Phase-1 work is completed.	Signage Board -0% Fencing -0%	Phase-2 work - Work 1 (Fencing/Signage board) will be completed by 31 oct 2026.						
16	Kannudin Nagar	Chawku	Mundla	West	28.877024, 77.05323	0.883087	4046.4	300	0.883087	4726.80m	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100%	100%	Phase-1 work is in progress	Repair Maintenance -0%	Phase-2 work - Work (Repair maintenance) will be completed by 31 March 2027						
17	Mundla Khairi No. 1783	Chawku	Mundla	West	28.877014, 77.033165	0.2649.8	1061.6	300	0.2649	Dry	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-1 work is completed.	Boundary Wall -0% Footpath -0% Pitching -0%	Phase-2 work - Work for 2nd phase (Pitching, footpath, Boundary wall etc.) is under tendering process & will be completed by 31 March 2027						
18	Bakulwala Kh. No. 83	Chawku	Vikaspur	West	28° 40' 1.7737" N 77° 1' 0.4907" E	0.91768	7340	300	0.91768	9175.00m	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-1 work is completed.	Boundary Wall -0% Footpath -0% Pitching -0%	Phase-2 work - Work for 2nd phase (Pitching, footpath, Boundary wall etc.) is under tendering process & will be completed by 31 March 2027						
19	Bakulwala Kh. No. 82	Chawku	Vikaspur	West	28° 40' 6.8897" N 77° 1' 3.9377" E	0.36803	7146	300	0.36803	3680.00m	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100% Deshling - 100%	100%	Phase-1 work is completed.	Boundary Wall -0%	Phase-2 work - Work for 2nd phase (Pitching, footpath, Boundary wall etc.) is under tendering process & will be completed by 31 March 2027						
20	Haridol Ch. No. 55/16 & 55/17	Chawku	Vikaspur	West	28.830901, 77.055411	1.9264	960	300	0.42	1270.00m	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed.	Boundary Wall -0% Footpath -0% Pitching -0%	Phase-2 work - (Pitching, footpath, Boundary wall etc.) is under tendering process and the tender for completion of work is 31 March 2027.						
21	Repar MGZ/157.2 157.3, 157.4, 157.5, 157.6	Chawku	Metala	West	28.849026, 77.03049	0.8547	4190.4	300	0.854	4021.8	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 100% Deshling - 100%	100%	Phase-1 work is completed.	Repair Maintenance -0%	Phase-2 work - Work (Repair maintenance) will be completed by 31 Dec 2026						
22	Chandigarh/1188 (158/254)	Chawku	NAAMGARH	West	28° 30' 21.2817" N 76° 10' 38.297" E	0.6465	3572	300	0.6465	Dry	Sh. Nishikesh Kumar Mob.8010357794	15.07.2024	Cleaning - 60%	60%	Initially, rejuvenation work was taken up at Khara No. 118 of Village Chandigarh. However, the work could not be commenced due to public interference. Police assistance was sought at the site, and subsequently, on confirmation from the Land Management (LM) Department, it was informed that the said Khara is under litigation. Thereafter, the work was referred to Khara No. 1087/234, village Chandigarh, where more than 60% of the clearing work has been completed. During execution, the entire water body got submerged due to the continuous inflow of wastewater from the MGZ drain and sewerage. In progress, the existing water body is the only available alternative for diversion of wastewater. Further, the local MLA requested that the existing flow should not be obstructed, as it may result in flooding of nearby residential houses and additional costs.	Repair Maintenance -0%							
23	Gur Khurd Kh. No.	South	AC-46 (Chatterpur)	South East	28° 28' 24.9207" N 77° 12' 28.5557" E	0.957	1040	300	0.216	750 CUM	Sh. Sachin Kumar(E2/END-5 95512.1212)	15.07.2024	Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Stone Pitching - 30% Raffing - 10%	Work for phase 2 Awarded on 21.08.2026 & started at site, likely to be completed upto 31.08.2026						
24	Montagarh Kh. No. 154/3	South	AC-46 (Chatterpur)	South	28° 28' 28.6497" N 77° 12' 33.1897" E	4.388	6000	300	0.99	1200 CUM	Sh. Sachin Kumar(E2/END-5 95512.1212)	15.07.2024	Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Stone Pitching - 30% Raffing - 10%	Work for phase 2 Awarded on 21.08.2026 & started at site, likely to be completed upto 31.08.2026						
25	Kishor Gadh Ch. No. 1388 (5-143) 1387 (5-140) 1386 (5-142) 1390 (5-145) 1391 (5-146)	South	AC-45 (Mehraur)	South	28° 30' 7.28977" N 77° 37' 9.38972" E	5.84	4240	300	0.13	3120 CUM	Sh. Sachin Kumar(E2/END-5 95512.1212)	15.07.2024	Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Boundary wall -5% Stone Pitching - 5%	Work for phase 2 Awarded on 21.08.2026 & started at site, likely to be completed upto 31.08.2026						
26	Srinjay Lal, Bhopur Kh.	North	Trilokpur	East	28° 36' 12.2347" N 77° 18' 7.14747" E	21.04	0	300	21.04	788000 Cum approx.	Sh. Saurabh Mishra (E2/END-2 70540.20525)	15.07.2024	Cleaning - 100% Deshling - 100%	100%	Phase 1 is under progress and will be completed by 30-08-2026.	Pitching - 0% Bio Sewing - 0%	The estimate of lat trenching (Mishra Phase II) has been forwarded to the Competent Authority, i.e. GZ (Phase I), for according to principle approval.						
27	Bengapur/803 (12-12)	South	AC-36 (Bhawalat)	New Delhi	28° 32' 2.8337" N 77° 7' 9.9427" E	1.821	4240	300	0.8	3900 cum	Sh. Deepak Bhatnagar (E2/END-5 98994.62129)	15.07.2024	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed	No Work Required in Phase-I	No Work Required in Phase-II						



28	Aganahalli KH no. 166/1	South	AC-36 (Bajawant)	South West	28° 31' 31.5407" N 82° 17' 4' 51.7087" E	0.87	2000	300	0.3	3000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed	Boundary Wall-0% Footpath-0% Fencing-0% Pipeline Connection from DB-0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
29	Mahilpur per 1789 Sh.no. 1020	South	AC-36 (Bajawant)	New Delhi	28° 38' 4' 5.087" N 77° 7' 55.798" E	0.815	800	300	0.15	1000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is in progress and the work will be completed by 15.08.2026	Track-0% Boundary Wall-0% Fencing-0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
30	Rajapur Sh.no. 41	South	AC-45 (Mafraul)	New Delhi	28° 31' 31.707" N 82° 17' 4' 44.267" E	0.267	720	300	0.15	1000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is in progress and the work will be completed by 15.08.2026	Track-0% Boundary Wall-0% Water connection from DB-0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
31	Rajapur Sh.no. 940	South	AC-45 (Mafraul)	New Delhi	28° 38' 28.1207" N 82° 17' 2' 14.8147" E	0.147	480	300	0.12	900 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is in progress and the work will be completed by 15.08.2026	Track-0% Boundary Wall-0% Water connection from DB-0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
32	Rajapur Sh.no. 699	South	AC-45 (Mafraul)	New Delhi	28° 38' 28.8807" N 82° 17' 5' 51.917" E	0.686	1680	300	0.42	4000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	30.08.2026	Cleaning - 100% Excavation - 80%	80%	Phase-1 work is in progress and will be completed on 15.08.2026	0%Boundary Wall- 0%Fencing 0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
33	Mahilpur Sh.No. 195-Min	South	AC-50 (Mafraul Nagar)	South	28° 31' 33.1297" N 82° 17' 27" 20.6807" E	2.161	400	300	0.15	800 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed	Fencing-0%Track Maintenance-0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
34	Ghokrahi 63703/3	South	AC-46 (Chatterpur)	New Delhi	28° 28' 28.2087" N 82° 17' 8' 24.707" E	2.39	7280	300	0.85	10000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is in progress and the work will be completed by 15.07.2026	STP- 0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
35	Rangpur 10056/5	South	AC-36 (Bajawant)	New Delhi	28° 32' 33.0867" N 82° 17' 9' 53.174" E	0.923	2160	300	0.5	4000 cum	Sh. Deepak Bhargava(LPD-1) 989984 621239	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed	Connection-0%Boundary Wall 0%	Phase-2 work - Estimate is under preparation and the timeline for completion of work is 31.12.2026						
36	Kharawa Sh. No. 475, 476, 477, 478, 479, 481	Rajkot	BAWANA	Outer North	28° 48' 23.2987" N 69° 10' 58" 36.1287" E	2.55	0	300	0.1	13432	Sh.Yograj Sahasrabhai 9239910-6 Contact No-9233300967	15.07.2026	Cleaning - 100%	100%	Phase-1 completed	0%Footpath stone Paving-0%	Phase-2, work started w.r.t Construction of Boundary wall, Road and stone Paving to Steps further Tox work, Lining, Footpath will be completed by 31.12.26.						
37	Chakrapur Dahad Sh. No. 21/27	Rajkot	BAWANA	Outer North	28° 41' 26.9537" N 69° 17' 4' 28.1347" E	0.957	4800	300	0.3	12762	Sh.Yograj Sahasrabhai 9239910-6 Contact No-9233300967	15.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work has already been completed	Boundary Wall-40% Fencing- 20% 1st Top Chamber- 100% Footpath-0%	Phase-2 Civil repair work has been started and the same will be completed by 15.12.26.						
38	Rani Khara Sh. No. 74/2	Rajkot	Mundka	Outer North	28° 42' 36.37" N 72° 1' 18" E	1.51	0	300	0.7	12512	Sh. Mahesh Parashuram 9239910-3 9871156443	15.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 completed	Track- 100% Boundary Wall- 100%	phase-1 shall be completed by 15.07.2026						
39	Rani Khara Sh. No. 92/2 and 9/17	Rajkot	Mundka	Outer North	28° 42' 36.37" N 72° 1' 18" E	0.526	0	300	0.33	1220	Sh. Mahesh Parashuram 9239910-3 9871156443	15.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 completed	Track- 100% Boundary Wall- 100% Grill repair- 100%	Phase-1 completed						
40	Maheshpur Dahad Sh.No. 75	Rajkot	Mundka	Outer North	28° 42' 48.8547" N 72° 1' 23.8337" E	1.51	4000	300	1.35		Sh. Anand Kumar, 9239910-2 Contact No. 8178791202	15.08.2026	Cleaning - 100% Excavation - 100%	100%	For Phase-1 (Cleaning of weeds, scrub vegetation, Preparation of stone, jungle clearing and draining of water body is completed).	SPCC Fencing -0% Paver Blocks - 0% Stone work - 0% Barbed - 0% CC Work -0%	For Phase-2: repair of footpath, Boundary wall and side channel is under progress and will be completed on 30.09.2026.						
41	Harpal Thakran Sh. No. 31-01	Rajkot	BAWANA	Outer North	28° 12' 18.74" N 72° 0' 19.12" E	1.62	0	300	0.15	11478	Sh.Yograj Sahasrabhai 9239910-6 Contact No-9233300967	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed	Boundary Wall- 30% Back Fencing- 0% CC on Road- 0%	Phase-2, work started w.r.t Repair of Boundary wall, Red sand stone wall cladding further Tox work, Lining, Footpath will be completed by 31.12.26.						

42	Naragel Thabani No. 87	Rahim	SAWANA	Outer North	28°47'54.17"N 77°02'31.47"E	0.788	0	300	0.078	5373	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Deshling - 100%	100%	Phase-1 work is completed	Tow Wall- 0% Shedding- 0%	Phase -2, work started w.r.t construction of Boundary wall, Tow wall, Lining, footpath will be completed by 31.12.26.						
43	Chandigar Kh. No 32/50	Rahim	SAWANA	Outer North	7542475.772066	0.43	0	300	0.12	21,895.00	SHIRNAD-8 Contact	15.07.2026	ng - 100% Deshling - 100%	100%	going on a low wall construction	Shedding- 0%	phase-2 civil repair work of grouting, boundary wall, footpath and concrete work and plastering of exterior body is in progress for being work and the same will be completed by 30/10/26.						
44	Budhanpur Mansu Kh. No 36/7, 36/8	Rahim	SAWANA	Outer North	28° 40' 15.889" 8° 77' 0" 11.299" E	0.76	0	300	0.17	10568	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Deshling - 100%	100%	Phase-1 is completed Phase-2 Civil work is started e.g. dismantling old paper Block, taking out old plaster and demolishing old damaged concrete work. The wall/protection wall construction is ongoing.	footpath- 0% Pumping- 0%	phase-2 work shall be taken up after completion of Phase-1, and the same will be completed by 30.10.26.						
45	Jethwara Kh. No 70/24 min	Rahim	SAWANA	Outer North	28.7639824 76.9750513	0.74	0	300	0.074	11097	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Deshling - 100%	100%	Phase-1 is completed due time. Phase-2 has started. Civil work like taking out of old red sand stone, demolishing damaged plaster, demolishing block wall which isn't in viable structural form is going on.	Wall- 0% Lining- 40% Boundary- 0%	phase-2 work shall be taken up after completion of Phase-1, and the same will be completed by 30.11.26.						
46	Budhanpur Mansu Kh. No 36/10/1	Rahim	SAWANA	Outer North	28° 40' 15.889" N 77° 0' 15.237" E	0.25	1680	300	0.025	2880	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 is completed. Civil work will start as soon as the rain intensity will diminish.	Wall- 0% SPRC Girls - 30% Stone Pile-	phase-2 work shall be taken up after completion of Phase-1						
47	Bansara Phandi No.105/25	Rahim	SAWANA	Outer North	28°17'52.87"N 77°02'39.87"E	0.405	600	300	0.04	1000	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Excavation - 10%	100%	Phase-1 work is completed	Pitching- 0% Boundary Wall- 0%	Phase -2, work started w.r.t construction of Boundary wall, Tow wall, Lining, footpath will be completed by 31.12.26.						
48	Kahawara Kh. no 824	Rahim	SAWANA	Outer North	28°47'55.47"N 76°58'54.7"E	0.394	0	300	0.39	7970	Sh.Vijay Sukaria (02890-8>Contact No:9233309867	15.07.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-1 work is completed	3 Band Stone- 0% CC on Footpath- 0%	Phase -2, work started w.r.t construction of Boundary wall, Tow wall, Lining, footpath will be completed by 31.12.26.						
49	Garchi Fanchulu	Rahim	MUNDKA	North-west	28° 42' 42.183" N, 76° 36' 05.439" E	1.218	2082	300	0.12	12452	Sh. Mohd Faruqi (02890-3 9971154443	15.07.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	The works under Phase-I is completed	Boundary Wall- 0% Gate - 0% Pathway - 0% Slope Development - 0% SPRC Fencing - 0% Plaster and Paint - 0%	phase-II the tender is in progress with a target date of 31.12.2026						
50	Garchi Fanchulu	Rahim	MUNDKA	North-west	28° 42' 15.889" N, 76° 32' 37.297" E	0.556	996	300	0.01	only 6 m in dry c	Sh. Mohd Faruqi (02890-3 9971154443	15.07.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	The works under Phase-I is completed	Boundary Wall- 0% Gate - 0% Pathway - 0% Slope Development - 0% SPRC Fencing - 0% Plaster and Paint - 0%	phase-II the tender is in progress with a target date of 31.12.2026						
51	Sawda	Rahim	MUNDKA	North-west	28° 42' 28.709" N, 76° 30' 00" E	3.112	3120	300	0.3	2000	Sh. Mohd Faruqi (02890-3 9971154443	15.07.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	The works under Phase-I is completed	Pitching - 0% Ramp - 0% Toe wall - 0% Footpath - 0% Fencing - 0%	Phase-I of the work is in progress and likely to be completed by 30.12.2026						
52	Nagari	Rahim	Kirari	North-west	28° 42' 28.709" N, 77° 0' 15.589" E	1.431	4293	300	1.431	14919	Sh. Anil Kumar, (02890-3 Contact No. 8176791332	15.07.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	For Phase-I (Clearing of weeds, scrub vegetation, single channeling and drainage of water body is completed.	Boundary Wall - 0% Footpath - 0% Stone Pitching - 0% Benches - 0% CC Work - 0%	Phase-II work awarded to agency and will be completed by 30.12.2026						
53	Barkher	NABELA	Narda	OUTER NORTH	28.849056, 77.074904	1.87	6304	300	1.576	3892300	SH GAURAV MEENA (910334139)	15.08.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase-I (slope pitching and fencing etc.) works are under progress.						
54	Barkher	NABELA	Narda	OUTER NORTH	28.849052, 77.074903	1.87	6304	300	1.576	3892300	SH GAURAV MEENA (910334139)	15.08.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase-I (slope pitching and fencing etc.) works are under progress.						
55	manmargpur	NABELA	Narda	OUTER NORTH	28.837236, 77.069086	0.37	1776	300	0.296	153600	SH GAURAV MEENA (910334139)	15.08.2026	Cleaning - 100% Deshling - 100% Excavation - 100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase-I (slope pitching and fencing etc.) works are under progress.						

56	Tharikurud	NABELA	Narela	OUTER NORTH	28.836405, 77.138553	0.55	2640	300	0.44	7800000	Sh. GAURAV MEENA (9103341249)	15.07.2026	Cleaning - 100% Dredging - 100% Excavation - 100%	100%	Phase 1 is completed.	slope development - 100% Footpath - 100% STP - 0%	Phase 1 (slope pitching and fencing etc.) works are under progress.								
57	Tharikurud	NABELA	Narela	OUTER NORTH	28.830094, 77.125183	1.337	8536.8	300	1.0696	25675400	Sh. GAURAV MEENA (9103341249)	15.07.2026	Cleaning - 100% Dredging - 100% Excavation - 100%	100%	Phase 1 is completed.	slope development - 100% Footpath - 100% STP - 0%	Phase 1 (slope pitching and fencing etc.) works are under progress.								
58	Lam Pur	NABELA	Narela	OUTER NORTH	28.857687, 77.867816	0.714	4736	300	0.580	14228880	Sh. GAURAV MEENA (9103341249)	15.07.2026	Cleaning - 100% Dredging - 100% Excavation - 100%	100%	Phase 1 is completed.	slope development - 100% Footpath - 100% STP - 0%	Phase 1 (slope pitching and fencing etc.) works are under progress.								
59	Akshaypur majra	North	Narela	North West	28° 50' 5.942" N 77° 50' 54.862" E	0.81	0	300	0.08	24000	Sh. Deepak Kumar Saini(92) (9882059444)	15.07.2026	Cleaning - 100% Dredging - 100%	100%	The work for Phase-1 has been Completed	Sedimentation tank- 0% Footpath - 0% Retention unit - 0% Boundary Wall- 0% Bio swells- 0%	The work of phase 2 will be started 01.08.2026								
60	Alipur	North	Narela	North	28° 47' 18.889" N 77° 8' 18.189" E	2.64	0	300	0.25	76200	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 100%	100%	The phase 1 has been started	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	Phase 2 will start from 01.08.2026								
61	Bakhtawar Pur	North	Narela	North	28° 48' 57.230" N 77° 10" 26.340" E	1.21	0	300	1	36200	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 is completed	Footpath Repair- 0% Boundary Wall Repair- 75% Other Civil Repair works- 25%	The work of phase 2 will start from 11/07/2026.								
62	Bakhtawar Pur	North	Narela	North	28° 48' 17.889" N 77° 10" 26.340" E	1.35	0	300	0.13	48500	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 0% Dredging - 0%	-	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% Footpath - 0% Retention unit - 0% Boundary Wall- 0% Bio swells- 0%	phase 2 will be started from 01/09/2026.								
63	Budhpur Singpur	North	Burai	North	28° 46' 54.820" N 77° 8' 13.420" E	1.087	0	300	0.109	22010	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 started and will be complete by 30.08.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	the work of phase 2 will be started 15.08.2026								
64	Hirwadi	North	Narela	North	28° 48' 1.889" N 77° 58' 52.630" E	1.62	0	300	0.162	48800	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 20%	20%	The work for Phase-1 shall be started from 30.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	the work of phase 2 will be started from 15.08.2026.								
65	Hirwadi	North	Narela	North	28° 48' 22.140" N 77° 10" 26.340" E	1.43	0	300	1.4	42900	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 has been completed	Footpath Repair- 70% Boundary Wall Repair- 25% Other Civil Repair works- 0%	phase 2 will start from 30.06.2026								
66	Budhpur	North	Burai	North	28° 46' 28.171" N 77° 8' 10" 26.340" E	0.85	0	300	0.085	19500	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 0% Dredging - 0%	-	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% Footpath - 0% Retention unit - 0% Boundary Wall- 0% Bio swells- 0%	phase 2 will start from 01/09/2026.								
67	Shree Bahan	North	Narela	North	28°46'12"N 77°57'11"E	3.338	0	300	0.363	105040	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been started	Footpath Repair- 0% Boundary Wall Repair- 10% Other Civil Repair works- 0%	phase 2 will start from 01/09/2026								
68	Haripur jonia	North	Burai	North West	28.771324 77.146367	0.416	0	300	0.041	13480	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 0% Dredging - 0%	-	The work for Phase-1 shall be started from 30.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	phase 2 will start from 01/09/2026.								
69	Sarney pur 6700	North	Budh	Central	28° 46' 36.107" N 77° 7' 44.1007" E	0.69	0	300	0.069	20700	Sh. Deepak Kumar Saini(92) (9882059444)	30.08.2026	Cleaning - 0% Dredging - 0%	-	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank- 0% Footpath - 0% Retention unit - 0% Boundary Wall- 0% Bio swells- 0%	phase 2 will start from 15/08/2026.								

70	Strapur	North	Budli	Central	28°41'20.627"N 77°7'33.38"E	1.581	0	300	0.7	47730	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been Completed	Sedimentation tank - 0% Footpath - 0% Restoration unit - 0% Boundary Wall - 0% Bio weath- 0%	phase 2 will start from 01/09/2026							
71	Tigi Pur	North	Narela	North	28°49'30.322" N 77°11'31.800" E	0.825	0	300	0.33	9750	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 100%	100%	Work has been completed for Phase-1	Footpath Repair- 100% Boundary Wall Repair- 100% Other Civil Repair works- 100%	Work has been completed for Phase-2							
72	Sakpur	North	Shalimar Bagh	North	28 43.5087"N 77 09.6807"E	1.181	0	300	0.2	98038	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 90% Dewatering - 60%	60%	The work for Phase-1 has been started from 30.06.2026	Boundary Wall- 50%	Phase 2 will start from 13/09/2026							
73	Burai (II) and Karampur major Burai	North	Burai	North	28°45'21.262" N 77°12'45.665" E	1.825	0	300	0.162	48750	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 70%	70%	The work for Phase-1 has been started from 30.06.2026	Boundary Wall- 100% Plaster and paint- 70%	phase 2 will start from 15/09/2026							
74	Burai (II) and Karampur major Burai	North	Burai	North	28°46'15.798" N 77°11'31.8467" E	1.899	0	300	0.389	82790	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% Footpath - 0% Restoration unit - 0% Boundary Wall- 0% Bio weath- 0%	phase 2 will start from 15/09/2026							
75	Burai (II) and Karampur major Burai	North	Burai	North	28°45'21.262" N 77°11'31.800" E	1.761	0	300	0.376	112830	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 0%	-	The work for Phase-1 shall be started from 30.06.2026 and	Sedimentation tank - 0% Footpath - 0% Restoration unit - 0% Boundary Wall- 0% Bio weath- 0%	phase 2 will start from 01/09/2026							
76	Burai (II) and Karampur major Burai	North	Burai	Central	28°45'33.642" N 77°11'46.322" E	2.194	0	300	0.2394	63630	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 0% Dewatering - 0%	-	The work for Phase-1 shall be started from 30.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0% Sedimentation tank repair- 0% Filtration unit repair- 0%	phase 2 will start from 01/09/2026							
77	Bakhimwar Pur	North	Narela	North	28°49'11.021" N 77°12'45" E 28.799° E	1.29	0	300	2.5	77700	Sh. Deepak Kumar Sinh(RD) (882020944)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 is completed	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	phase 2 will start from 15/09/2026							
78	Shahid Mahatma Jyoti (near railway station)	North	Bijwasan	New Delhi	28°33.131"N 77°34.051" E	0.94	0	300	0.85	3000	Sh. Vishal Kumar Sinh(RD) Mob-9750831794	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing - 0% Footpath Development - 0% Signage - 0% Other Fencing - 0% Stage Development - 0% channeling storm water in WB- 0%	Phase-2 work - Tender has been invited for Phase-2, technical bid was to be opened on 30.07.26, however, bid has been not released. The technical bid will be scheduled to be opened on 04.08.2026, and the work is likely to be awarded by 20.08.2026							
79	Gehpawan (IIS of Panchsathi Park and Lake at District Park, Panchsathi Vihar)	North	Nangal Jat	West	28°40'13.385" N 77°12'43.872" E	1.47	0	300	1.47	14500	Sh. Rakesh Kumar Sinh(RD) Mob-9508851595	30.08.2026	Cleaning - 100%	100%	General clearing i.e. removal of plastic waste, rock vegetation of the lake has been done. Phase-1 work is completed. Bt has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/CDA	Detailed estimate for Ph-II is being prepared. Estimate shall include: replanting of existing fencing, installation of acoustic for collection of rainwater, repair of red sand stone pathway around lake, installation of informational boards & signage and other miscellaneous works, communication letter has been sent to CDA for supply of tap water.							
80	Madipur (I/II) (Park and Lake at Bhagpur Tada, Madipur)	North	Madipur	West	28°40'8.021" N 77°12'48.841" E	3.1	0	300	0.155	30000	Sh. Rakesh Kumar Sinh(RD) Mob-9508851595	30.08.2026	Cleaning - 100%	100%	General clearing i.e. removal of plastic waste is being done. Phase-1 work is completed, for the portion which is in dry condition. However, majority of portion is water logged. Bt has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/CDA	Detailed estimate for Ph-II is being prepared for repair of photo, repair of fencing of lake, installation of informational/signage/signage, IT camp to be provided for good service entry of CDA/Revenue and other miscellaneous works, communication letter has been sent to CDA for supply of tap water.							
81	Madipur (I/II) (Park and Lake at Madipur Village)	North	Madipur	West	28°40'10.814" N 77°12'31.341" E	0.829	0	300	0.18	8000	Sh. Rakesh Kumar Sinh(RD) Mob-9508851595	30.08.2026	Cleaning - 100%	100%	General clearing i.e. removal of plastic waste, rock vegetation of the lake has been done. Phase-1 work is completed. Bt has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/CDA	Detailed estimate for Ph-II is being prepared for repair of photo, repair of fencing of lake, installation of informational/signage/signage, IT camp to be provided for good service entry of CDA/Revenue and other miscellaneous works, communication letter has been sent to CDA for supply of tap water.							
82	Khadir (I/II)	North	Jangpura	South East	28°34'38.257"N 77°35'16.888"E	0.724	0	300	0.14	7200	Sh. Durga Prasad Chaudhary Sinh(RD) Mob-8800432562	30.08.2026	Cleaning - 100% Dewatering - 100%	100%	Completed	Fencing - 10% Stone Paving - 10% Signage - 10%	Phase-1 work has been completed and Phase-II work will be completed by 30.08.2026. Phase-II maintenance work i.e. repair of fencing and painting work is in progress.							

83	Kuldevi Aural (K2C) Water Supply No.-2, Village Khokhar, South East, Delhi	Hart	Jangpura	South East	28.582798N 77.277822E	4.29	17180	300	0.04	22994	Sh. Durga Prasad Chairman E2(HC)-9 Mob-8800432532	30.08.2026	Cleaning - 80% Dredging - 20% Excavation -0%	10%	cleaning work such as weeding out, removal of plastic waste has been started, 80% completed. The dredging and excavation work are in progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -0 work such as fencing and already exist at waterbody. However the maintenance work is required such as reupping of riprap boards and bermed area having new the damaged portion. The work will be started after completion of phase -1					
84	Kuldevi Aural (K2C) Water Supply No.-3, Village Khokhar, South East, Delhi	Hart	Jangpura	South East	28.580408N 77.277822E	3.70	14800	300	0.03	17021	Sh. Durga Prasad Chairman E2(HC)-9 Mob-8800432532	30.08.2026	Cleaning - 80% Dredging - 15% Excavation -15%	10%	cleaning work such as weeding out, removal of plastic waste has been started, 80% completed. The dredging and excavation work are in progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -0 work such as fencing and already exist at waterbody. However the maintenance work is required such as reupping of riprap boards and bermed area having new the damaged portion. The work will be started after completion of phase -1					
85	Kuldevi Aural (K2C) Water Supply No.-4, Village Khokhar, South East, Delhi	Hart	Jangpura	South East	28.5833384N 77.2792932E	1.72	6880	300	0.05	4054	Sh. Durga Prasad Chairman E2(HC)-9 Mob-8800432532	30.08.2026	Cleaning - 80% Dredging - 15% Excavation -10%	10%	cleaning work such as weeding out, removal of plastic waste has been started, 80% completed. The dredging and excavation work are in progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -0 work such as fencing and already exist at waterbody. However the maintenance work is required such as reupping of riprap boards and bermed area having new the damaged portion. The work will be started after completion of phase -1					
86	Ghonda girgari Khadar	Hart	Ghonda	North East	28° 41' 21.803" N 77° 05' 13.701" E	8.15	0	300	0.46		Sh. Sandeep Kulkarni E2(HC)-10 9668915036	30.08.2026	Cleaning - 100% Dredging - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
87	Umarpur FBR	Hart	Ghonda	North East	28°52'34.657" N 77°13'23.367" E	2	0	300	0.24		Sh. Sandeep Kulkarni E2(HC)-10 9668915036	30.08.2026	Cleaning - 100% Dredging - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
88	A.N. ridge Bhagchand (Derogation label)	Hart	Tamergarh	North	28° 49' 53" N 77° 17' 04" E	1	0	300	0.2		Sh. Sandeep Kulkarni E2(HC)-10 9668915036	30.08.2026	Cleaning - 100% Dredging - 100%	100%	Phase-work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
89	Parola Village, Burali.	Hart	Burali	North East	28° 44' 02.5" N 77° 13' 02.7" E	20.8	0	300	0.93		Sh. Sandeep Kulkarni E2(HC)-10 9668915036	30.08.2026	Cleaning - 100% Dredging - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
90	Tallapur (B&N)	Hart	Rajinder Nagar	New Delhi	28°13'23.94"N 77°03'00"E	1.087	0	300	0.087	8000	Sh. Rakesh Kumar E2(HC)-8 Mob-9556851549	30.08.2026	Cleaning - 10%	10%	technical bid has been opened. One single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026.	Estimate is being prepared with recommendation of Landscape dept/CDA	Phase-2 estimate is under progress and work shall be taken up after completion of Phase-1. Study to be completed before 31.12.2026. communication letter has been sent to CIB for supply of rip water.					
91	Tallapur (B&N)	Hart	Rajinder Nagar	New Delhi	28°13'09.07"N 77°03'00"E	0.841	0	300	0.064	3000	Sh. Rakesh Kumar E2(HC)-8 Mob-9556851549	30.08.2026	Cleaning - 10%	10%	technical bid has been opened. One single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026.	Estimate is being prepared with recommendation of Landscape dept/CDA	Phase-2 estimate is under progress and work shall be taken up after completion of Phase-1. Study to be completed before 31.12.2026. communication letter has been sent to CIB for supply of rip water.					
92	Tallapur (B&N)	Hart	Rajinder Nagar	New Delhi	28°13'31.7"N 77°03'00"E	0.100	0	300	0.0100	1200	Sh. Rakesh Kumar E2(HC)-8 Mob-9556851549	30.08.2026	Cleaning - 40%	40%	technical bid has been opened. One single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026.	Estimate is being prepared with recommendation of Landscape dept/CDA	Phase-2 estimate is under progress and work shall be taken up after completion of Phase-1. Study to be completed before 31.12.2026. communication letter has been sent to CIB for supply of rip water. For canalizing functioning of the plant situated inside park.					
93	Tihar Lake	Hart	Hari Nagar	West	28° 07' 14.537" N 77° 0' 28.317" E	3.24	0	300	0.324	30000	Sh. Rakesh Kumar E2(HC)-8 Mob-9556851549	30.08.2026	Cleaning - 100%	100%	Cleaning of lake is under progress. Plastic waste has been removed, vegetation is being cleared. Phase-1 work completed for the portion which is in dry condition. However majority of portion is waterlogged. RTI has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/CDA	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of existing fencing, installation of riprap for collection of rainwater, repair of old land cover, plantation of trees, installation of information boards & signage and other accessories. works, communication letter has been sent to CIB for supply of rip water.					
94	Disputi Park, North Okla, Panwarpora	Hart	Shakar Basti	North West	28.68130° N 77.133380° E	1.45	0	300	1.4	18800	Sh. Duneet Behl Member E2(HC)-5 Mob-9607375103	30.08.2026	Cleaning - 100%	100%	Works under phase-1 completed.	Grid Repair - 0% Paving repair - 0% Boundary Wall repair - 0% Painting - 0%	The estimate for Phase-I work, comprising repair of fencing around the lake, repair of the existing vires grating and laying of riprap for channelizing water from the catchment area into the lake, has been tendered. The financial bid has been opened. Work under Phase-II will be completed by 31 Dec 2026. For perennial water supply to maintain the water level in the lake, an estimate has been submitted for A/R & S for installation of an STP of 200 KLD capacity. New STP target date 31.05.2027.					

95	Shriest Park at Sector-25, Rohtak (Phase-2)	hart.	Bawana	North West	28°42'23.12" N, 77°W 17.48" E	0.327	0	300	0.4		Dr. Manoj Kumar Mobno-92162-6- 8803555384	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed	water from DSB - 0%	In-r/o phase-II it is submitted that necessary infrastructure is available at site except treated water for which necessary coordination is being done with DSB. Target date 31.03.2027.						
96	SMP No. 2 at Sector-25, Rohtak (Shriest Park)	hart.	Bawana	North West	28°42'26.02" N, 77°W 13.05" E	0.04	0	200	0.1		Dr. Manoj Kumar Mobno-92162-6- 8803555384	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed.	No Work Required in Phase-II	In-r/o phase-II it is submitted that necessary infrastructure is available at site.						
97	Rohini-1 (89 Feet and Water Body at Rohini, Sector-5, Rohtak)	hart.	Rohini	North West	28° 42' 57.060" N, 77° 6' 6.130" E	1.448	0	300	1.5		Dr. Manoj Kumar Mobno-92162-6- 8803555384	30.08.2026	Cleaning - 100%	100%	Works under phase-1 completed.	RCC pipeline - 0%	Works under Phase-I, will be completed by 31 Dec 2026 except installation of new 15T which will be completed by 31.03.2027.						
98	Sadhana camp Badapur	hart.	Badapur	South East	28°30.368"N 77°18.08"E	0.849	0	200	0.084		Dr. Surendh Mahua-92162-2- 7054226525	30.08.2026	Cleaning - 100%	100%	Restoration of the boundary wall has been completed. All works proposed under Phase-I have been completed. The waterbody has been properly developed and rejuvenated. No drilling is required at present, as the waterbody is in satisfactory condition.	provision of water from DSB - 0%	The civil work proposed under Phase-I has been completed. However, the waterbody is in dry condition.						
99	Seriti Van Narela	hart.	Narela assembly	North	28°50'51.4"N 77°06'18.8"E	2.63	0	300	2.67	26700	Dr. Surend Ram Mobno-92162-6- Mob-70427271470	30.08.2026	Cleaning - 100%	100%	Works under phase-1 completed	New Railing work - 0% Pipeline work - 0% Footpath - 0% Signage - 0%	The estimate for Phase-II work, comprising installation of fencing around the lake and laying of pipelines for channelising water from the catchment area into the lake, has been submitted for approval and sanction. Works under Phase-II will be completed by 31 March 2027. Potential water supply for maintaining the water level in the lake is proposed to be provided by the Delhi Jal Board (DJB), Jalandhar.						
100	Aashu Kumbh-1 (Shriest Park, Kalyaji (in park around Kalyaji Temple) Gurhi (near main road))	hart.	Kalyaji	South East	28°13'07.2"N 77°15'14.8"E	1.01	418.06	300	0.14	30200	Dr. Ashutosh Upadhyay-92162-3- 9119699127	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Surface excavation, grading, drainage and clearing of weeds and jungle have been completed.	Stone Pitting - 0% Paving - 0% pipeline - 0% Direction board - 0% Grill - 0% RCC Pipe - 0%	The preliminary estimate for Phase-II has been submitted for sanction of Administrative Approval and Expenditure Sanction (A/A & E/S) by the competent authority. The work shall be completed within 180 days from the date of award of the work. Accordingly, the tentative date of completion of the work envisaged under Phase-II is 30.04.2027.						
101	Shiksha Jagatpuram, Sadhana camp, Enclave	hart.	Sadh Assembly	North West	28.7551°N 77.1608°E	2.162	0	300	2.17	21700	Dr. Surend Ram Mobno-92162-3- Mob-70427271470	30.08.2026	Cleaning - 100%	100%	Works under phase-1 completed	Grill repair - 0% Tap well repair - 0% RCC Pipe - 0%	The estimate for Phase-I work, comprising repair of fencing around the lake and laying of pipelines for channelising water from the catchment area into the lake, will be completed by 31 Mar 2027. Potential water supply for maintaining the water level in the lake is proposed to be provided by the Delhi Jal Board (DJB), Jalandhar. The estimate for Phase-II work, comprising repair of fencing around the lake and laying of pipelines for channelising water from the catchment area into the lake, will be completed by 31 Mar 2027.						