

**DELHI DEVELOPMENT AUTHORITY  
ENGINEERS  
CHIEF ENGINEER [DWARKA]**

No. PS to CE/DWK/ACR/2011/131

Dated: 7/12/2011

To


✓ The Secretary (CRB),  
Delhi Development Authority,  
Vikas Minar, I.P. Estate,  
NEW DELHI.

Secretary, (CRB)  
10.4.9  
By No. 09-12-11  
7/12/11

**Subject:- Performance report of M/s. H.P. Gupta (Class-1 Contractor).**

Please find enclosed herewith the performance report of M/s. H.P. Gupta (Class-I Contractor) R/o A-1/102, Safdarjung Enclave, New Delhi – 110 029 for the work of C/o 1950 (960+990) EWS houses (Five Storeyed) in Sector-26, Pkt. B & I, Dwarka Ph.II. **SH: C/o 390 EWS houses (Five Storeyed) in Sec. 26, Pkt. B. Dwarka i/c internal development & internal electrification complete (Group-II)** and C/o 1950 (960+990) EWS houses (Five Storeyed) in Sector-26, Pkt. B & I, Dwarka Ph.II. **SH: C/o 420 EWS houses (Five Storeyed) in Sec. 26, Pkt. B. Dwarka i/c internal development & internal electrification complete (Group-I)** duly countersigned by the undersigned for necessary action at your end.

Encl: As stated above.

  
[E.R. S.R. SOLANKI]  
CHIEF ENGINEER [DWARKA]


**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 21.09.2008 Onwards
2. Name & Address of contractor: M/s H.P GUPTA
3. Class, Category and Enlistment No.: CLASS-I (CIVIL) No. F4(8)72/Misc/ Pt.IV/Secy/CRB/R
4. Name & address of enlisting authority: SECRETARY CRB (PDA)
5. Name of Work: C/O 1950 (960 + 990) EWS (Five Storeyed) in Sect 26, PKT B/I, Dwarka, Dist. NCT of Delhi
6. Agreement No.: C/O 390 EWS Houses (Five Storeyed) in Secta 26 PKB, Dwarka I/c Internal Development & Internal Electrification
7. Name & Address of Division: S/EE/W.D-10/DDA/2008-09  
EXECUTIVE ENGINEER, WESTERN DIVISION No-10, DDA Complete (Group-II)

Sl.	Item	
8.1	Estimated Cost/Tender amount	72024815/144651495/-
8.2	Stipulated date of Commencement & Completion	21.09.2008 / 20.05.2010
8.3	Percentage progress with date/actual date of completion	97% Progress upto 13/10/2011
8.4	Gross amount of final bill/work done	Rs 12,86,24,145/- upto 2/8/11
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	No
8.8	If yes, total amount claimed and amount awarded	-


  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

  
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

## ANNEXURE VII

## Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 21.09.2008 onwards  
 2. Name & Address of contractor: M/s H.P GUPTA  
 3. Class, Category and Enlistment No.: CLASS-I (CIVIL), F4(B)72/Misc./Pt IV/I/Secy/CRB/R/168  
 4. Name & address of enlisting authority: SECRETARY CRB (DDA)  
 5. Name of Work: E/O 1950 (960+990) EWS (Five Storeyed) in Sect 26, Pkt B/I, Dwarka, Ph-II  
 6. Agreement No.: E/O 390 EWS Houses (Five Storeyed) in Sect 26, Pkt B Dwarka, Ph-II i/c Internal Development Works & Internal Electrification Complete (Group-II)  
 7. Name & Address of Division: E.E/WD-10/DDA/2008-09  
 EXECUTIVE ENGINEER, WESTERN DIVISION No 10, DDA.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

JDEO  
 13/11/11 E.E/WD-10  
 Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

E.E/WD-10  
 Suptdg Engineer  
 C. C-13/Unk, DDA

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore. ]

(Serial 1 to 7 are repeat in information for proper linkage)

1. Period: 21-09-2008 Onwards
2. Name & Address of contractor: M/s H.P GUPTA
3. Class, Category and Enlistment No.: CLASS-I (CIVIL), F4(8)72/Misc/R/IV/I/Secy/CRB/R/168
4. Name & address of enlisting authority: SECRETARY CRB (DDA)
5. Name of Work: C/O 1950 (960+990) CWS Houses (Five Storeyed) in Sect 26, Pkt B.I, Dwarka, Ph-II
6. Agreement No.: C/O 390 CWS Houses (Five Storeyed) in Sect 26 Pkt B, Dwarka i/c Internal Development
7. Name & Address of Division: 8/EE/W.D-10/DDA/2008-09 and Internal Electrification Complete (Case 11)

EXECUTIVE ENGINEER, WESTERN DIVISION No-10, DDA

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designated Address)

  
**E. S. R. SOLANKI**  
 Chief Engineer (DWK.)  
 D.D.A.


**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 12-03-2008 Onwards
2. Name & Address of contractor: M/s H.P. GUPTA
3. Class, Category and Enlistment No.: CLASS-I(CIVIL)/F4(18)72/Misc/PUT W/I/Secy/CRB/R/168
4. Name & address of enlisting authority: SECRETARY CRB (DDA)
5. Name of Work: c/o 1950 (960+990) EWS (Five Storeyed) in Sector 26, Pkt B&I, Dwarka, Ph-II
6. Agreement No.: SA: c/o 420 EWS Houses (Five Storeyed) in Sect 26, Pkt B, Dwarka 4c Internal Development and Internal Electrification
7. Name & Address of Division: 7/EE/W-D-10/DDA/2008-09 Complete (Group-I)  
EXECUTIVE ENGINEER, WESTERN DIVISION-10, DDA

Sl.	Item	
8.1	Estimated Cost/Tender amount	7,65,96,913/15,39,01,376/-
8.2	Stipulated date of Commencement & Completion	12-03-2008 / 11-05-2010
8.3	Percentage progress with date/actual date of completion	97% Progress upto 13/10/11
8.4	Gross amount of final bill/work done	Rs 14,21,23,038/- upto 5/8/11
8.5	Amount of compensation levied, if any	
8.6	Amount of reduced rate items, if any	Rs 6,929/-
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	—

  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

1 Dec 11/11 EE/W/D/10  
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

**ANNEXURE VII**

**Part - III**


(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 12.09.2008 onwards
2. Name & Address of contractor: M/s H.P. GUPTA
3. Class, Category and Enlistment No.: CLASS-I (CIVIL), F4(8) T2/Misc/Rt IV/I/Secy/CRB/R/168
4. Name & address of enlisting authority: SECRETARY CRB (DDA)
5. Name of Work: 40 1950 (360+390) EWS (five storied) in Sect 26, Pkt B-I, Dwarka, Ph-II
6. Agreement No.: 40 420 EWS Houses (five storied) in Sect 26 Pkt B, Dwarka Ph-II c/c Internal Development, Pipes and Internal Electrification Complete (Group-I)
7. Name & Address of Division: EXECUTIVE ENGINEER, WESTERN DIVISION No. 10 DDA

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

  
 Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

  
 Reviewing Officer (Designation & Address)

Er. Lakhwinder Chaudhary  
 Suptd. Engineer  
 C. C.-13/ Dwk., DDA

## ANNEXURE VII

## Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 12.09.2008 Onwards  
 2. Name & Address of contractor: M/s H.P GUPTA  
 3. Class, Category and Enlistment No.: CLASS-I (CIVIL), F4(8)72/Misc/PT-10/I/Secy/CRB/R/168  
 4. Name & address of enlisting authority: SECRETARY CRB (DDA)  
 5. Name of Work: C/o 1950 (960+990) EWS Houses (Five Storeyed) in Sect 26 Pkt B, I, Dwarka, Ph-II  
 6. Agreement No.: C/o 420 EWS Houses (Five Storeyed) in Section 26, Pkt B, Dwarka, Ph-II. U/e Internal  
 7. Name & Address of Division: 7/EE/W.D-10/DDA/2008-09 Development Works & Internal Electrification  
 complete (Group-D)  
 EXECUTIVE ENGINEER, WESTERN DIVISION No. 10, DDA.

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)

Er. S. R. SOLANKI  
 Chief Engineer (DWK.)  
 D.D.A.

OFFICE OF THE EXECUTIVE ENGINEER  
SECTOR-5, CENTRAL NURSERY, DWARKA  
WESTERN DIVISION NO.10, D.D.A


**TO WHOM IT MAY CONCERN**

**This is to certify** that M/s H.P.Gupta (Engineers& Contractors) ,having their office at A-1/102 Safdarjung Enclave ,New Delhi-110029 have completed the work of Construction of 1950 (960+990) EWS Houses (Five Storeyed) in Sector 26,Pocket B&I ,Dwarka Phase-II.

SH:- Construction of 390 EWS Houses (Five Storeyed) in Sector 26,Pocket B ,Dwarka Phase-II including Internal Development works and Internal Electrification complete (Group-II).

Agreement No.	:-	8/EE/W.D-10/DDA/2008-09 ✓
Estimated Cost	:-	Rs 7,20,24,815.00 ✓
Tendered Cost	:-	Rs 14,46,51,495.00 ✓
Gross Value of Work done(Civil)	:-	Rs 13,83,10,707.00 ✓
Gross Value of Work done(Electrical)	:-	Rs 44,52,599.00 ✓
Total Gross Work Done (Bill yet to be finalized)	:-	Rs 14,27,63,306.00 ✓
Stipulated date of Start as per Agreement	:-	21.09.2008 ✓
Stipulated date of Completion as per Agreement	:-	20.05.2010 ✓
Actual date of Completion	:-	16.01.2012 ✓

It is further stated that the Contractor M/s H.P.Gupta have executed the work satisfactorily.  
Extension of Time has been granted without levy of any compensation.

  
(N.P.SHARMA)  
Executive Engineer  
W.D-10,D.D.A

Er. N. P. SHARMA  
EXECUTIVE ENGINEER  
WD -10/D D A  
DWARKA



OFFICE OF THE EXECUTIVE ENGINEER  
SECTOR-5, CENTRAL NURSERY, DWARKA  
WESTERN DIVISION NO.10, D.D.A


**TO WHOM IT MAY CONCERN**

This is to certify that M/s H.P.Gupta (Engineers & Contractors), having their office at A-1/102  
Safdarjung Enclave, New Delhi-110029 have completed the work of Construction of 1950  
(960+990) EWS Houses (Five Storeyed) in Sector 26, Pocket B&I, Dwarka Phase-II.

SH:- Construction of 420 EWS Houses (Five Storeyed) in Sector 26, Pocket B, Dwarka Phase-II  
including Internal Development works and Internal Electrification complete (Group-I).

Agreement No.	:-	7/EE/W.D-10/DDA/2008-09 ✓
Estimated Cost	:-	Rs 7,65,96,913.00 ✓
Tendered Cost	:-	Rs 15,39,01,376.00 ✓
Gross Value of Work done(Civil)	:-	Rs 14,69,74,950.00 ✓
Gross Value of Work done(Electrical):-		Rs 48,43,860.00 ✓
Total Gross Work Done (Bill yet to be finalized)	:-	Rs 15,18,18,810.00 ✓
Stipulated date of Start as per Agreement	:-	12.09.2008 ✓
Stipulated date of Completion as per Agreement	:-	11.05.2010 ✓
Actual date of Completion	:-	16.01.2012 ✓

It is further stated that the Contractor M/s H.P.Gupta have executed the work satisfactorily.  
Extension of Time has been granted without levy of any compensation.

  
(N.P.SHARMA)  
Executive Engineer  
W.D-10,D.D.A

ER N P SHARMA  
EXECUTIVE ENGINEER  
WD-10/D.D.A  
DWARKA