



दिल्ली विकास प्राधिकरण
DELHI DEVELOPMENT AUTHORITY
OFFICE OF THE
SUPTDG. ENGINEER, CIVIL CIRCLE-7


सचिव, उच्चतर संतोः कोष,
Secretary (CRB)
Date 9.8.8
30-12-08

दिनांक 5.2.08
Dated ---200---

Name of work: C/o 80 MIG & 64 B.W.S/ Janta houses
at land between Kalyan Vihar and C.C.Colony.

Agency : M/s A.K.Mehta & Co.
Date of start
As per Agmt. : 20.01.2002
Date of Compln.
As per Agmt. : 19.01.2003
Time Allowed : 24 Months.
Actual Date of
Completion. : 09.03.2007 vide M. B. No. 009266, Page-1&2
Estimated Cost : Rs. 2,75,29,280.00
Negotiated Amount : Rs. 2,40,30,920.00
Rebate : 3.25%
Total Amount of
Work done: : Rs. 2,94,97,383.00
D.S.R. : 1997
Performance of contractor: SATISFACTORY

The E.O.T has been granted upto 09.03.07 without
levy of compensation.


Suptdg. Engineer,
Civil Circle-7,
D.D.A.

ALLOTMENT OF CONTRACTS

S. No	Name of work	Value of Contract	Name & Designation of allotting authority	Reference to allotment order
1	2	3	4	5
	C/o 560 SFS House and 420 S. G. 1/2 Internal Damp at Shalimar Bazar. Blow C & D		D. D. A.	
i)	C/o 1925 FS House B and 14A South Camp Group - I Shalimar Bazar.	56629306/-	Asst. Secy. BEE/ND	DDA/2002-2003

ALLOTMENT OF CONTRACTS

22

Date of start	Signature of allotting authority	Scheduled date of completion	Actual date of completion	Signature DE	Remarks
6	7	8	9	10	11
2.1.10.02	<i>[Signature]</i> Asst. Secy. BEE/ND	19.10.02	25.10.2006	<i>[Signature]</i> S. E. C. C. E.	Work completed