


'Confidential'

**DELHI DEVELOPMENT AUTHORITY
OFFICE OF CHIEF ENGINEER (CWG)**

No. *F1(08)FO/CE/CWG/DDA/10-11/3836* Dated : 7-12-10

To

The Secretary(CRB)/
S.E.(HQ)-NZ,
D.D.A.



**Sub: Construction Indoor Stadium for Badminton & Squash at Siri
Fort Sports Complex for Commonwealth Games-2010.
S.H: Interior Work.
Agency: M/s Hillman Construction Company.
Agmt.No.: 04/EE/CGD-3/DDA/2009-10**

- **Confidential Performance Report of Contractor (ACRC).**

Please find enclosed herewith the Confidential Performance Report of M/s Hillman Construction Company for the above cited subject duly reviewed and countersigned by the undersigned for taking further action for renewal of their registration.

Encl: As above

N.L. Singh
**(N.L. SINGH)
Chief Engineer (CWG)**

Copy to:-

SE/CWG,C-2 for information with reference to his letter no.F.3(14) 2009-10/EE(P)/CWG/CC-2/1030 dated 2-12-10.

/
Chief Engineer (CWG)

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 12.12.09 to 28.8.2010.
 2. Name & Address of contractor: M/S Hillman Construction Company
 3. Class, Category and Enlistment No.: I
 4. Name & address of enlisting authority: DDA/CRB
 5. Name of Work: Indoor stadium for Badminton & Squash at Siri Fort Sport Complex - CWG-2010
 6. Name & Address of D.D.A. Division: SM: Interior work.
 CGD-3/D.D.A., Siri Fort

Sl.	Item	
7.1	Agreement No.	04/EE/CGD-3/D.D.A./A
7.2	Estimated Cost/Tendered amount	12978458 / 14254007/-
7.3	Stipulated date of Commencement & Completion	12-12-2009 / 11-03-2010
7.4	Percentage progress with date/actual date of completion	28-08-2010
7.5	Gross amount of final bill/work done	Provisional amount, 90,87,680 / 1,62,50,603/- (Paid 100%)
7.6	Amount of compensation levied, if any	NA
7.7	Amount of reduced rate items, if any	NA
7.8	Did the contractor go for arbitration?	NO
7.9	If yes, total amount claimed and amount awarded	NA

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 12.12.09 to 28.8.2010.
 2. Name & Address of contractor: M/S Hillman Construction Company
 3. Class, Category and Enlistment No.: I
 4. Name & address of enlisting authority: DDA / CRB
 5. Name of Work: c/o Indoor stadium for Badminton & Squash at Siri fort sports Complex for CWG-2010
 6. Name & Address of D.D.A. Division: CGD-3/DDA, Siri fort. ^{St: Interview work}

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Executive Engineer
 Commonwealth Games Div-3
 Delhi Development Authority

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Er. Vinod Sawhney
 Superintending Engineer
 Commonwealth Games
 Civil Circle No. 2
 Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

12.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

2/12
CE (C.W.G)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.