

OFFICE OF THE EXECUTIVE ENGINEER
R.P.D.5/DDA:DEEPALI CHOWK,DELHI.

Confidential

335

NO:F.54(656)/2003/RPD-5/DDA/ 1271

Dated: 01/12/09

To

The Secretary (C.R.B.),
Contractor's Registration Board,
1st Floor, Vikas Minar,DDA,
New Delhi.-110002.

Secretary (CRB)
Date: 01/12/09
By: 09.12.09

Sub: Enlistment/Renewal of contractor in class I Contractor in DDA.
Ref: F.4(8)80/4/92/I (B&F)Secy./803 dt.19.11.09.

Sir,


With reference to the above cited subject and reference, ~~In this connection~~ the ^{Required} performance Report in R/o Agency M/S. Aadhar Stambh Township Pvt. Ltd. is enclosed herewith for information.

Meghwal
01.12.09.
(ER.D.R.MEGHWAL)
EXECUTIVE ENGINEER
R.P.D.5/DDA.

Encl :As above.

PERFORMANCE REPORT

- 1.Name of work/Project & location
NAME OF THE WORK:C/o 1380 LIG houses (Ground+four storeyed)on Design & Construction basis as per approved architectural drawings, including internal water supply Sanitary installation,electrification and External development viz.laying of Sewerage Water supply lines,Storm water drains,roads,Paths,parking Underground tanks Pump house,Installation of tube well is including D/o parks tot-lots and boundary walls etc. at GHIV Sec.-28,Ph.-IV,Rohini.
SH: C/o 380 LIG houses,GH-IV,Group-A(B)works
19/EE/RPD-5/DDA/2007-08
- 2.Agreement No.
3.Estimated Cost
4.Tenderred cost (entire work) Rs.8,07,43,465/-
5.Date of start Rs.17,16,35,083/-
6.Date of Completion: 30.10.07
a)Stipulated date of completion 29.07.09/29.07.09.
b)Actual date of completion
7.Amount of compensation levied for delayed Completion if any. N/A (Work is completed within stipulated period)
8.Amount and reduced rate item if any. Not yet, if nay will be finalise during the final bill.
- 9.Perofrmance report:
i) Quality of work: Very good/good/Fair/Poor.
ii)Finanical Soundness: Very good/good/Fair/Poor.
iii)Technical Proiciency: Very good/good/Fair/Poor.
iv)Resourcefulness: Very good/good/Fair/Poor.
v)General Behaviour: Very good/good/Fair/Poor.
- 10.Agency: M/s.Aadhar Stambh Township (P)Ltd.


01.12.09.
(Er.D.R.Meghwal)
Executive Engineer
R.P.D.5/DDA

Date:

PERFORMANCE REPORT

1. Name of work/Project & location : C/o 1380 LIG houses (Ground+four storeyed) on Design & construct basis as per approved architectural drawings, i/c internal water supply i/c dual water supply arrangement, water harvesting as per mandatory requirement i/c same for roof top, Sanitary installation, Electrification and External development viz laying of Sewerage, Water supply lines, Storm Water drains, Roads, Paths, Parking, Underground reservoirs Static tanks, Pump house, Installation of tubewell i/c D/o parks/tot lots with irrigation system, boundary walls, Guard rooms, etc. complete in Sec.28 Pkt. GH-IV, Rohini Ph-IV.
- SH : C/o 380 LIG houses at GH-IV, Gr. A in Sector 28 (Balance work at the risk & cost of M/s Jyoti Swaroop Mittal.
2. Agreement No. : 19/EE/RPDS/DDA/2007-08.
3. Estimated cost : Rs. 8,07,43,465/-
4. Tendered cost : Rs. 47,16,35,033/-
5. Date of start : 30/10/07.
6. Date of completion:
- a) Stipulated dt. of completion : 29/7/09.
- b) Actual dt. of completion : 29/7/09.
7. Amt. of compensation levied for delayed completion if any. : N/A (Work is completed within stipulated period)
8. Amount and reduced rate item if any, : Not yet, if any will be finalise during the final bill.
9. Performance report:
- i) Quality of work : Very Good/good/Fair/Peer ✓
- ii) Financial Soundness : Very Good/good/Fair/Peer ✓
- iii) Technical proficiency : Very Good/good/Fair/Peer ✓
- iv) Resourcefulness : Very Good/good/Fair/Peer ✓
- v) General Behavior : Very Good/good/Fair/Peer ✓
10. Agency : M/s Aadhar Stambh Township (P) Ltd.



ATTESTED PHOTO COPY

Date: NOTARY DELHI (INDIA)

30 OCT 2009

10/10/09
(S) K GUPTA
SUPERINTENDING ENGINEER
CIVIL CIRCLE 14/DDA
ROHINI-DELHI