

कार्यालय अधीक्षण अभियन्ता
लो0नि0वि0स0अनु0परि0 एम-21, दिल्ली सरकार
निकट निजामुद्दीन ब्रिज, दिल्ली-110091
☎ 011-22488226, & ☎ 011-22486228
pwdcirclem-21@yahoo.co.in

गोपनीय

(57)

सं0 18(2)/लो0नि0वि0स0अनु0परि0एम-21/199 गे0

दिनांक 23/12/08

सेवा में,

सचिव (CRD)
ठेकेदार पंजीकरण बोर्ड,
प्रथम तल, विकास मीनार,
नई दिल्ली 110002.


राषव; ठेकेदार पंजीकरण बोर्ड,
Secretary (CRB)
क्रमांक 9.9.6.....
Dr.
दिनांक 31-12-08.....
Date.....

विषय:— Enlistment of contractor in class I (Civil & Roads) in DDA.

कार्य का नाम:— Widening of strengthening of M.P. Road No. 58 form 4 lane to 6 lane.

मै0 आर0के0 गोयल अभय कुमार जैन ठेकेदार के उपरोक्त कार्य की दक्षता रिपोर्ट अधीक्षण अभियन्ता द्वारा प्रति हस्ताक्षर (Counter Signature) करके आपके कार्यालय को आगे की कार्रवाई हेतु पत्र के साथ संलग्न करके भेजे जा रहे हैं।

संलग्न:— दक्षता रिपोर्ट ।


अधीक्षण अभियन्ता के अभियन्ता सहायक
लो0नि0वि0स0अनु0परि0 एम-21,
दिल्ली-110091.

S.N.	Name of Work with Agreement No.	Gross Amount	D.O.S. As per Agmt / As per actual	D.O.C. As per Agmt / As per actual	Quality of Work	Whether EOT granted with or without lay	Remarks
1	2	3	4	5	6	7	8
1	Widening & Strengthening of M.P. Road No. 58 from 4 lane to 6 lane. Agmt. No. 47/EE/PWD-23/2006-07	Rs. 9,11,59,665/-	1.10.06	30.09.07 13.11.07	Good	EOT granted without lay	

Comments of Executive Engineer :- Road is in position as closed and have a very wide depth of the road work (bituminous work)

Signature of Executive Engineer
 लोक नियोग वि० मण्डल-एम-211
 (ग.ग.सं.) द्वितीय निजामुद्दीन पुल
 पूर्वी छोर राष्ट्रीय राजमार्ग-24
 दिल्ली-91

Dated 23/12/08

No 18(2) PWD M-21/EA/199-2110

Ys
 Jyinder Jyoti

अधीनस्थ अभियंता
 लोक नियोग वि० मण्डल-एम-211 (दि.सं.)
 द्वितीय निजामुद्दीन सेतु पूर्वी छोर दिल्ली

**DELHI DEVELOPMENT AUTHORITY
SUPDTG. ENGINEER/CC-II**

No. PS/SE/CC-3/DDA/CPD-1245 Dt: 18/2/09

To


The Secretary(CRB)
DDA
1st floor Vikas Minar
New Delhi

सचिव: संवर्धन कर्मो कर्मो.
Secretary. (CRB)
दिनांक 18/2/09
By
दिनांक 18-2-09
Date

Sub: Inspection of work executed by M/s R.K. Goel Abhey Kumar Jain who has applied for enlistment as Class-I (Civil-Road) in DDA.

The work of widening and strengthening of M.P. Road no.58 from 4 lane to 6 lane, the agreement no. 47/EE/PWD-23/2006-07, Estimate Cost Rs.9,11,59,665/- were checked by the undersigned on 16.2.09 and the following comments are offered in respect of the quality consciousness and time awareness point of view:

- The finishing work of the road was observed very satisfactory. The lines and levels was very accurate. Transverse and the longitudinal slopes are also in accordance with the IS code. The work was completed within the stipulated period of time for which Agency was awarded by the respective officers. The quality as a whole seems to be very satisfactory. About period of 1 & ½ years has been lapsed and no apparent defect is observed in throughout the length of the road under consideration. Therefore, the Agency may be considered for enlistment as Class-I registration please.


 (J.S. RAI)
 S.E./CC-3/DDA

CONFIDENTIAL

DELHI DEVELOPMENT AUTHORITY
OFFICE OF SUPTDG. ENGINEER (P)-III/NZ

No. F 16(3)2008/SEP.III/NZ/551

Dated: 19.2.09

To

The Secretary (CRB)
DDA, 1st floor, Vikas Minar,
NEW DELHI.

संकेत: संकेत संख्या: 172
दिनांक: 19-2-09

Subject: **Inspection of work executed by M/s. R.K. Goel Abhey Kumar Jain who has applied for enlistment as Class-I (Civil-Road) in DDA.**

The work of widening and strengthening of M.P. Road No. 58 from 4 lane to 6 lane under agreement No. 47/EE/PWD-23/2006-07, Estimated Cost Rs. 9,11,59,665/- is checked by the undersigned on 16.2.09 and the following comments are offered in respect of the quality consciousness and time awareness point of view:

The finishing work of the road work observed is very satisfactory. The lines and levels are very accurate. Transverse and the longitudinal shapes are also in ^{line} time for which Agency has been awarded by the respective officers. The quality as a whole seems to be very satisfactory. About period of 1-1/2 years has elapsed and no apparent defect is observed in the throughout the length of the road under consideration. Therefore, the Agency may be considered for enlistment as Class-I registration please.

NK
18/2/09
(Narender Kumar)
SE(P)-III/NZ
DDA

DELHI DEVELOPMENT AUTHORITY
Office of the S.E./CC-10
17th floor, Vikas Minar, N.Delhi.
Telephone No. 23379583

No.PS/SE/CC-10/DDA/2009/ 2771

Dated:- 20/2/09

To


The Secretary (CRB),
DDA, 1st Floor, Vikas Minar,
I.P. Estate, New Delhi.

सचिव, डी.डी.ए. कार्यालय,
Secretary. (CRB)
डि.डी.ए. कार्यालय, विकस मिनार,
Dy. No. 1/9/.....
दि. 24.2.09
Date

Sub: Inspection of work executed by M/s R.K. Goel Abhey Kumar Jain who has applied for enlistment as Class I (Civil Road) in DDA.

The work of widening and strengthening of M.P. Road No. 58 from 4 lane to 6 lane, the agreement No.47/EE/PWD-23/2006-07, Estimated Cost Rs. 9,11,59,665/- were checked by the undersigned on 16.2.09 and the following comments are offered in respect of the quality consciousness and time awareness point of view.

The finishing work of the road observed satisfactory. The lines and levels found maintained in proper manner. Transverse and the longitudinal slops are also in accordance with the IS code. The work completed within the stipulated period of time for which Agency was appreciated by respective officers. The quality as a whole seems to be satisfactory. About period of 1 & 1 ½ years has been lapsed and no apparent defect is observed in throughout the length of the road under consideration. Therefore, the Agency may be considered for enlistment as Class I registration please.


(V.S. Jaisith)
SE/CC-10/DDA

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH WESTERN DIVISION NO.9, DDA
CENTRAL NURSERY SECTOR 5, DWARKA

No. F.54 (191)SWD.9/DDA/A/2008-09/ 1170

dt. 24/9/08

To

The Secretary (CRB),
DDA, 1st Floor, Vikas Minar
New Delhi-2.

Sub: Enlistment of contractor in class I (Civil) ~~Recd~~ in
DDA.
M/S R.K. GOEL ARMEY KUMAR JAIN.
Ref: F.4 (8)80/03/2008/I (Civil) Secy/524 dt. 2.9.08.

Reference is invited on the subject noted above. In this connection the required report in prescribed performa is given as under:-

1. Name of work with agreement No. : C/o Master Plan road of 45M & 60M R/W Ph.I & II.
SH: Improvement & widening of existing road No.205 and C/o 45M wide R/W i/c re-development upto crossing of inter section of sector 8,9 & 20 Dwarka Ph.I.
Agmt.No. 27/EE/SWD.9/DDA/A/2006-07.
2. Gross amount (upto 7th R/W Bill) : Rs.4,49,25,233.00
3. Date of start
As per Agmt. : 03.4.07
As per Actual : 03.4.07
4. Date of completion
As per agmt. : 02.10.2007.
As per actual : 09.7.2008
5. Quality of work : Good
6. Whether EOT granted with or without Levy : Under process

95

[Signature]
23/09/08

Superintending Engineer
Superintending Engineer
Civil Circle-2,
P.A., New Delhi

[Signature]

23/09/08
Executive Engineer

PERFORMANCE REPORT OF M/S. R.K.GOEL ABHEY KUMAR JAIN

S.No.	Name of work with Agmt. No.	<u>Gross Amount</u>	<u>Date of Start</u> <u>As per Agmt.</u> <u>As per Actual</u>	<u>Date of completion</u> <u>As per Agmt.</u> <u>As per actual</u>	Quality of work	Whether EOT granted with or without levy.	Remarks.
1.	D/o Main land for Dwarka (PPK) Project Ph.II in South West of Delhi. SH: Widening of existing carriage way (both side) and constn. of foot path and box culvert on 30 M R/W road in Sector-14 Dwarka, Ph.II. <u>Agmt. No. 24/EE/WD-12/2001-02</u> 27/EE/SWD-6/2001-2002	2,91,55,558/-	<u>04.12.2001</u> <u>04.12.2001</u>	<u>03.09.2002</u> <u>27.09.2003</u>	Satisfactory	The Extension of time granted without levy of compensation by the competent authority upto 27.09.03.	

EXECUTIVE ENGINEER:SWD-6.

[Signature]
27/9/08