

OFFICE OF THE EXECUTIVE ENGINEER
EASTERN DIVISION NO.4, DDA, NEAR PASHUPATI
NATH MANDIR, C.B.D. SHAHDARA, DELHI-110032

No.F.11(93)ED-4/DDA/2009-10/A/ 119

Dated:- 4/2/2012

To

The Secy.(C.R.B.)
DDA, Vikas Minar
ITO, New Delhi.

सचिव; उत्तरांचल प्रदेश, दिल्ली
Secretary (C.R.B.)
82
Dy
09-2-12
Date

SUB: C/o. 690 LIG Houses in Pkt.-C at Molar Bandh.
SH: C/o. Road, Paths & Compound wall.
Agmt. 8/EE/ED-4/DDA/2011-12..
Agency: M/s. Indus Construction Co.

Dear Sir,


Please find enclosed herewith the Performance Report Part-I & III for further necessary action please.

Encl: As above.

~~AG/CRB~~ B
13/2

II

Sunil Bohel
14/2/11


Executive Engineer
Eastern Division-4
Executive Engineer
ED-4/DDA

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2011-2012
2. Name & Address of contractor: M/S Inklus Court Co 173 Chand Tara Building
G.T. Road Shekhar Deller 3L
3. Class, Category and Enlistment No.: II B+2
4. Name & address of enlisting authority: Secty C-213 Vikash Minar D.D.A
5. Name of Work: C/O 690 NIG Road in IC int dev work in Palle C Moller Buel
SH. Road Pathya and Compound work
6. Agreement No.: 08/EE/ED-4/DDA 2011-12
7. Name & Address of Division: ED-4 DDA CBD ground

Sl.	Item	Remarks
8.1	Estimated Cost/Tender amount	5887859/- = 8232692/-
8.2	Stipulated date of Commencement & Completion	16-5-11 / 15-8-2011
8.3	Percentage progress with date/actual date of completion	30-10-2011
8.4	Gross amount of final bill/work done	8232692/-
8.5	Amount of compensation levied, if any	M.C
8.6	Amount of reduced rate items, if any	M.C
8.7	Did the contractor go for arbitration?	M.C
8.8	If yes, total amount claimed and amount awarded	

(Signature)
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

(Signature)
Signature of Divisional/Sub-Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: *M/s. Indus Const Co*
- 3. Class, Category and Enlistment No.: *D B + R*
- 4. Name & address of enlisting authority: *Secy CRB Vikas Minar DDA*
- 5. Name of Work: *C/O 690 High Housing 11c informed Defective in Pock C Mollerbach*
- 6. Agreement No.: *08/EE/C/O Rana Park Const. Work*
- 7. Name & Address of Division: *ED-4/DDA-2011-12*
ED-4 DDA C.B.D ground SHAHABDAR.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Assistant Engineer-II
 Reporting Officer (Designation and Address)
D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Useion
 Executive Engineer
 Eastern Division No. 4
 D.D.A.

Very good
When
 K.R. HINGORANI
 Supdt. Engineer (G3)
 Vikas Minar, DDA

Reviewing officer



दिल्ली विकास प्राधिकरण
DELHI DEVELOPMENT AUTHORITY

NO: P8 (31) ED-4/DDA/2011-12 1619

दिनांक
Dated: 05-12-2011

TO WHOM IT MAY CONCERN

This is to certify that M/S Indus Construction Co. 173 Chand Tara Building, G.T. Road Shalldara, Delhi-32, has executed the following work Satisfactory / V. Good in time.

Name of work	: C/o 690 LIG houses i/c int. dev. work in pkt. 'C' at Kolar Bandh.
SH:-	: Roads, Paths and Compound wall.
Agreement No.	: 08/EE/ED-4/DDA/2011-12
Estimate Cost	: Rs. 58,87,859.00
Tender Cost	: Rs. 82,32,692.00
Total value of work done	: Rs. 82,32,692.00
Date of Start	: 16.05.2011
Date of Completion	: 15.08.2011
Actual date of completion	: 30.10.2011
Performance of the work	: Work executed Satisfactory / Very Good. A.C.W. grant. B without levy of compensation.

[Signature]
 EXECUTIVE ENGINEER
 EASTERN DIVISION NO-4
 D.D.A.
 Eastern Division No. 4
 D.D.A.

OFFICE OF THE EXECUTIVE ENGINEER
NORTHERN DIVISION NO.8
DDA OFFICE COMPLEX:NARELA: DELHI

Secretary (C.R.B.)
11/.....
17-2-12
Dt. 13.2.2012

No.F.54(Misc.) EE/ND-8/DDA/ 63

To

The Secretary (C.R.B.),
DDA, Vikas Minar,
New Delhi.


Sub: D/O 450 Hactor of land Narela Project Ph.I.
SH:- C/O 9M, 13.50M R/W road (Second Phase treatment)
in Sec.A-5, Narela and C/O 80m R/W approach road from
80m R/W road to OCF at Sec.A-10 Narela.

Agency: M/s. Indus Construction Co.
Agmt.No.: 09/EE/ND-8/DDA/2007-08.

Dear Sir(s),

Please find enclosed herewith the Performance
Report Part -I & III for further necessary action please.

Encl: As above.


13.02.12
Executive Engineer
ND-8/DDA.

II 17/2/12 ERB &
17/12
Shri. Behal J.E.
17/2/12

209

ANNEXURE VII PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2007-2008
2. Name & Address of contractor: M/s Indus Const Co 173 Chandel Tara Building 674
3. Class, Category and Enlistment No.: BTR Road Shalinda Dilli-11003L
4. Name & address of enlisting authority: Secretary C.R.B Vikash Minner
5. Name of Work: C/O 13 MTR Road 4 MTR 18 MTR R/W Road 1 Second Ph Trunkline
6. Agreement No.: 9/EE/ND-8/07-08 in Secy A-5 Noida/APP/06 20 with 40 CF
7. Name & Address of Division: N-D - VIII

Sl.	Item	Amount	Remarks
8.1	Estimated Cost/Tender amount	Rs 50,73010/-	Contract
8.2	Stipulated date of Commencement & Completion	3-7-2007 - 2-11-2007	
8.3	Percentage progress with date/actual date of completion	Actual 15-2-2008	
8.4	Gross amount of final bill/work done	Rs 59,18,504/-	
8.5	Amount of compensation levied, if any	N/A	
8.6	Amount of reduced rate items, if any	N/A	
8.7	Did the contractor go for arbitration?	N/A	
8.8	If yes, total amount claimed and amount awarded	N/A	

[Signature]
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, Reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2007-2008
2. Name & Address of contractor: M/s Inklus Const Co
3. Class, Category and Enlistment No.: II B & R
4. Name & address of enlisting authority: D.D.A Vikash Minner Sechegny
5. Name of Work : c/o 1350 MTR Pump & MTL 18 Mtl A/Part 80 MTL to OCF Sect A-10 Narela
6. Agreement No. : 9/EE/ND-8/DDA/07-08
7. Name & Address of Division: ND-8 NARELA

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)
[Signature] 12/02/12
 Executive Engineer
 Northern Division No 8
 DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
[Signature] 13-02-12

[Signature] 14/2/12
 Sr. UMESH KUMAR
 Suptdg. Engineer
 Civil Circle-11
 Delhi Development Authority

[Signature] 13.02.12
 Executive Engineer
 Northern Division No 8
 DDA

SE



संख्या
No.
प्रकार
From
सेवा में,
To.

204
पिंडी विकास प्राधिकरण
PINDI DEVELOPMENT AUTHORITY

दिनांक
Dated: 1.10.2011

TO WHOM IT MAY CONCERN

It is to certify that M/S Indus Construction Co. Govt. Contractor & Suppliers R/O PA C-5, Naveen Shahr, Delhi - 110032 have been completed the following work in this division:-

1. Name of Work: : D/O 450.00 Hact. of land Narela Project Ph.-1.
SH: : C/O 9.00 mtr., 13.50 mtr, R/W road (second phase treatment) in sector A-5, Narela and C/O 18.00 mtr. R/W approach road from 80 mtr. R/W road to OCF at sector A-10, Narela.
2. Agreement No. : 09/EE/ND-8/DDA/2007-08
3. Estimated Cost : Rs. 50,73,010/-
4. Tendered Cost : Rs. 61,02,175/-
5. %age : 20.29% above
6. Date of Start : 03.07.2007
7. Date of Completion : 02.11.2007
8. Actual dt. of Completion : 15.2.2008
9. Gross Work done : Rs. 59,18,504/-
10. Whether E.O.T. case granted or not. : E.O.T. has been granted without levy of compensation.
11. Performance. : Satisfactory/very good.

Mhi
01-10-11
EXECUTIVE ENGINEER
NORTHERN DIVN. No.-8
DDA: NARELA : DELHI