

दिल्ली नगर निगम



MUNICIPAL CORPORATION OF DELHI

OFFICE OF THE EXECUTIVE ENGINEER (PR.)/NGZ
OLD HINDU COLLEGE BLDG.
NIGAM BHAWAN, KASHMERE GATE, DELHI

No. A-732/EE(R)NG/08

Dated 22/9/08

To,
The Secretary
Contractor's Registration Board,
Delhi Development Authority,
1st Floor, Vikas Minar,
New Delhi-110002

SUBJECT : PERFORMANCE REPORT OF M/S UTKARSH BUILDERS


As per your letter no.F4(8) 80/07/2007/(B*R)Secy/392 dated 5.7.07 the performance report of the works, which you have mentioned in the letter, and which have been completed by M/s Utkarsh Builders in this Division and also duly signed by the concerned S.E.

S.No	Name of work with agreement	Gross Amt.	DOS As per agreement As per Actual	DOC As per agreement As per Actual	Quality of work	Whether EOT granted with or without levy.
1	C/o 20 Nos rooms, two office, two stores, One staff room, one play room, two lv. Block in each floor in M.C.Pry. School Y block, Mangolpuri EEVI/Plan/TC/03-04/ 296/12.9.03	76,61,777/-	21.9.03 21.9.03	20.9.04 15.6.05	Satisfactory	E.O.T. granted without levy.
2	C/o 20 Nos. class rooms, two offices, one staff, one store, one sci. room, one lib.Room, two stores, & two lav. Blocks in M.C.Pry. school J block Mangolpuri EEVI/Plan/TC/03-04/ 543 Dt. 25.2.2004	86,54,561/-	5.03.04 5.03.04	4.3.05 28.2.05	Good	N.A


Signature of Executive Engineer (Pr.)/NG

C/S

SE (Pr.)-1



दिल्ली नगर निगम



OFFICE OF THE EX. ENGINEER (PROJECT) NARELA
SUB ZONAL OFFICE BUILDING SECTOR-17
ROHINI: DELHI

Dated: 13-3-08

No. D/EE(Pr.)N/07-08/ 1182

To,
Secretary (C.R.B.),
D.D.A.
1st Floor, Vikas Minar,
New Delhi-110002.

संख्या: 5-...-...
Secretary. (CRB)
368
29-5-08

✓ Name of work:- Const. of 18 nos. class rooms, 2 library rooms, 2 offices, 2 science rooms, 2 stores, 1 hall and 1 toilet block in M.C. Pry. School, Pana Udyan, Narela in Narela Zone. i/c Demolition of old structure.

D/Sir,

This is with reference to your letter No. F-4 (8)/80/07/2007/5(B&R)/Feb/391 dated 5.7.07 regarding ~~submitted~~ performance report of the above said work. The performance report of M/s Utkarsh Builder for the above said work is as under:-

Agency	:	M/s Utkarsh Builder
Work order No.	:	E.E.(Pr.)R/TC/04-05/61dt. 3.12.04
Date of start	:	12.12.04 (As per agreement)
Date of completion	:	11.4.06 (As per agreement)
Actual date of start	:	12.12.04
Actual date of completion	:	10.4.06
Tender Cost	:	Rs. 90,58,507/-
Amount of work done	:	Rs. 93,60,155/-
Quality of work	:	Satisfactory
Extension of time	:	Not required

4/5
S.E.(Pr.)-VIII

San-Bidh
29/5

13/3/07
E.E.(Project) Narela