

PERFORMANCE REPORT OF WORK

① S.No.	
② Name of Agency & address	M/S Vedwan Estate Developers. B-310, Prashant Bihar, Sec-14, Rohini, Delhi-85
③ Name of work	Protection of land / RST fencing of vacant land at Rohini PH-II
4 Sub Head	c/o Boundary Wall of vacant land earmarked from P.S. play area, girls hostel C-5/OCF in blk E & F Sec-10, Rohini
Agreement No.	18/E.E/RPD.6/DDA/2010-11
Date of Start	23/10/2010
Stipulated Date of Completion	22/12/10
Actual Date of completion	20/12/10
Reason for delay & compensation levied, if any	N.A.
Tendered Amount	Rs 7,47,935/-
Gross Amount of Completed work	Rs 7,31,545/-
Net Amount	Rs 6,59,423/-
Name & Designation complete address of the authority for whom the work was done.	Er. Rajinder Kumar Executive Engineer R.P.D.-6 D.D.A.

ANNEXURE -VII
PERFORMANCE REPORT OF WORKS

PART-I

1	Period	07/03/2006 to 06/03/2011
2	Name & address of contractor	M/S Vedwan Estate Developers B-310, Prashant Vihar, Sec-14, Rohini, Delhi-110085
3	Class Category & Enlistment No.	Class-IV:F-4(B)71/44/2005/1V(B&R)Secy. F-4(B)72/Misc./Pt.10/10/Secy/(CRB)/135
4	Name & address of Enlistment Authority	Secretary / CRB/DDA Vikas Minar, Delhi
5	Name of work	Protection of land / RBT fencing of vacant land at Rohini PH-21
	Sub Head	C/0 Boundary Wall of vacant land earmarked from PS play area, girls hostel C-5/OCF in blk E & F Sec-14, Rohini
6	Agreement No.	18/EE/R.P.D.6/DDA/2010-11
7	Name & address of Division	R.P.D.6 D.D.A.
8.1	Estimated cost/Tendered Amount	Rs 9,08,796/- / Rs 7,47,935/-
8.2	Stipulated Date of Commencement & Completion	23/10/2010 22/12/2010
8.3	Percentage progress with date /actual date of completion	20/12/2010
8.4	Gross amount of final bill/work done	Rs 7,31,545/-
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration	N.A.
8.8	If yes, total amount claimed and amount awarded	N.A.


ANNEXURE -VII
PERFORMANCE REPORT OF WORKS

PART-II

Sens
9

Certified that details given by the contractor in part-I, have been verified and found to be correct/have been corrected wherever necessary.

Delay is ~~partly~~ /not/ ~~fully~~ attributable to contractor.



Signature of Assistant Engineer

RPD - ADDA
Assistant Engineer-II
B.P.D. - 6 / BDA

ANNEXRE -VII

73

PART-III
(Serial 1 to 7 are repeat information for proper linkage)

1. Period : 07/03/2006 to 06/03/2011
2. Name and Address of Contractor : N/S Vedwan Estate Developers
B-310 Prashant Vihar, Sec-14, Rohini, Delhi-85
3. Class, Category and Enlistment No. : IV (R&R) F.4 (B) 71/44/2005/IV (R&R) Secy.
4. Name and Address of enlisting authority : D.D.A. (CRB)
1st Floor, Vikas Minar, N Delhi-110002
5. Name of work : Protection of vacant land / RBT fencing of vacant land at P.H. Park
S.H./ C.O. RLW for vacant land earmarked for PS/Play area
Girls hostel & CS/OCF in BK E & F of Sec-18 Rohini
6. Agreement No. : 18/EE-1 RPD-6/DDA/2010-11
7. Name & Address of Division : R.P.D-6
D.D.A.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory / Poor
11.2	Comments on capability of Contractor.	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.1	Technical Proficiency	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.5	General behavior	Outstanding/Very good/Good/ Satisfactory / Poor

Reporting Officer
(Designation and Address)
Asstt. Engineer-IV
RPD-6/DDA

12.1	Quality of work	Outstanding/Very good/Good/ Satisfactory / Poor
12.2	Comments on capability of Contractor.	Outstanding/Very good/Good/ Satisfactory / Poor
12.2.1	Technical Proficiency	Outstanding/Very good/Good/ Satisfactory / Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/ Satisfactory / Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/ Satisfactory / Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/ Satisfactory / Poor
12.2.5	General behavior	Outstanding/Very good/Good/ Satisfactory / Poor

Reviewing Officer
(Designation and Address)

अधिकारी इन्जिनियर
रोहिणी परियोजना इन्जिनियर-4
दिल्ली विकास प्राधिकरण

ANNEXURE -VII
PERFORMANCE REPORT OF WORKS

PART-I

①	Period	07/03/2006 to 06/03/2011
②	Name & address of contractor	M/S Vedwan Estate Developers B-310, Prashant Vihar, Sec-14, Rohini, Delhi-110085
③	Class Category & Enlistment No.	Class-IV F-4(B) 71/44/2005/IV (R&P) Secy.
④	Name & address of Enlistment Authority	Secretary / CRB/DDA Vikas Minar, Delhi
⑤	Name of work	m/o Scheme under Nazul A/C II Rohini
	Sub Head	Repair & Renovation of park (opp. Datta Ram Housing Society) in B1E-E, Sec-18 Rohini Dist.
⑥	Agreement No.	07/EE/RPD-5/D.D.A/09-10
⑦	Name & address of Division	SD-I / RPD-5 / D.D.A.
⑧	<u>Item</u>	
8.1	Estimated cost/Tendered Amount	₹ 7,50,306 / ₹ 5,47,257
8.2	Stipulated Date of Commencement & Completion	27/08/2009 14/11/2009
8.3	Percentage progress with date /actual date of completion	14/01/2010
8.4	Gross amount of final bill/work done	₹ 8,14,005
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration	N.A.
8.8	If yes, total amount claimed and amount awarded	N.A.

**ANNEXURE -VII
PERFORMANCE REPORT OF WORKS**

PART-II

⑨ Certified that details given by the contractor in part-I, have been verified and found to be correct/have been corrected wherever necessary.

Delay is ~~partly~~ /not/fully-attributable to contractor.

Ch. L.

15-4-11

Signature of Assistant Engineer-I
Assistant Engineer
R.P.D.-5/DDA
RPD-5 / DDA Assistant Engineer-I
R.P.D.-5/DDA

64


INEXRE -VII

PART-III


(Serial 1 to 7 are repeat information for proper linkage)

1. Period : 07/03/2006 to 06/03/2011
2. Name and Address of Contractor : M/S Vedvan Estate Developers
B-310, Prashant Vihar, Sec-14, Rohini, Delhi-85
3. Class, Category and Enlistment No. : IV (B&R) F.4 (8) 71/44/2005/10 (B&R) Secy.
4. Name and Address of enlisting authority : D.D.A. (CRB)
1st Floor, Vikas Marg, N-Delhi-110085
5. Name of work : M/O Scheme under Nazul A/c II Rohini
6. Agreement No. : SH Repair & Renovation of park (opp. Data Rom Society
in BIK-E Sec-10 Rohini Pt-II
7. Name & Address of Division : 07/EE/RPD-5/DDA/09-10
RPD 5 | DDA

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory / Poor
11.2	Comments on capability of Contractor.	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.1	Technical Proficiency	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/ Satisfactory / Poor
11.2.5	General behavior	Outstanding/Very good/Good/ Satisfactory / Poor


 Reporting Officer ²⁵⁻⁴⁻¹¹ AE/RPD-6
 (Designation and Address) DDA, Rohini

12.1	Quality of work	Outstanding/Very good/Good/ Satisfactory / Poor
12.2	Comments on capability of Contractor.	Outstanding/Very good/Good/ Satisfactory / Poor
2.2.1	Technical Proficiency	Outstanding/Very good/Good/ Satisfactory / Poor
1.2	Financial soundness	Outstanding/Very good/Good/ Satisfactory / Poor
	Mobilizations of adequate T&P	Outstanding/Very good/Good/ Satisfactory / Poor
	Mobilizations of man power	Outstanding/Very good/Good/ Satisfactory / Poor
	General behavior	Outstanding/Very good/Good/ Satisfactory / Poor


 Reviewing Officer
 (Designation and Address)

Executive Engineer
Rohini Project Division-5
 DDA, Rohini, Delhi