

28

Secretary (CRB)  
Dy No. 450  
Date: 22/5/09

Confidential

**OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH WESTERN DIVISION NO.2  
D.D.A., VASANT KUNJ, NEW DELHI-70.**

No. SWD-2/5(4)Misc./Conf./2009-10/ 635

Dated: 22/5/09

The Secretary  
C.R.B. Cell, DDA  
1st Floor, Vikas Minar  
New Delhi.

**Sub: Enlistment of contractor in Class-V (Civil) in DDA.**

\*\*\*\*\*

Reference is invited towards your office letter No.F4(8)68/09/2009/V(Civil)Secy./303 dated 4.5.2009 on the above noted subject vide which confidential report of certain works executed by the contractor/agency -Sh. Ankit Sharma, has been asked. In this connection, confidential performance report of the said work, executed by the agency under the jurisdiction of this office, is being sent herewith on the prescribed performa.

Submitted for kind perusal and further necessary action at your end please.

Encl: As above.  
01 No. Performance report

RE(CRB)  
H.M.O.S

Sn. Negla Bah / Sn. Balul B  
22-5-09

Executive Engineer  
SWD-2/DDA

27

**OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH WESTERN DIVISION NO.2  
D.D.A., VASANT KUNJ, NEW DELHI-70.**

Dated: 22.5.2009

**TO WHOMSOEVER IT MAY CONCERN**

Certified that Shri Ankit Sharma 921, Sector-22/B, HUDA, Gurgaon -122001, has executed the following work under the jurisdiction of this office. Performance of the work is given as under:-

Name of work	:	M/o Completed scheme under SWZ of NA-II (Hort.work).
Sub Head	:	Renovation of rain shelter at Deer Park at Hauz Khas.
Work Order No.	:	03/EE/SWD-2/DDA/2008-09
Estimated Cost	:	Rs.8,86,952/-
Tendered Amount	:	Rs.9,30,061/-
Gross Work Done	:	Rs.8,86,595/-
Stipulated date of Start	:	26.4.2008
Stipulated date of Completion	:	9.6.2008
Actual date of Completion	:	8.6.2008
EOT Case	:	N.A.
Quality of work	:	Satisfactory

  
Executive Engineer  
SWD-2/DDA