

Copy

**OFFICE OF EXECUTIVE ENGINEER/CGD-5
DELHI DEVELOPMENT AUTHORITY
SIRI FORT SPORTS COMPLEX, NEW DELHI.**

No.F.21(1)CGD-5/DDA/933

Dt: 21/03/2011

To

The Secretary,
Contractor's Registration Board,
Delhi Development Authority,
Vikas Minar,,
New Delhi

Secretary. (CRB)
By No. 27/4
Date 21/3/11

Sub: Enlistment of contractors as Class V in DDA
Ref:- F.4(8)68/01/2011/V/Civil/SECY/207 dt. 01.3.11.
Agency :- M/s Vashu Builders.
Agreement No (1) 04/EE/CGD-5/DDA/10-11
(2) 05/EE/CGD-5/DDA/10-11


N.O.W:- Refurbishment of Training Venues of Aquatics, Badminton, Squash & Tennis at Siri Fort Sport Complex & Badminton Training venue at Saket Sports Complex for CWG- 2010.

- SH:1. Water proofing of roof and disposal of malba.
2. Supply of ground water for testing of swimming pool and further supply of DIB water to fill water body tanks i/c balancing tanks of swimming pool at SFSC.

With reference to above mentioned work, report of the work executed by the above mentioned agency is enclosed herewith as per Annexure-IV.

Encl: Annexure-IV.

21/03/11
Shri Y.P. Gupta
For M.A. Gupta
11/3/11


(Y.P. Gupta)
EE/CGD-5/DDA

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

M/S. Vashu Builders, 157 - Sarai Jullaha, opp. B.S. con. Head Institute, N. Delhi

Details of Works executed by Shri / M/s

1. Repairing of Pump House for Aquatics, Badminton, Squash & Tennis at Sri Fort Sports Complex, Badminton Training Venue at Select Sport Complex for Over 200, SH:- Water proofing of roof and disposal of Malba.

1.	Name of work with brief particulars	SH:- Water proofing of roof and disposal of malba.
2.	Agreement No. and date	W.O. NO. 4/EE/CGD-5/DRA/10-11 31.8.10
3.	Agreement amount	Rs 401695/-
4.	Date of commencement of work	31.8.10
5.	Stipulated date of completion	6.9.10
6.	Actual date of completion	6.9.10
7.	Details of compensation levied for delay (indicate amount) if any	-
8.	Gross amount of the work completed and paid	4,01,216=00
9.	Name and address of the authority under whom works executed	EE/CGD-5/DRA
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Diploma in Civil Engineer
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / Good / Satisfactory / Poor N/A
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	} N/A

Name & Address of the Client

M/s. Nishu Builders, 157, Sarai Jallana, opp. Bscart Heart Institute, New Delhi

Details of Works executed by Shri / M/s

Refers to the value for Aquatics, Badminton, Squash & Tennis at Sarai Jallana Sports Complex and Badminton Training Venue at Sarai Sports Complex for works on water proofing of roof and disposal of m/b.

13.	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor
	b) Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor
	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor
	e) General behavior	Outstanding / Very Good / Good / Satisfactory / Poor

Note : All columns should be filled in properly "Countersigned"



Officer of the rank of Superintending Engineer or equivalent


Executive Reporting
Officer with Office Seal
Development Authority

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

M/s. Vashu Builders, 157 Sarai Jullana Road, Bhopal - Dist. Indore, M.P.

Details of Works executed by Shri M/s

Re. Reinstatement of Training Venue for Athletics, Badminton, Squash & Table Tennis at Sarai Jullana Sports Complex and Badminton Training Venue at Sarai Jullana Sports Complex for year 2010-2011.

Supply of ground water for testing of swimming pool and fountain. Supply of D.J.B. water to fill water body tanks in balcony tank of swimming pool at S.P.S.

1.	Name of work with brief particulars	
2.	Agreement No. and date	WO NO.5/EE/CED-5/DRA/10-11 31.8.10
3.	Agreement amount	Rs 510,000/-
4.	Date of commencement of work	31.8.10
5.	Stipulated date of completion	6.9.10
6.	Actual date of completion	6.9.10
7.	Details of compensation levied for delay (indicate amount) if any	-
8.	Gross amount of the work completed and paid	Rs 493909.80
9.	Name and address of the authority under whom works executed	EE/CWD-5/DRA
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Diploma Holder in Civil Engineer
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / Good / Satisfactory / Poor
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	} N/A.

Name & Address of the Client

M/s. Vaslu Bhai (sons), S.F. Sawai Tulla, Opp. Sec. - Hoar Institute, Newraah

Details of Works executed by Shri / M/s

SM - Supply of ground water for Testing of Sewerage Pool and General Supply of D.T.B. water to fill nabin body tank i.e. Balancing Tank of Sewerage Pool at S.P.S.C.

13.	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor ✓
	b) Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor ✓
	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor ✓
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor ✓
	e) General behavior	Outstanding / Very Good / Good / Satisfactory / Poor ✓

Note : All columns should be filled in properly "Countersigned"

[Handwritten Signature]

Officer of the rank of Superintending Engineer or equivalent

[Handwritten Signature]
 Executive Reporting
 and Wealth Creation Division No. 3
 Rural Development Authority