



दिल्ली विकास प्राधिकरण,
कार्यालय अधिशासी अभियंता, (सिविल)
ई.ओ. II to अभियंता सदस्य सचिवालय,
आईएनए, विकास सदन, नई दिल्ली-110023.
Email: eo2toemdda@gmail.com

No. EM1(37)87/Vol.162/120

Date: 31.03.2023

Sub: MINUTES OF 162nd EAC (NA-II) MEETING.

The 162nd Estimate Approval Committee (EAC/NA-II) meeting was held on 24/03/2023 at 03:00 PM in VC's Conference Hall, DDA, Vikas Sadan, New Delhi and through WebEX Meeting ID No.25109434848. The Vice Chairman, DDA presided over the meeting. The list of officers who attended the meeting is annexed at Annexure-'A'.

1. Item No.1/2022-23

Name of Work: Upgradation / Modernization of existing Parks / Green belt.

Sub-Head:-Providing Boundary Wall, Pathways, Lighting System and Irrigation System in DDA Vaishnavi Nursery, Ashok Vihar, Phase - II.

The agenda for seeking approval for sanctioning of preliminary estimate of above cited work was presented by CE(Hort.), DDA. The Financial Concurrence to the Preliminary Estimate for the work as mentioned above has been accorded by Finance Member, DDA vide Sanction No. 10/2022-23 for an Amount of Rs. 14,66,75,037/- (Rs. Fourteen Crore Sixty Six Lakh Seventy Five Thousand and Thirty Seven Only) including 3% contingencies and 11.25% Departmental charges and conveyed by A.O. (Works-Consultant)/DDA vide U.O. No. F2(1)/AO(W)/PE/DDA/2022-23/18 dated 10/02/2023.

The Chief Engineer (Horticulture) explained the details of works to be taken up and following observation were made by EAC Committee which is as under:

- a. Kota stone coping of the boundary wall proposed in the estimate is disallowed and is to be deleted from the proposed estimate.
- b. The estimated cost of Rs 1.20 Crore of phase-II work of the Vaishnavi Park is in anticipation of final drawing as intimated by CE(Horticulture). Addl. Commissioner (Landscape) confirmed and agreed that the drawing for Phase-II of the work shall be so prepared that scope of work remains within this proposed amount of Rs. 1.20 Crore.
- c. CE (Horticulture) confirmed that separate tenders shall be called for execution of work under Phase-II of Vaishnavi Park after receipt of approved drawings from Addl. Commissioner (Landscape).

- d. CE (Horticulture) informed that tenders for Phase - I have already been received and shall be awarded as soon as the A/A and E/S is accorded. VC DDA advised that quantities of items in the proposed estimate before this EAC and the corresponding items in the tender be reconciled with the L1 tenderer and his consent to change be obtained before award of work so as to eliminate contractual dispute on this account.

After due discussions and deliberations, the Committee approved the estimate from administrative point of view as per details given below subject to above observations:

S N o.	Name of Works	Financial Concurrence issued by Finance			Amount Administratively approved by EAC		
		Works Outlay i/c 3% Contingencies charges (In Rs.) (A)	Department al 11.25% Charges (In Rs.) (B)	Amount of PE (In Rs.) C=(A+B)	Works Outlay i/c 3% Contingencies charges (In Rs.) (A)	Department al 11.25% Charges (In Rs.) (B)	Amount of PE (In Rs.) C=(A+B)
1	Upgradation / Modernization of existing Parks / Green belt. Sub-Head:- Providing Boundary Wall, Pathways, Lighting System and Irrigation System in DDA Vaishnavi Nursery, Ashok Vihar, Phase - II.	13,18,42,730.18/-	1,48,32,307.15/-	14,66,75,037.33/- Say (14,66,75,037/-) #1	12,37,23,422/- #2	1,39,18,885/-	13,76,42,307/-

Notes :

#1 To be corrected as per SI No. (a) above.

#2 To be corrected as per SI No. (b) above.

Formal Administrative Approval and Expenditure sanction shall be issued after satisfaction of SI No (a) and (b) above.

The meeting ended to with thanks to the chair.

This issues with the approval of the Vice-Chairman, DDA

Encl: Attended Sheet.

अधिसासी अभियंता

ई.ओ. II to अभियंता सदस्य
दिल्ली विकास प्राधिकरण

Copy to Member of Estimate Approval Committee.

1. Vice Chairman, DDA.
2. Engineer Member, DDA.
3. Finance Member, DDA.
4. Dy. Secy. (Finance), Budget, Delhi Administration, GNCTD, 4th Level, A-Wing, Delhi Secretariat, I.P. Estate Bhawan, New Delhi.
5. Chief Engineer (Building/Project, PWD, GNCTD, 1st floor, MSO Building, I.P. Estate, ITO, Delhi-110002.

Copy for information to:

1. OSD to VC, DDA.
2. Pr. Commissioner (Hort.), DDA.
3. Commissioner (Planning), DDA.
4. CE (HQ & QAC), DDA.
5. Chief Engineer (Hort.), DDA.
6. Chief Architect, DDA.
7. Addl. Chief Architect to VC, DDA.
8. Addl. Commr.(LS), DDA.
9. Director (Finance)/Consultant, DDA.
10. Director (System) to get it uploaded in English and Hindi Version on the DDA website.
11. Director (Hort.), N-W, DDA.
12. Dy. C.A.O /C.A.U (Hort.), DDA.
13. SE/HCC-2, DDA.
14. EE (Co-ordn.), DDA.
15. DD /HD-2, DDA Office Complex, Rama Market, Pitampura.
16. EE(HCD-5), DDA Office Complex, Lawrence Road.
17. EE/Eld-12, DDA Office Complex, Paschim Vihar.
18. FO to CE (Hort.), DDA
19. Hindi Officer to send the Hindi version to Director (System) under intimation to this office.
20. Guard File.


अधिशायी अभियंता

ई.ओ. II to अभियंता सदस्य
दिल्ली विकास प्राधिकरण

Webex Meeting ID! - 25109434848

Password! - 12345

Date: 24.03.2023

Time: 02:25 PM 3:00 PM

Venue: VC' Conference Hall

ATTENDANCE SHEET

Sub: 162nd Estimate Approval Committee (EAC/NA-II) Meeting.

S.No.	Name	Designation	Mobile No./ E-mail ID	Signature
1.	Sh. Subhasish Panda	Vice Chairman	In chair	
2.	Sh. D.C. Goel	EM/DDA		attended online
3.	Sh. Vijay Kumar Singh	FM/DDA		
4.	Ashwani Kumar	CE (Hort)		
5.	B. S. Yadav	SE/MCC-2		
6.	Meehach Chaud	EE/MCC-5	9868211866	
7.	AJAY K.R. VATS	EE(CE), ELD-12	7042624400	
8.	Randeem Manuti Nanda	AE(E)/ELD-12	9555995183	
9.	Siddhant Kashyap	EOT/Hort	9958852246	
10.	Pankaj Jain	AE(C)/Hort	7651861455	
11.	Haushe Gupta	ACA	9811008901	
12.	R. K. Bhambhani	DCW/C	9811044765	
13.	Rajpal Singh	Dir. (Fin.)	9958819494	
14.	Kalpna Khanna			
15.	Shri. G. P. Singh	STO/STO		
16.	Kulbir Singh	Director (H)	75890-9500	
17.	V. D. Meena	Dy. Dir. (Hort)	8860248278	
18.	SH. M. K. Malik (C.E.)	C.E. (Building Project) Zone B-1 PWD, G.N.C.D.		attended online
19.				
20.				
21.				
22.				