

DELHI DEVELOPMENT AUTHORITY
(WORKS ADVISORY BOARD)

No. WAB1 (76)/Vol.42/Secy./V/2022/ 1040

Dated: 21/9/22

Subject: Minutes of the 5th WAB (2022) Meeting- Reg.

The Minutes of 5th WAB (2022) Meeting held on **07.09.2022 at 04:00 PM** in the Conference Hall, VC Secretariat, DDA, 1st Floor, B- Block, Vikas Sadan, INA, New Delhi are enclosed here with for favor of information & necessary action.

Encl: As above

h/ 21/9/22
(Narender Kumar)
Secretary (WAB)
o/c
Chand

In Circulation to:

Chief Engineer (Project Zone), DDA.

Copy to: -

1. OSD to VC, DDA for kind information of the latter.
2. DD to EM, DDA for kind information of the latter.
3. PS to FM, DDA for kind information of the latter.
4. Chief Engineer (HQ & QAC), DDA.
5. Chief Account Officer, DDA for kind information.
6. Director (Works), DDA
7. AO(Works)- II, DDA.
8. Director (System), DDA for uploading on DDA website (through e-mail).
9. Deputy Director (Hindi Section) for translation in Hindi & uploading on DDA website through Dy. Director(System).

h/ 21/9/22
Secretary (WAB)
o/c
Chand

DELHI DEVELOPMENT AUTHORITY
(WORK ADVISORY BOARD)

Subject: Minutes of the 5th WAB (2022) Meeting held on 07.09.2022 at 04:00 PM in Conference Hall, 1st Floor, B- Block, Vikas Sadan, INA, New Delhi.

The list of officers who attended the meeting is as under:

Present(S/Shri)

1.	Manish Kumar Gupta	Vice-Chairman	Chairman
2.	D.C. Goel	EM	Member
3.	Vijay Kumar Singh	FM	Member
4.	Lalit Wadhwa	CAO	Member
5.	Gajendra Kumar	CE(HQ& QAC)	Member
6.	Narender Kumar	EO-III to EM	Secretary

Others (S/Shri)

1.	A.K. Agarwal	CE(Project)
2.	H.S. Sidhu	SE/PCC-1/Project Zone
3.	Gurmail Singh	Dy. CAO (Works)
4.	Musbeen Akhtar Siddiqui	EE(PD-6)/PZ

The following agenda item was discussed:

I. WAB AGENDA of CE (Project):

Name of Work: C/o Flyover cum ROB on UER-1 at Narela Delhi.

Subject: Foreclosure of agreement under clause-13 of agreement.

The case was presented by CE (Project Zone) before the Board with recommendation for Foreclosure of the agreement under clause-13 of agreement. CE(PZ) intimated that the said work was awarded to M/s S.P. Singla Construction Pvt. Ltd. with the approval of WAB with date of start and date of completion as 11.01.2018 and 10.04.2019 respectively. Scope of work consisted of construction of flyover cum road over bridge, 2 no. loops and improvement of junction below flyover. Straight portion of flyover has already been completed and opened for traffic on 06.04.2021. However, loop and other allied works could not be completed due to existence of trees in the

alignment of loops and junction. CE(PZ) further intimated that request for permission of cutting/transplantation of trees (approx. – 1267 nos.) was sent to Chief Conservation of forest, department of forest and wildlife, Govt. of Delhi on 30.05.2018. However, the same is still awaited, it is also intimated that there is still uncertainty in receiving it in near future.

CE(PZ) explained that the progress of work is 82.31% upto 30.06.2021. The tendered accepted cost of work is 378.24 Cr., out of which payment amounting to Rs. 321.39 Cr. has been made to the agency and the remaining part scope of work i.e. numbers of loops and junction improvement could not be executed due to pending permission of tree cutting / transplantation from forest department of GNCTD.

CE(PZ) submitted that as the stipulated date of completion is already over, therefore, it is recommended for foreclosure of the agreement under clause – 13 of the agreement and recommended that the remaining work shall be done through new/fresh tenders as and when the tree cutting permission is received.

After due discussions and deliberations, Board agreed with the recommendation of CE(PZ) for foreclosure of the agreement under clause-13.

Sd/-
(Lalit Wadhwa)
CAO

Sd/-
(Gajendra Kumar)
CE (HQ & QAC)

Sd/-
(D.C. Goel)
EM/DDA

Sd/-
(Vijay Singh)
FM/DDA

Sd/-
(Manish Kumar Gupta)
VC/DDA