

OFFICE OF THE EXECUTIVE ENGINEER  
S. E. D. I / D. D. A. / SARITA VIHAR / N. DELHI.

NO. F. 5 (46) EE/SED-I/Confdl./DDA/ 528

DT:

22/5/08

TO

The Secretary ( C.R.B. ),  
Delhi Development Authority,  
1st floor, Vikas Minar, New Delhi.

Secretary (CRB)

By No 35/.....

23-5-08

Sub: Enlistment/Renewal of Contractor in Class-I(Civil) in D.D.A.

This is with reference to your letter No. F.4(8)80/4/96/I/B&R/Secy./256 dated 9.5.2008 on the above mentioned subject, vide which Performance Report of following works executed by M/s. Chaudhary Builders, Village - Gokal Pur Shandara, Delhi-94 have been called. In this connection, the report is as under :-

S.No.	Name of work with Agmt.No.	Gross Amount.	D. C. S. As per Agmt. Actual.	D. C. C. As per Agmt. Actual.	Quality of work.	Whether EOT granted with of with-out levy.	Rks.
1.	C/O 504 HIG houses (under 928) HIG houses in Pkt. K&L at Sarita Vihar, SH: C/O 168 HIG houses (84 Cat. III, 84 Cat. II) & 126 S/G i/c internal W/S, S/I & drainage etc. complete in Pkt. K&L, Sarita Vihar, Gr. III. Agmt. No. 03/EE/SED-I/DDA/2001-2002.	Rs. 4,63,24,383/-	9.2.02 9.2.02.	8.2.04 26.7.04	satis- factor- ily.	EOT grant- ed with- out levy of compe- nsation by the competent authori- ty.	Final bill yet to be fina- lis- ed.
2.	C/O 504 HIG houses (under 928 HIG) in Pkt. K&L at Sarita Vihar, SH:- C/O 176 HIG houses (88 Cat. III, 88 Cat. II) and 132 Nos. S/G i/c internal W/S, S/I and drainage etc. complete in Pkt. K&L at Sarita Vihar, Group-II. Agmt, No. 06/EE/SED-I/DDA/2003-2004.	Rs. 5,37,00,055/-	26.1.02 26.1.02	25.1.04 27.10.04.	satis- fact- orily.	EOT granted without levy of compen- sation by Compet- ent auth- ority.	Final bill yet to be fina- lis- ed.

RECEIVED  
22/5/08

CS

*[Signature]*

डॉ. जय सिंह राय  
अधीक्षण अधिकारी  
सिविल सर्कल-3, डी डी डी

h. BAH  
23/5

J. Y. J. 22/5

EXECUTIVE ENGINEER  
SOUTH EASTERN DIVN. NO. I  
DDA (SARITA VIHAR) NEW DELHI