

DELHI DEVELOPMENT AUTHORITY
ELECTRICAL CIRCLE-2
20th FLOOR VIKAS MINAR :N.DELHI

NO:F.3(1)/SE(E)-2/DDA/ 1196
To

Dated: 11-1-11

✓ The Secretary (CRB),
Delhi Dev. Authority,
Vikas Minar,
New Delhi:

Subject:- Performance Report of works in r/o Agency:-M/s. Goel Electricals.

Enclosed Please find herewith the Performance Report of works in respect of following work executed by the agency M/s. Goel Electricals (Class I contractor enlisted in DDA) duly filled in the Annexure VII (Part-III) by the Ex. Engineer, Elect. Divn. No.4 and S.E.(Elect.)-2 as Reporting Officer and Reviewing Officer respectively for taking further necessary action.

Name of work: C/o Zonal Office Building at Madhuban Chowk
Rohini (SH: I.E.I.)
Agreement No: 27/EE/ED-4/DDA/2007-08
Date of start: 23.7.2007.
Date of completion: 22.7.2008.
Actual Date of Completion: 25.1.2010.
Estt. Cost: Rs. 20,90,587/-.
Tendered Amount: Rs.42,88,084/-
Gross Amount of work done: Rs. 41,10,789/-.

Encl: As above.

(P. K. SOLANKI)
SUPTDG. ENGINEER (ELECT.)
ELECT. CIRCLE-2/DDA.

Copy to:

Ex. Engineer, ED-4/DDA with reference to his office letter No.
F.3(32)/A/c./ED-4/DDA/1540 dated 14.12.10.

SUPTDG. ENGINEER (ELECT.)
ELECT. CIRCLE-2/DDA

Access for non -
for
12/1/11
Shree B. B. B.
for marks
long



**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *M/s Goel Electricals, Park View, Delhi*
3. Class, Category and Enlistment No.: *Class-I (Elect), F4872/294 dt 31-5-06*
4. Name & address of enlisting authority: *Secretary CRB, DDA, N. Delhi*
5. Name of Work: *40 Zonal office Bldg. at Madhuban Chok, Rohini (En: EEL)*
6. Agreement No.: *27/EEL/EDU/DDA/2007-08*
7. Name & Address of Division: *DDA Ex. Engineer, Elect Div. No. 4, Rohini, Delhi.*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>2090587/4388,084/-</i>
8.2	Stipulated date of Commencement & Completion	<i>23-7-07/22-7-08</i>
8.3	Percentage progress with date/actual date of completion	<i>25-1-10</i>
8.4	Gross amount of final bill/work done	<i>11101789/-</i>
8.5	Amount of compensation levied, if any	<i>NIL</i>
8.6	Amount of reduced rate items, if any	<i>NIL</i>
8.7	Did the contractor go for arbitration ?	<i>NO</i>
8.8	If yes, total amount claimed and amount awarded	<i>N.A.</i>

[Signature]
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub-Divisional Engineer,
Executive Engineer, Flect. Div. No. 4, Rohini/DDA

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *Goel Electricals Preet Vihar, Delhi*
3. Class, Category and Enlistment No.: *Class-I (Elect.) F4(8) 72/294 dt 31-5-06*
4. Name & address of enlisting authority: *Secretary CRB, DDA, N. Delhi*
5. Name of Work: *10 Zonal office Bldg, at Madhuban Chok, (En' CRB)*
6. Agreement No.: *27/EE/Enl/2002-08*
7. Name & Address of Division: *Ex. Engineer. Elect Div No 4, DDA, Rohini, Delhi*

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


Reporting Officer (Designation and Address)

[Signature]
Executive Engineer
Elect. Division-4
Rohini/DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor <i>Very capable</i>	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

[Signature]
अधीक्षक इ/भवनना
विद्युत परिसर-2, दि०वि०प्रा०
दु०, नई दिल्ली.




ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2008-09
2. Name & Address of contractor: GOEL ELECTRICALS, PREET VIHAR, DELHI-92
3. Class, Category and Enlistment No.: Class-I (Elect) F4(B)72/294 dt 31-5-06
4. Name & address of enlisting authority: Secretary CRB, DDA, N. Delhi
5. Name of Work: C/O MP Road 245M460M Substn f 4th (8th Fl. St. Bldg. Sec 9 tw)
6. Agreement No.: 75/EE/05/ DDA/ 2008-09
7. Name & Address of Division: Ex-Engineer Elect Div 5, DDA, Bwaka.

Sl.	Item	
8.1	Estimated Cost/Tender amount	30/2107/2947301
8.2	Stipulated date of Commencement & Completion	26-5-08/25-9-08
8.3	Percentage progress with date/actual date of completion	3-9-08
8.4	Gross amount of final bill/work done	2,36,31,146/2
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	N.A.


 Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
 Delay is ~~partly~~ /not/ ~~fully~~ attributable to contractor.


Executive Engineer (E)

Signature of Divisional/Sub Divisional Engineer
D.D.A.

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2008-09
2. Name & Address of contractor: GOEL ELECTRICALS, PRAKASH NAG, DEWAI - 92
3. Class, Category and Enlistment No.: Class 2 (Elect) F4072/274 dt. 31-5-06
4. Name & address of enlisting authority: Secretary CRB, DDA, NIDDA
5. Name of Work: Comp Rev of USM TGM with MTHL (S: Pp-8111/1509720)
6. Agreement No.: 75/EE/CRB/DDA/2008-09
7. Name & Address of Division: Ek. Engineer Hq. DDA, DDA, Dwarke

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

KULDEB
Executive Engineer (Elect.)
Elect Div-5 DDA Dwarke

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Suptg. Engineer (Elect.)
Elect. Circle-I, DDA,
Mang. 110045