

Confidential

OFFICE OF THE EXECUTIVE ENGINEER  
WESTERN DIVISION NO.- 13: D.D.A.:  
LAKKAR MANDI:KIRTI NAGAR:N.DELHI-15

NO:- F8(13)A(WD13)DDA(08-09) 23

Dated:- 6-1-09

To

✓ The Secretary(C.R.B)  
D.D.A., Vikas Sadan,  
New Delhi.

सी.ए.डी. (C.R.B.)

Secretary (C.R.B)

.....

By No. 18

Facts 7/1/09

Date

SUB:- Enlistment/ Renewal of constructor in Class-I  
( Civil) in DDA.


Ref.:- F4(8)/80/7/98/I(B&R)/Secr/02 dt.2.1.2009

.....

With reference to above letter the Performance report of M/s M/s Makniji Const. Co is enclosed for the work of C/o 208 LIG Houses i/c internal development Pkt.GH-3,G-17 Paschim Vihar executed under WD-1/D.D.A.

The work has been inspected by SE's ~~and SE's~~ comments are given in the report.

Encl:- As stated above.

  
( LALIT MOHAN )  
EXECUTIVE ENGINEER  
W.D.NO.-13: D.D.A.:  
NEW DELHI.

PERFORMANCE REPORT

.....

S.No.	Name of work/With A gmt.No.	Gross Amount.	Date of Start As per Agmt.	Date of Completion As per Agmt.	Quality of work	Whether EOT Granted with or without levy of compensation.	Remarks
			<u>As per Actual.</u>	<u>As per Actual.</u>			

.....

1. C/o 208 LIG Houses at GH-3  
G-17 Paschim Vihar  
SH:- C/o 208 LIG Houses i/c  
internal development. Rs. 3.15  
Crores. 07.04.03 06.07.05 Satisfactorily  
07.04.03 06.10.05 EOT Granted  
without levy  
of compensation.

43/EE/WD-1/DDA/A/02-03

*Arjay Kumar*  
6/11/09  
Report by SA/EE-17.

अधीक्षण अधिकारिता  
परि मण्डल-17  
दि० वि० प्रा०

*[Signature]*  
6/11/09  
E. E/WD-13/DDA.