

Confidential

DELHI DEVELOPMENT AUTHORITY

O/O EXECUTIVE ENGINEER, ELECT. DIVN. NO. I

M.P. GREEN AREA, SHAKARPUR, DELHI

N. F. 5(1) Misc/EDI/08-09/1503

Date: 1-21/11/09

To

Secretary (CRB)
1st Floor, Vikas Minar
DDA Building
New Delhi.

Secretary (CRB)
दिनांक: 1-0-1-9
By No
दिनांक: 01-12-09

Sub: **Renewal of Registration of M/s. Shubham Electricals in Class-I (Elect.) in DDA.**

Ref: **Your letter No. F4(8)80/05/2005/I(Elect)/Secy/447 dated 26.6.09.**

Dear Sir,

With reference to the above mentioned letter dated 26.06.2009, the information required from this office are as under :-

S.No.	Name of work	Agmt. No.	Gross Amount of work done	Date of start As per Agmt/ As per Actual	Date of completion As per Agmt./ As per Actual	Quality of work	Whether EOT granted with or without levy Final	Remarks
1.	D/o 134.2 Hect. Of land at Jasola (SH. Providing Street Light on 30 mtr., 24 mtr. And 12 mtr. (R/W) at Distt. Centre at Jasola	56/EE/ Divn-I/ DDA/ 08-09	Rs.5377862/-	2.2.09/ 24.1.09	1.6.09/ 20.7.09	Good	EOT processed granted without levy of compensation for approval	
2.	C/o 330 LIG houses in Pkt-10B, at Jasola (SH: IEI)	13/EE/ Elect. Divn. X/DDA/ 07-08	60% work completed Rs. 46 Lacs (APPX.)	21.10.07/ 20.10.07	20.10.09/ work in progress	Good	--	

28/11

अधिसासी अभियन्ता (विद्युत)
विद्युत खण्ड-1
दिल्ली विकास प्राधिकरण
शाकपुर, दिल्ली-110052
28/11/09

S.No.	Name of work	Agmt. No.	Gross Amount of work done	Date of start As per Agmt/ As per Actual	Date of completion As per Agmt./ As per Actual	Quality of work	Whether EOT granted with or without levy	Remarks
3.	C/o 96 MIG & 96 LIG DU's at Dilshad Garden Block-R, in Group -IV (actually 100 MIG & 100 LIG DU's to be constructed) (SH: IEI)	29/EE/ Elect. Divn. X/DDA/ 06-07 <i>Mem no 48/EEI/DDA/ 08-09</i>	50% work completed <i>Rs. 25 Lacs (APPX)</i>	26.3.07/ 26.3.07	25.9.09/ Work in progress	Good	--	

अधिताली अधिका विभाग
दिल्ली विकास-1
दिल्ली विकास अधिकरण
दिल्ली, दिल्ली-110082
20/11/09