

अधिकासी अ.ि.ता
 रो.प्रि.ख. 11, दि.वि.प्रा.
 बायरी सं. 2947
 दिनांक 15-10-2011

ANNEXURE VII
 PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *M/s Shokeen Construction Co. H/W 35 Mangal Pur Khurd ND-83*
3. Class, Category and Enlistment No.: *II BSR*
4. Name & address of enlisting authority: *C.R.B./D.D.A / Ist floor Vikas minar Delhi*
5. Name of Work: *7/0 47240 hect of land in sect 23 to 25 Rohini PH III*
6. Agreement No.: *SH. 4/0 20 m R/W road Incl Phasal treatment in sect 23 Rohini PH III*
7. Name & Address of Division: *R.P.D.I / D.D.A / Sec-5, Mt Building, Sec-5 Rohini, Delhi*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs 25,78,460/- Rs 53,73,451/-</i>
8.2	Stipulated date of Commencement & Completion	<i>23.04.09 - 22.08.09</i>
8.3	Percentage progress with date/actual date of completion	<i>5.06.2009</i>
8.4	Gross amount of final bill/work done	<i>Rs 52,10,934/-</i>
8.5	Amount of compensation levied, if any	<i>NIL</i>
8.6	Amount of reduced rate items, if any	<i>NIL</i>
8.7	Did the contractor go for arbitration ?	<i>NO</i>
8.8	If yes, total amount claimed and amount awarded	<i>NA</i>

[Signature]
 Signature of the contractor
 (M/s Shokeen Const Co)

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor. *[Signature]*
 Executive Engineer
 Rohini Project Div.-XI

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-2010
2. Name & Address of contractor: M/S Sloken Const. Co. H.No. 35, Mangalpur Khurd, New Delhi - 110083.
3. Class, Category and Enlistment No.: Incl (B & R)
4. Name & address of enlisting authority: CRB, DDA, Ist floor, Vikas ^{minor} Sector, New Delhi
5. Name of Work: D/472-40 Heaty Land in sec- 23 to 25, Adini, Phase I St. c/o 20mtr R/W Road Incl Phase treatment in Sector 23
6. Agreement No.: 01/EE/RPM/2009-2010/DDA.
7. Name & Address of Division: RPO-5, DDA sector-3, near Jmt Building Adini, Delhi 85

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	Satisfactory
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

[Signature]

Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature] 07/12/2011

Reviewing Officer (Designation & Address)

Sk/CC-9/ D.DA-

Diary No. 127
Dated 17/10/2011
MAG/RPD-XI/DGA

अधिसूची अ
रो.परि.ख.-11, दि.वि.प्र.
आयची सं. 2946
दिनांक 15/10/11

196

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *M/S Shokeen Construction Co.-H.N. 35, Mangol Pur Khurd N.D. 83*
3. Class, Category and Enlistment No.: *II (BSR)*
4. Name & address of enlisting authority: *C.R.B. D.D.A. 1st floor Vikas Minar Delhi*
5. Name of Work: *2/0 land for PSP area no 2 betⁿ sector 21 & 23 Rohini Ph III*
6. Agreement No.: *SH:- C/o S.W. drain for PSP area no 2 betⁿ Sector 21 & 23 Rohini Ph III*
7. Name & Address of Division: *02/EE/RPD XI/9-10/D.D.A. R.P.D. XI/D.D.A./A.C. Sim Buildy, Sector 3, Rohini, Delhi*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs 52,80,427/- Rs 41,32,290/-</i>
8.2	Stipulated date of Commencement & Completion	<i>23.04.2009 - 22.08.2009</i>
8.3	Percentage progress with date/actual date of completion	<i>30/12-2009</i>
8.4	Gross amount of final bill/work done	<i>Rs 54,34,103/-</i>
8.5	Amount of compensation levied, if any	<i>nil</i>
8.6	Amount of reduced rate items, if any	<i>nil</i>
8.7	Did the contractor go for arbitration ?	<i>No.</i>
8.8	If yes, total amount claimed and amount awarded	<i>N.A.</i>

[Signature]
Signature of the contractor
(*M/S Shokeen Const Co.*)

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

[Signature]
Executive Engineer
Rohini Project Div.-XI
Delhi Development Authority

Signature of Divisional/Sub-Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

195

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2009-2010
- 2. Name & Address of contractor: M/S Shoken Const. Co. H.No. 35, Mangalpur Khurd, New Delhi-83
- 3. Class, Category and Enlistment No.: II (B&R)
- 4. Name & address of enlisting authority: C.R.B. DDA, 1st floor, Vikas Nagar, New Delhi
- 5. Name of Work: DU land for PS lanes No-2 (Between sec-2 & 3) Adhini Phase II (SH: of SW drain)
- 6. Agreement No.: 02/ET/RP/DA/2009-2010/DDA
- 7. Name & Address of Division: RPD-2, DDA, Sector-3 Near Jims Building, Adhini, Delhi-85

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	Satisfactory
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

[Signature]

Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor (Very Good)
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature] 07/12/2011

Reviewing Officer (Designation & Address)

SK/CC-9/ D.D.A.