


205

**ANNEXURE VII - Page 1**  
**CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)**

**Part I** (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 19.4.10 To 18.10.10. m/s Gaur constr. Co.
2. Name & Address of contractor: 1/3-103 Sector-16 Rohini, New Delhi-85
3. Class, Category and Enlistment No.: Class-III (B&R) (O/Order no 44/2006 (B&R) dt 30/06/06
4. Name & address of enlisting authority: Secretary CRB, DDA
5. Name of Work: Mosehne under II (SE) SH: P/L HDPE pipe line from STP pumping station in outfall Ghat Course at Lado Sarai (for Hoorti Purpooe)
6. Name & Address of D.D.A. Division: SED-11/ DDA Vikas Sadan / N-Delhi.

Sl.	Item	
7.1	Agreement No.	02/EE/SED-11/DDA/10/11 dt 12.4.10
7.2	Estimated Cost/Tendered amount	Rs 48,11,473.00 - Rs 45,32,362.00
7.3	Stipulated date of Commencement & Completion	19-4-10 to 18.10.10
7.4	Percentage progress with date/actual date of completion	100% 6-10-10
7.5	Gross amount of final bill/work done	Rs 52,66,503.00
7.6	Amount of compensation levied, if any	N.A.
7.7	Amount of reduced rate items, if any	N.A.
7.8	Did the contractor go for arbitration ?	N.A.
7.9	If yes, total amount claimed and amount awarded	N.A.

  
Signature of the contractor

**PART II** (To be filled by the department)

**8.0** Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment .The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E



204


**ANNEXURE VII**

**Part - III** (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period: 19-4-10 To 18-10-10
- 2. Name & Address of contractor: M/s Gaur Constn., 1/3-103, Sect-16, Rohini, N. Delhi - 110085
- 3. Class, Category and Enlistment No.: Class III (B&B) O.D.A. No. 4/2006 (B&B) dt 30.5.2006
- 4. Name & address of enlisting authority: Secretary, CRB, DDA, Vikas Minar, N. Delhi.
- 5. Name of Work: M/o Scheme under 10/A II (CS2) CH. I/L HDPE line from STP Pumping Station in
- 6. Name & Address of D.D.A. Division: Outer Circle course at Lado Sarai (for Flood Purpose) EE/SE-11/DDA/Vikas Sadan, N. Delhi - 23

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks\* outstanding/Very good/Good/Satisfactory/Poor

  
**ER. GULZAR AHMAD**  
 Reporting Officer (Designation and Address)  
 Assistant Engineer - A  
 South Eastern Division No-XI  
 D.D.A. Vikas Sadan I.N.A.

11.1	Quality of work	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
11.2.2	Financial soundness	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
11.2.3	Mobilizations of T&P	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
11.2.4	Mobilizations of man power	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
11.2.5	General behavior	<del>outstanding/Very good/Good/Satisfactory/Poor</del>

11.2.6. General Remarks\* ~~outstanding/Very good/Good/Satisfactory/Poor~~

  
**Executive Engineer**  
 Reviewing Officer (Designation & Address)  
 South Eastern Division-XI  
 O.D.A. Vikas Sadan, N. Delhi

203

12.1	Quality of work	<del>Outstanding/Very good/Good/Satisfactory/Poor</del>
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	<del>Outstanding/Very good/Good/Satisfactory/Poor</del>
12.2.2	Financial soundness	<del>Outstanding/Very good/Good/Satisfactory/Poor</del>
12.2.3	Mobilizations of T&P	<del>Outstanding/Very good/Good/Satisfactory/Poor</del>
12.2.4	Mobilizations of man power	<del>Outstanding/Very good/Good/Satisfactory/Poor</del>
12.2.5	General behavior	<del>outstanding/Very good/Good/Satisfactory/Poor</del>
12.2.6	General Remarks*	<del>outstanding/Very good/Good/Satisfactory/Poor</del>

  
Counter Signing Officer (Designation & Address)

\*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.


Superintending Engineer  
Central In-charge, DDA  
Musha, New Delhi-67

184

ANNEXURE VII

1. Period : 03/02/2009 to 13/03/2009
2. Name & Address of Contractor : M/s Gaur Construction,  
9, Auchandi Road, Bawana, Delhi-39
3. Class, Category and Enlistment No : 44, Dated 30/05/2006, Class III (B-3R)
4. Name & address of enlisting authority: : Secretary CRB DDA
5. Name of Work : M/o Services under N.A II.
6. Sub. Head : Improvement of Road & Parking Area  
In Pocket 3, 4, 5 & 6 and 12 m and 20 m  
External Road Sector -25 Rohini, Delhi.
7. Agreement No. : 42/RPD-10/08-09
8. Name & Address of Division : Rohini Project Div. 10, DDA, Near Avantika  
More, G Block Mangolpuri, Delhi.
8. Agreement Amount : Rs. 34,48,245/-
9. Actual Work Done : Rs. 37,16,653/-
10. Stipulated Date of Start : 03/02/2009
11. Stipulated Date of Completion : 02/04/2009
12. Actual Date of Completion : 13/03/2009

1	Quality of Work	Outstanding/Very good/Good/Satisfactory/Poor
2	Comments of capability of Contractor	
a	Technical Proficiency	Outstanding/Very good/Good/Satisfactory/Poor
b	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
c	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
d	Mobilizations of Man power	Outstanding/Very good/Good/Satisfactory/Poor
e	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

  
EXECUTIVE ENGINEER  
ROHINI PROJECT DIV. 10  
D.D.A



183

1	Quality of Work	Outstanding/Very good/Good/Satisfactory/Poor
2	Comments of capability of Contractor	
a	Technical Proficiency	Outstanding/Very good/Good/Satisfactory/Poor
b	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
c	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
d	Mobilizations of Man power	Outstanding/Very good/Good/Satisfactory/Poor
e	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

  
05/7/2011

SUPERINTENDING ENGINEER  
CIVIL CIRCLE IX  
D.D.A, ROHINI