

**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: **A S BUILDERS , 38-A 216 DDA FLAT MOTI A KHAN N. DELHI 110055**
3. Class, Category and Enlistment No.: **III , BDRF4 (8) 72/MISC/PLW/III /Suy/CRB/R/116**
4. Name & address of enlisting authority: **D.D.A (CRB) VIKAS MINAR DELHI**
5. Name of Work: **2to level for shifting / Relocation of chemical traders from old city L**
6. Agreement No.: **SH: PL L1104 / Missing water supply line in chemical traders area**
7. Name & Address of Division: **30/EE/MD-9/2010-11, IFC Harle E-E /MD-9 / Pitampura Delhi**

Sl.	Item	
8.1	Estimated Cost/Tender amount	B 4888957/B 6387120/- ✓
8.2	Stipulated date of Commencement & Completion	28/5/2011 ✓
8.3	Percentage progress with date/actual date of completion	26/5/2011 ✓
8.4	Gross amount of final bill/work done	B 6687088/- ✓
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration ?	No
8.8	If yes, total amount claimed and amount awarded	N.A.

*Asd*  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

*[Signature]*  
06.03.2012  
Executive Engineer  
Northern Div. No. 9  
Delhi Development Authority  
Pitampura, Delhi-110035

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: **A S Builders 38-A LIC DDA flat Moha Khan**

3. Class, Category and Enlistment No.: **III BDR FC(18) 72/MUC/P1-W/15/Sec/ERB/R116**

4. Name & address of enlisting authority: **CRB Vikas Minar DDA**

5. Name of Work : **1/2 land for Shikha (Relocation of chemical tanks from old site to**

6. Agreement No. : **SN: PL without main water supply line included for IFC Minar**

7. Name & Address of Division: **30/GE/MD-9/240-11 7Fe Minar**

**EE/MD-9 / Pitampura Delhi**

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

*[Signature]*

Reporting Officer (Designation and Address)

**03/03/2012**  
Executive Engineer

Northern Div. No.-9

Delhi Development Authority

Pitampura, Delhi-68

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

*[Signature]*

Reviewing Officer (Designation & Address)

**03/04/12**  
Superintending Engineer

Civil Circle-8 (NZ)

Delhi Development Authority

Vikas Minar, New Delhi-1