

11-20

OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH WESTERN DIVISION NO.2  
D.D.A., VASANT KUNJ, NEW DELHI-70.

Dated: 24.11.2009

TO WHOMSOEVER IT MAY CONCERN

Certified that Shri Gursharanjit Singh, E-13/F, DDA Flats, Munirka, New Delhi-110067, have executed the following work under the jurisdiction of this office. Performance of the work is given as under:-

Name of work	:	D/o 92 Hac. of land at Vasant Kunj, Phase-II.
Sub Head	:	P/F steel railing around green area along Nelson Mandela Road, Vasant Kunj.
Alternate site	:	D/o Park at C-4, S.D. Area near Kailashpati Mandir. SH: C/o Boundary wall including M.S. Railing.
Agreement No.	:	13/EE/SWD-2/DDA/2007-08
Estimated Cost	:	Rs.38,30,236/-
Tendered Amount	:	Rs.59,93,105/-
Gross Work Done	:	Rs.75,80,609/-
Stipulated date of Start	:	24.8.2007
Stipulated date of Completion	:	23.11.2007
Actual date of Completion	:	7.8.2008
EOT Case	:	EOT granted without levy of compensation
Quality of work	:	Satisfactory

  
Executive Engineer  
SWD-2/DDA