

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION NO.11
D.D.A VIKAS SADAN, NEW DELHI-23

CONF IDENTICAL

No. F5(8) SED-11/DDA/2009-10/103/319

Dated 22/6/09

To

The Secretary (C.R.B),
Delhi Development Authority
Vikas Minar, New Delhi.

Secretary, (CRB)
560
Dy No
24-6-09
Date

Sub:- Renewal/Enlistment of Contractors as Class-III Civil in DDA.

Please refer to Your Office letter No. F. 4(8)66/28/ (III) SECY/CRB/ Dated 25-05-09 on the subject cited above. In this connection, the required information is given below:

- | | | | | | | |
|---|---|---|---|---|---|--|
| 1. Name of work | : | Re- Development/up-gradation of Colony | : | M/o Shopping centre at Defiance Colony
L.S.C opposite Mool Chand Hospital. | : | Fly over.SH: Up-gradation of paring area near Narula Restaurant (South Side) |
| 2. Agency | : | sh MS Jasvinder Pal Singh | : | sh MS Jasvinder Pal Singh | : | |
| 3. Agreement | : | 72/EE/SED-9/DDA/2003-04 | : | 18/EE/SED-9/DDA/2003-04 | : | |
| 4. Gross Amount. as per actual | : | Rs.25,25,650/- | : | Rs.65,57,293/- | : | |
| 5. D.O start as per Agreement | : | 05/04/2004 | : | 12/07/2003 | : | |
| 6. D.O. Start. as per Actual. | : | 05/04/2004 | : | 12/07/2003 | : | |
| 7. D.O.Coml. as per Agreement | : | 04/08/2004 | : | 11/11/2003 | : | |
| 8. D.O. Compl. (Actual): | : | 16/03/2005 | : | 29/06/2004 | : | |
| 9. Quality of work | : | Satisfactory | : | Satisfactory | : | |
| 10. Whether EOT granted with or without levy. | : | EOT granted by SE/CC-XVI/DDA With-out levy of Compensation. | : | EOT granted by SE/CC-XVI/DDA With out levy of Compensation. | : | |

The information is being given on the basis of Agreement Register/ Records transferred by EE/SED-9

EXECUTIVE ENGINEER

SOUTH EASTERN DIVISION-XI
D.D.A. VIKAS SADAN N.DELHI

AEC(RB)
24/6/09

Sh. Atul J
24.6.09