

CONFIDENTIAL

OFFICE OF THE EXECUTIVE ENGINEER  
SED-5:DDA:WASANT KUNJ:NEW DEL HI

No. F. 70 (5)81/ (Cash)/ A/ SED-5/DDA/pt./ 981

Dated : 17-9-09

To

The Secretary (CRB),  
DDA, Vikas Minar,  
New Delhi.

Secretary (CRB)  
8.5.6  
18-9-09  
Date

Sub:- Enlistment of contractor as Class-III (Civil) in DDA.

With reference to your letter No. F. 4(8)66/19/2004/III (B&R) SECY/618 dated 27.8.09 on the subject cited above. In this connection it is stated that per-formance report of M/S Parshant Construction is given below:-


S.No.	Name of work with Agmt.No.	Gross amount. As per actual.	Dt. of start (As per actual)	Quality (As per actual) Of work.	Whether E.O.T. Re granted with or without levy.
1.	Protection/Acquisition of DDA land in SEZ, SH: C/O Boundary wall at Lal Kuan along South of M. B. Road Tughlakabad, Khasra No. 1671, 753, 754 (From Traffic Light (T-point) Signal towards Kaya Maya Mandir.	Rs. 33,71,162/-.	11.2.08 11.2.08 10.6.08 10.12.08	Satisfactorily	E.O.T. has been grant-ed by SE/ CG-15 / DDA without levy of compen-sation.
	41/ EE/ SED-5/DDA/07-08				

JE (CRB)

Amol

HR Attri, JE/CRB

22/9/2009

  
17/9/09  
Executive Engineer  
SED-5/DDA.