

64



June 24, 2008

To,
The Secretary
Delhi Development Authority
Contractor's Registration Board
1st Floor, Vikas Minar,
New Delhi-110002

Ref: Your letter no. F.4(8)66/04/2008/ III(Elect) SECY/312

Sub: Our Report for the work executed by M/s. R B Electricals

Dear Sir,

With Ref. to your above mentioned letter kindly find here with our report .

Sl. No,	Name of work with Agmt. No.	Gross Amount as per actuals	DOS as per Agmt. As per actuals	D.O.C as per Agmt. As per actuals	Quality of work	Whether EOT granted with or without levy	Remarks
1.	Supply and installation of 240 sq. mm ,3.5 core Alumunium armoured cable length 500m from ground floor to 17 th Floor. Order no. Proj/FM-Delhi dated 18 th August	5,09,101	19/08/2007 19/08/2007	24/8/2007 23/8/2007	Good	No extension was required as the work completed in time	The job involved lot of complication really a good job done.

Yours Truly

For HT Music and Entertainment Co. Ltd.

Vikram Singh
Manager-Projects

64



June 24, 2008

To,
The Secretary
Delhi Development Authority
Contractor's Registration Board
1st Floor, Vikas Minar,
New Delhi-110002

Secretary (CRR)
523
By
24-7-08
Date

Ref: Your letter no. F.4(8)66/04/2008/ III(Elect) SECY/312

Sub: Our Report for the work executed by M/s. R B Electricals

Dear Sir,
With Ref. to your above mentioned letter kindly find here with our report .

Sl. No.	Name of work with Agmt. No.	Gross Amount as per actuals	DOS as per Agmt. As per actuals	D.O.C as per Agmt. As per actuals	Quality of work	Whether EOT granted with or without levy	Remarks
1.	Electrical cable laying job from ground floor to 17 th Floor. Order no. Proj/FM-Delhi dated 18 th August	5,09,101	19/08/2007 19/08/2007	24/8/2007 23/8/2007	Good	No extension was required as the work completed in time	The job involved lot of complication really a good job done.

Yours Truly
For HT Music and Entertainment Co. Ltd.

R. Singh
24/7/08
Vikram Singh
Manager-Projects

AE (CRS)
24/7/08

POWERED BY *Virgin*

63

Phones { Kolkata : 2359-5038, 2358-7253
 Telefax : 2 2 4 4 - 6 7 2 8
 E-mail : truckers@cal3.vsnl.net.in
 N Delhi : 41327491, 26841812
 Telefax : 4 1 3 2 7 6 8 8
 E-mail : truckers_del@yahoo.com

TRUCKERS INDIA

Head Office : 91, ACHARYA J. C. BOSE ROAD, KOLKATA-700 014

June 31, 2008

To,
The Secretary
 Delhi Development Authority
 Contractor's Registration Board
 1st Floor, Vikas Minar,
 New Delhi-110002

Secretary (CRB)
 525
 Dy No
 Date: 24-7-08

Ref. : Your letter no. F.4(8)66/04/2008/III(Elect)SECY/

Sub : Detailed Report for the work executed by M/s. R.B. Electricals

Dear Sir,
 With Ref. to your above mentioned letter kindly here with our report.

Sl. No.	Name of work with agmt. No.	Gross Amt. As per Actual	D.O.S. As per Agmt. As Per Actual	D.O.C. As per Agmt. As Per Actual	Quality Of work	Whether EOT Granted With or Without Levy	Remarks
1.	Internal light and power wiring with fittings, Project/Turckers India Delhi, <u>Faridabad</u> Godown.	5,17,000	01.12.2007 01.12.2007	19.01.2008 19.01.2008	Excellent	The work completed in time	Complication of work Good job done.
2.	Internal light and power wiring with fittings, Project/Turckers India Delhi, <u>Ghaziabad</u> Godown.	6,70,000	26.10.2007 26.10.2007	28.11.2007 28.11.2007	Excellent	The work completed in time	Complication of work Good job done.

Thanks & Regards
For Truckers India,

Ankush Gujral
Ankush Gujral.


REC(RB)
 24/7/08
 In Abs
 24/7/08

REPORT

NAME OF WORK	:	C/O internal light and power wiring with fittings project/truckers India-Delhi –Faridabad Godown at Molarband New Delhi and Faridabad.
ESTT COST	:	RS.5,17,225/-
D.O.S.	:	1.12.2007
D.O.C.	:	19.1.2008
INCHARGE OF THE WORK	:	Mr. Ankush Truckers India E-1(Backside) Maharani Bagh, New Delhi – 65.

COMMENTS

1. Managerial capacity:-Proprietor has a good team of establishment comprising electrical Engineers, licensed foreman and licensed electrician etc. He has a good command over labour, tactful and maintains cordial relations.
2. Quality consciousness:- The work of providing electrical conduiting, wiring including providing power sockets, MCBs etc. have been carried out neatly and satisfactorily. The make of material used at site is as per the requirement of the execution authority. The work has been carried out as per specification of executing agency.
3. Positive approach:-Attitude, approach and behavior of the agency reveals that he is of optimistic view.
4. Time awareness:- The work as given to understand was carried out within the stipulated period thus indicates the time is the essence and contractor is aware of it.



(H.C. Pant)
Asstt. Engineer(Elect.)



(P.K. Bhandari)
Ex. Engineer(Elect.)

REPORT

NAME OF WORK	:	C/O internal light and power wiring with fittings project/truckers India-Delhi –Ghaziabad Godown at Chaprola & Ghaziabad.
ESTT COST	:	RS.6,70,000/-
D.O.S.	:	26.10.2007
D.O.C.	:	28.11.2007
INCHARGE OF THE WORK	:	Mr. Ankush Truckers India E-1(Backside) Maharani Bagh, New Delhi – 65.


COMMENTS


1. Managerial capacity:-Proprietor has a good team of establishment comprising ^{of} electrical Engineer^s, licensed foreman and licensed electrician etc. He has a good command over labour, tactful and maintains cordial relations.

2. Quality consciousness:- The work of providing electrical conduiting, wiring including providing power sockets, MCBs etc. have been carried out neatly and satisfactorily. The make of material used at site is as per the requirement of the execution authority. The work has been carried out as per specification of executing agency.

3. Positive approach:-Attitude, approach and behavior of the agency reveals that he is of optimistic view.

4. Time awareness:- The work as given to understand was carried out within the stipulated period thus indicates the time is the essence and contractor is aware of it.


(H.C. Pant)
Asstt. Engineer(Elect.)


(P.K. Bhandari)
Ex. Engineer(Elect.)

66

REPORT

NAME OF WORK : Supply and installation of cable
240 sqmm 3 core at armoured
Electric cable from ground floor
To 17th floor 500m length at HT
House K.G. Marg, New Delhi.

ESTT COST : RS.5,09,101/-


D.O.S. : 19.8.2007

D.O.C. : 24.8.2007

INCHARGE OF THE WORK : Mr. Vikram Singh Manager
Project HT Music and entertainment
Co H.T. House 18-20, K.G. Marg,
New Delhi.

COMMENTS

1. Managerial capacity: - Proprietor has a good team of establishment comprising electrical Engineer, licensed foreman and licensed electrician etc. He has a good command over labour, tactful and maintains cordial relations.
2. Quality consciousness: - The work of supplying and installation of 3 core 240 sq.mm. aluminium armoured cable has been laid in HT House and high rise building at K.G. Marg, New Delhi. The installation had been done very neatly and satisfactorily as per the condition of the executing agency.
3. Positive approach: - Attitude, approach and behavior of the agency reveals that he is of optimistic view.
4. Time awareness: - The work as given to understand was carried out within the stipulated period thus indicates the time is the essence and contractor is aware of it.



(H.C. Pant)

Asstt. Engineer(Elect.)



(P.K. Bhandari)

Ex. Engineer(Elect.)