

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

101

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2007-08
2. Name & Address of contractor: M/S Sandeep Constr. I-3/49 Sect-16, Rohini, DELHI-85.
3. Class, Category and Enlistment No.: III (B & R)
4. Name & address of enlisting authority: Secy CRB, 1st floor Vikas Minar DDA
5. Name of Work: 0/0450 hect of land for Narela Project Ph I
6. Agreement No.: for R.C.C. drains & culverts i/c covering of left out portion
7. Name & Address of Division: 6071 in Sect. A - 7 Narela  
ND-4, Narela. 12/EE/ND4/DDA/200708

Sl.	Item	
8.1	Estimated Cost/Tender amount	29,31,596/- / 44,90,925/-
8.2	Stipulated date of Commencement & Completion	10/7/07 / 9-11-07
8.3	Percentage progress with date/actual date of completion	100% / 2-04-08
8.4	Gross amount of final bill/work done	59,94,006/=
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NO
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	N/A

  
Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/~~have been~~ corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional Engineer

  
**ASSISTANT ENGINEER-IV**  
**ND-4 DDA, NARELA,**  
**DELHI-110048**

- 10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

103

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2007-08
- 2. Name & Address of contractor: M/s Sandeep Constn. I-3/49 Sector-16 Rohini Delhi-85
- 3. Class, Category and Enlistment No.: class-III (BER) FA(8)72/misc./pt-IV/III/Secy./CRB/353
- 4. Name & address of enlisting authority: Secretary (CRB) 1st floor vikas marg DDA, Dt. 10/7/06.
- 5. Name of Work : D/O 450 Met. of land for Narela Project Ph-1
- 6. Agreement No. : S#1: 410 Rec drains & Culverts i/c covering of left out portion of
- 7. Name & Address of Division: N. D. A Narela office complex drawn in Sector A-7 Narela, Munim Ji Ka Bagh DDA Narela Complex Delhi-110040.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

  
**ASSISTANT ENGINEER-IV**  
 Reporting Officer (Design & Address)  
**N.D.A. NARELA**  
**DELHI-110040**

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

  
**Executive Engineer**  
**Northern Division -IV**  
 Development Authority  
 (Design & Address)  
**Narela, Delhi-110040**



102

ANNEXURE VII  
Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]  
(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2007-08
- 2. Name & Address of contractor: M/s Gandeep Concr. 1-3/49 Sector-16 Rohini Delhi-85,
- 3. Class, Category and Enlistment No.: class-III (B & R) No. F4(B)72/Misc. (PT-IV) III/Secy. (CRB) 353
- 4. Name & address of enlisting authority: Secy. (CRB) DDA, 2nd Floor Vikram Market N. Delhi Dt. 10/7/06.
- 5. Name of Work : D10450 plot of land for Narela Project Ph-I
- 6. Agreement No. : Shri. C/O. Rec. shading & elevations etc covering of left-out portion of drain in Sect. A-7 Narela
- 7. Name & Address of Division: NO:4 DDA office Complex Muzimandi ka Bagh, Narela Delhi-40

13.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

*[Handwritten Signature]*

Countersigning Officer (Designation and Address)

Er. UMESH KUMAR  
Suptdg. Engineer  
Civil Circle-11