

47

OFFICE OF THE EXECUTIVE ENGINEER  
WESTERN DIVISION NO. 10/D.D.A.

NO. F.55(6)/Misc./WD-10/DDA/1296

Dated: 9/2/09

To

The Secretary (CRB),  
Delhi Development Authority,  
1st Floor, Vikas Minar,  
New Delhi.-110002.

Sub: Enlistment of contractors as Class-III(Civil) in  
DDA.

Please refer to your letter under reference.  
The report of the work executed by Sh. Prem Lal Yadav  
is as under:

Name of work: D/O 1769.88 Hect. of land at Dwarka Ph.I  
SH: Phase II treatment of internal Roads of  
old plotted development (Block A & B)  
Sec. 19-A, Dwarka Ph.I

Agreement No: 6/EE/WD-10/2004-05

Gross Amount  
as per Actual: Rs. 32,07,880/-

Date of Start  
As per Agmt. : 19.08.2004

As per Actual: 19.08.2004

Dt. of compl.  
As per Agmt. : 18.11.2004

As per Actual: 17.08.2006

Quality of work: Good

Whether E.O.T. granted  
With or without levy

: Extension of time granted with 1-  
levy of compensation of 0.1% of  
Estt. Cost i.e. Rs. 3486-00

Remarks : Work done satisfactory.

Sr. Mani JE  
11.2.09

(ER. GURMUKH BHATIA)  
EXECUTIVE ENGINEER: W.D.-10  
D.D.A./Dwarka/New Delhi-75