

By No. 356
25-11-10

(79)

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: **Sh SUSHIL KUMAR PANDEY B-2/125 Paschim Vihar, N. DELHI-63**
3. Class, Category and Enlistment No.: **III (BER), ENLISTMENT NO= 15/2001**
4. Name & address of enlisting authority: **D.D.A, CRB, 1st Floor, Vikas Nagar, N. Delhi - 110002**
5. Name of Work :- Sub:- **D/o Service Centre (stage-II) in sector-20 DDA, SH:- PIL Internal Sewerage Line**
6. Name & Address of D.D.A. Division: **EE/SWD-9, Sector-5, Central Nursery, Dwaraka, N. Delhi.**

Sl.	Item	
7.1	Agreement No.	
7.2	Estimated Cost/Tendered amount	19/EE/SWD-9/DDA/A/08-09
7.3	Stipulated date of Commencement & Completion	B 45,77,329/- B 39,69,829/-
7.4	Percentage progress with date/actual date of completion	11.10.2008 & 10.02.2009 Completed D.O.C. 16.3.2009
7.5	Gross amount of final bill/work done	B 34,58,340/-
7.6	Amount of compensation levied, if any	
7.7	Amount of reduced rate items, if any	NO, EOT granted without levy
7.8	Did the contractor go for arbitration ?	-
7.9	If yes, total amount claimed and amount awarded	NO N.A.

Signature of the contractor
[Signature] 25/11/10

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer
[Signature] 27/03/11

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

ANNEXURE VII

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: Sh. Sushil Kumar Pandey, B-2/125 Paschim Vihar N.D-63.
- 3. Class, Category and Enlistment No.: III (B&R) 15/2001.
- 4. Name & address of enlisting authority: Secy. CRB/DDA, 1st Fl., Vilcas Minar I.T.O, N.D.
- 5. Name of Work D/O Service centre (stage II) in Sec 20, Dwarka, SH: P/L internal sewerage line.
- 6. Name & Address of D.D.A. Division: South western Divn. 9, Central Nursery, Sec 5, Dwarka N.D 110025.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
10.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

17/05/11
 17/3
 बलिष्ठ पारिषद-9
 वि. वि. प्रा. नई दिल्ली

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

27.4.11
 Superintending Engineer
 Circle-2,
 Delhi

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**



PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: **SH. SUSHIL KUMAR LADHEY, R-2/125, PASCHEM Vihar, N. DELHI-62**
3. Class, Category and Enlistment No.: **III (BBR), ENLISTMENT NO = 15/2001**
4. Name & address of enlisting authority: **DDA, CRB, 1st Floor, VIKAS MARKET, N. DELHI-11002**
5. Name of Work: **2/0 Land at DWK Ph I & II. (C/O M.P. Road, GOM & H.S.N. R/O) S.H.:- KUSTOOTHAN, SEVKE ROAD, N-219 (Along Sec-11/12/218), Room No = 224/along Sec-19/223, Road no = 221 (along 11/cut by M/s. Bhandi Telestructure for length 219**
6. Agreement No.: **8/EE/SWB-8/BDH/2007-08**
7. Name & Address of Division: **EE/SWB-8, Sec-5, Central Nursery, SWK, N. DELHI**

Sl. Item	Estimated Cost/Tender amount	Stipulated date of Commencement & Completion	Percentage progress with date/actual date of completion	Gross amount of final bill/work done	Amount of compensation levied, if any	Amount of reduced rate items, if any	Did the contractor go for arbitration ?	If yes, total amount claimed and amount awarded
8.1	825,02,379/-/839,94,070/-	13.9.2007, & 12.12.2007	Completed, Doc. 11.2.2008	845,94,861=00/-	No	No	No	No
8.2								
8.3								
8.4								
8.5								
8.6								
8.7								
8.8								

Signature of the contractor

(Handwritten signature)

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified

and found to be correct/~~have been corrected~~ wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time.

Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

(Handwritten signature and date 12/3/11)

अभिषेकी अभियन्ता


अभिषेकी अभियन्ता

ANNEXURE VII
Part - III


(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2007-2008
2. Name & Address of contractor: Sn. Sushil K. Pandey, B-2/125, Paschim Vinod, New Delhi.
3. Class, Category and Enlistment No.: Class III, B & R
4. Name & address of enlisting authority: DDA, CR B, Vikas Vinod, New Delhi.
5. Name of Work: D/S land at BHK PH I & II in South West of Delhi (C/O M. P. Road from 845 m. R/W) S/S Restoration of service roads No. 219 along sect. 11, 12 & 18 Road No. 226 (along Sect. 19, 23)
6. Agreement No.: 08/EE/SWB/8/2007/1/07-08
7. Name & Address of Division: EE/SWB8, Central Nursery, Sect-5, BHK, New Delhi-110075. Road No. 221 along Sect-11 Cut by M/s Bharti Tele-2 Ltd. for laying OFC in BHK.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor


 16/3/11
 Reporting Officer (Designation and Address)
 दक्षिणी पश्चिमी खण्ड-8
 दिल्ली विकास प्रधिकरण

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 27/4/11
 Reviewing Officer (Designation & Address)
 Superintending Engineer
 Civil Circle-2,
 New Delhi