

128

**ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)**

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-09
2. Name & Address of contractor: Yuvraj Singh C-9/404, Brijpuri, Wazirabad Road, Delhi
3. Class, Category and Enlistment No.: III (B2A) No F4C8-72/ Misc/ Pt IV / Secy/CRB/80-20-12-05
4. Name & address of enlisting authority: Secretary, CRB Nilas Minar
5. Name of Work: Land Protection of T.X. AC(E/2) of Boundary wall in left out portion and fixing of steel rails at I.F.C. Gaspur bet C
6. Name & Address of D.D.A. Division: Ex-Ex, E.D-12, Opp Taj Enclave, D.D.A.

Sl.	Item	
7.1	Agreement No.	25/EE/ED-12/D.DA/08-09
7.2	Estimated Cost/Tendered amount	1329642/-, 17,19,822/-
7.3	Stipulated date of Commencement & Completion	16.1.09, 1.3.09
7.4	Percentage progress with date/actual date of completion	100%
7.5	Gross amount of final bill/work done	Rs 3050785/-
7.6	Amount of compensation levied, if any	---
7.7	Amount of reduced rate items, if any	---
7.8	Did the contractor go for arbitration ?	---
7.9	If yes, total amount claimed and amount awarded	---

Yuvraj
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I. have been verified and found to be correct/have been corrected wherever necessary. Delay is partly not/ fully attributable to contractor.

Executive Engineer,
Eastern Div. No. 12,
13/12/15
D.D.A. Gurgaon
Signature of Divisional/Sub Divisional Engineer

9.0 Note :- This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

127

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period: 2008-09
- 2. Name & Address of contractor: Yursaj Singh C-9/404, Brijpur, Wazirabad road Delhi-94
- 3. Class, Category and Enlistment No.: III (B&R) No F-18/72 Misc/PHK/Secy/CRB/820/2012-8
- 4. Name & address of enlisting authority: Secretary, ER 05, Mines, Mineral
- 5. Name of Work: Land Protection of T.Y ALE/2) C/o Boundary wall in left out portion & fig up
- 6. Name & Address of D.D.A. Division: J.S.F.R. Building at IFC, Gazipur, Dist C-Ex. E.D-12, opp Taj Enclave Gurgaon, D. DA

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address) *[Signature]* 16/12/10

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

21/12/10
Executive Engineer
Eastern Div. No. 12
D. D. A.

Period 2008-09
 Name & Add: - Purraj High. C-9/404 / 501/ Puri Wazirabad Road Delhi -
 class: -> LI(BSR) F4(R) 721 MISC/17 IV / say CRB & so
 Name of work: - Land Protection E-1A (E2) Clo B/wall in left out kastirama
 E-1 - E-2 ED-12 app. 701 enclosure O&A -
 E-1 - E-2 ED-12 app. 701 enclosure O&A -

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer Designation
 Supd Engineer
 Vikas Minar, DDA

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.


133

**ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)**

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)


1. Period: 2008-10
2. Name & Address of contractor: Yuvraj Singh C-9/406 Brijpuri, Wazirabad Rd. Dltw-96
3. Class, Category and Enlistment No.: III (BDR) FC(8)72/111/PT/17/Secy/CRBT/11/11/11/11
4. Name & address of enlisting authority: Secy/CPD, Village, Mithan
5. Name of Work: Road protection work in T.A. 8H: - Gistone Bhawal and Raising stone wall with RBT fencing in IFCAKTA
6. Name & Address of D.D.A. Division: Secy GDS/BD/A, PKT "E" Dilsukh Garden, Gistone

Sl.	Item	
7.1	Agreement No.	33/CE/ED/ST/DA-09-0
7.2	Estimated Cost/Tendered amount	13,14,472/- 18,92,819/-
7.3	Stipulated date of Commencement & Completion	
7.4	Percentage progress with date/actual date of completion	4-2-10
7.5	Gross amount of final bill/work done	24,37,482/-
7.6	Amount of compensation levied, if any	
7.7	Amount of reduced rate items, if any	
7.8	Did the contractor go for arbitration ?	
7.9	If yes, total amount claimed and amount awarded	


 Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I, have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.


 Signature of Divisional/Sub Divisional Engineer

9.0 Note :- This performance report, duly completed by EE/AE handing the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

132

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor:
- 3. Class, Category and Enlistment No.:
- 4. Name & address of enlisting authority:
- 5. Name of Work
- 6. Name & Address of D.D.A. Division:

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

[Signature]
 Reporting Officer (Designation and Address)

विकासी नगरीयता
 वृहन्मन्डल, विन्नी-95

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor


11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

[Signature]
 Reviewing Officer (Designation & Address)

विकासी नगरीयता
 वृहन्मन्डल, विन्नी-95
 विकास नगरीयता, विन्नी-95

130

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


Counter Signing Officer (Designation
(V. S. JAITHI)
Address)
Superintending Engineer
Civil Circle, IV, U.D.A.
Vikas Nagar, New Delhi

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations; misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.