

DELHI JAL BOARD OFFICE OF THE EX. ENGINEER (SDW) VII N.S.T.P CORONATION PILLAR DELHI

F 5/No. EE (SDW) VII/2009 3941

अधिका छेल्लार वंचरिक काँडे,

Date:- 15-1-09

To.

Secretary (C.R.B) Delhi Development Authority CRB, Ist Floor, Vikas Minar, Delhi

Security (CRB)

Subject:

Submission of confidential report of work executed by M/s Super System Engineer.

Dear sir,

This in reference to your letter no. F4(8)66/10/2008/III(Elect)Secy/CRB/736 dtd. 10.12.2008 the required confidential report is as given below in the required format for your perusal and necessary action

please.								7.
S.No.	Name of work and agreement No.	Gross amount.	Date of supply		Date of completion		Quality of work	Whether extension was
			As per agreement	As per actual	As per agreement	As per actual		granted with or without leby
1.	Renovation of Capacitor Panel Board at Model Town & UPS-SPS	697586/-	10/01/07	18/01/07	09/02/07	18/01/07	Satisfactory	No

The under signed has personally checked the quality of work and found good. This firm is a regular contracting agency and the quality of work is excellent. The firm undertakens the electrical job work like supply of electrical switch, electrical spares and internal wiring of office building etc.

8n. Allani Atail

E.E./(E&M) SDW-VII

Er. S. C. VASHISHT Executive Engineer (SDW)-Vill N.S.T.P.C. Pillar Delhi Jal Board Govt. of NCT Delhi Pin Code-110009

DELHI JAL BOARD OFFICE OF THE EX.ENGINEER (SDW) VI SEWAGE TREATMENT PLANT: KESHOPUR: DELHI -18.

No.EE(SDW)VI/2009/

2853

Date 14.1.2009

To.

Secretary (C.R.B) Delhi Development Authority, CRB, Ist Floor, Vikas Minar,

बाचवा बेकेबार पडार Secretary. (CRB

Subject :-

Submission of confidential report of work executed by M/s Super System Engineer.

D/sir,

This in reference to your letter no.F4(8)66/10/2008/III(Elect)Secy/CRB/735 dtd. 10.12.2008 the required confidential report is as given below in the required format for your perusal and necessary action please.

	No.	Gross amount.	Date of s As per agreeme nt	Asnon	Date of co As per agreemen	As no	Quality of work	Whether extension was
S at Ke pla C., No 08)	Re-wiring of d-Type two form flats at taff quarters STP eshopur ant. A. 150(2007- dtd. 2.2008	Rs.7,03,228/-	23.02.08	23.02.08	23.03.08	07.03.08	Satisfactory	granted with or without levy
The ontracting a	under signed	has personally of	checked the	Qual'i				

The under signed has personally checked the quality of work and found good. This firm is a regular contracting agency and the quality of work is excellent. The firm undertakens the electrical job work like supply of

8h. Attan

accurive Engineer (SD)

DELHI JAL BOARD WSTP Kesho Pur Delhi-110019

CONFIDENTIAL

DELHI DEVELOPMENT AUTHORITY OFFICE OF THE EXECUTIVE ENGINEER (ELECT.) ELECTRICAL DIVISION (CWG)-I

No.F.1(7)/EE/Elect.Divn(CWG)-I/DDA/84

DDA, Vikas Minar,

Dated: 4.2.09

without

levy of

compention

To

क्षा हेकेशरे वंश्वे वंश्वे Secretary. (CRB)

The Secretary (CRB),

104-02-09

New Delhi-2, Sub:

Renewal/Enlistment of contractors as Class-III(Elect.) in DDA.

Please refer to your letter No.F.4(8)66/10/2008/III/Elect./ Secy/CRB/734 dated 10.12.2008 on the subject cited above. In this connection the required confidential report of the works executed by M/s Super System Engineers is furnished below in the format supplied by your office as per record of this office.

Gross Amt. D.O.S. D.O.C. Quality Whether As per As per of work EOT granted with S.No. Name of work with Agmt. No. As per As per or with-Actual Actual out levy

1. D/O 46 Hact.of land Rs.2656229/-12.9.04 11.7.05 Satisf-E.O.T. at Sub C.B.D. Shah-dara. 12.9.04 24.4.06 Satisf-E.O.T. without SH:Supply & insta-llation of clear water booster pumping station at command tank at C.B.D. Shahdara. Agmt.No.21/EE/Elect.Div.10/ DDA/2004-05

> EXECUTIVE ENGINEER (ELECT.) ELECTRICAL DIVISION (CWG)-I

DDA/DELHI-92

En. Allan. JE.