


137

S.No.	Name of Work With Agg.No.	Gross Amt. As per Actual	D.O.S. As per Agg. As per Actual	D.O.C. As per Agg. As per Actual	Quality of work	Whether EOT granted with or with out levy
1.	D evelopment of Block C&D at Shalimar bagh. SHs- Carriage of Earth from Community Centre 'B' Block Shalimar bagh. Agg. No. 05/EE/N.D.11/2005-06	Rs- 19,30,188.00	05-06-2005 <u>05-06-2005</u>	04-09-2005 <u>26-09-2005</u>	Satisfactory	

E.O.T. Granted with out levy of compensation by
competent authority


EXECUTIVE ENGINEER
NORTHERN DIVISION NO.11, DDA
ASHOK VIHAR COMPLEX DELHI- 52
