

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period:
- 2. Name & Address of contractor: M/s Raj Construction Co. Prop. Rajesh Kumar B-24 Concha Vikas Main Road Delhi - 110094
- 3. Class, Category and Enlistment No.: F.4(8)72/Mix./PE.SV/IV/Secy./CRB/R/88
- 4. Name & address of enlisting authority: PAO (Engineers wing) DDA Vikas minar New Delhi.
- 5. Name of Work: M/O various scheme under Nazul A/c - II (East zone) SH- Construction and maintenance of stone masonry wall in the area of IP. extension and Gazi Pur.
- 6. Agreement No.: 12/EE/ED-5/DDA/2009-10
- 7. Name & Address of Division: Executive Engineer Eastern Division -5 DDA

|     |                                                         |                         |
|-----|---------------------------------------------------------|-------------------------|
| Sl. | Item                                                    |                         |
| 8.1 | Estimated Cost/Tender amount                            | 10,39,321=00/659,738=00 |
| 8.2 | Stipulated date of Commencement & Completion            | 15-6-09 to 14-12-09     |
| 8.3 | Percentage progress with date/actual date of completion | 100% 11-12-2009         |
| 8.4 | Gross amount of final bill/work done                    | 8,38,872=00             |
| 8.5 | Amount of compensation levied, if any                   | N.A.                    |
| 8.6 | Amount of reduced rate items, if any                    | N.A.                    |
| 8.7 | Did the contractor go for arbitration?                  | N.A.                    |
| 8.8 | If yes, total amount claimed and amount awarded         | N.A.                    |

Signature of the contractor  
*Rajesh Kumar*

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /no/ fully attributable to contractor

*SOM PAL 6/7/11*  
ER, SOM PAL

Asst. Engineer-V

Signature of Divisional/Sub-Divisional Engineer

ED-5/DDA

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

|                   |     |     |     |    |    |
|-------------------|-----|-----|-----|----|----|
| Class             | I   | II  | III | IV | V  |
| Reporting Officer | E.E | E.E | EE  | AE | AE |
| Reviewing Officer | S.E | S.E | SE  | EE | EE |

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *M/s Raj Constrn. Co. Prof. Rajesh Kumar, B-24 Ganga*
3. Class, Category and Enlistment No.: *F4(5)T2/Misc/Ph13/2009/2009-10*
4. Name & address of enlisting authority: *Proj Engineer (w/ing) ODA, Vihar, Muzaffarpur*
5. Name of Work: *W/O various schemes under the area of T. P. Deptt. of*
6. Agreement No.: *M/O Stone masonry work in the area of T. P. Deptt. of*
7. Name & Address of Division: *212/EE/203/ODA/2009-10  
Exp. Engineer, 203/ODA*

|        |                                      |                                              |
|--------|--------------------------------------|----------------------------------------------|
| 11.1   | Quality of work                      | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2   | Comments on capability of contractor |                                              |
| 11.2.1 | Technical proficiency                | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.2 | Financial soundness                  | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.3 | Mobilizations of adequate T&P        | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.4 | Mobilizations of man power           | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.5 | General behavior                     | Outstanding/Very good/Good/Satisfactory/Poor |

*ER. SOM PAL 6/2/11*  
Asstt. Engineer-V  
E.D.-5/D.D.A.

|        |                                      |                                              |
|--------|--------------------------------------|----------------------------------------------|
| 12.1   | Quality of work                      | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2   | Comments on capability of contractor |                                              |
| 12.2.1 | Technical proficiency                | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.2 | Financial soundness                  | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.3 | Mobilizations of adequate T&P        | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.4 | Mobilizations of man power           | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.5 | General behaviour                    | Outstanding/Very good/Good/Satisfactory/Poor |

*14/7/11*  
Reviewing Officer (Designation & Address)

EXECUTIVE ENGINEER  
EASTERN DIVISION No. 5  
D.D.A

**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *M/S RAJ Construction Co. Prop. Rajesh Kumar B-24 Ganga Vihar Main Road Delhi*
3. Class, Category and Enlistment No.: *F.4(B)72 / Misc / Pt. IV / Secy. / CRB / R / 881*
4. Name & address of enlisting authority: *PAO (Engineer wing) DDA Vikas Minar New Delhi.*
5. Name of Work: *M/O various scheme under Nagul A/E II (EZ) SH Improvement of boundary wall of green belt adjoining residential block A to E Preet Vihar.*
6. Agreement No.: *19/EE/EO-5/DDA/2010-2011.*
7. Name & Address of Division: *Executive Engineer Eastern Division-5 DDA*

| Sl. | Item                                                    |                                 |
|-----|---------------------------------------------------------|---------------------------------|
| 8.1 | Estimated Cost/Tender amount                            | <i>11,41,420=00/8,88,789=00</i> |
| 8.2 | Stipulated date of Commencement & Completion            | <i>08-10-10 to 09-12-10</i>     |
| 8.3 | Percentage progress with date/actual date of completion | <i>100% 06-12-10</i>            |
| 8.4 | Gross amount of final bill/work done                    | <i>19,12,074=00</i>             |
| 8.5 | Amount of compensation levied, if any                   | <i>NA</i>                       |
| 8.6 | Amount of reduced rate items, if any                    | <i>NA</i>                       |
| 8.7 | Did the contractor go for arbitration ?                 | <i>NA</i>                       |
| 8.8 | If yes, total amount claimed and amount awarded         | <i>NA</i>                       |

*R. K. Kaur*  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I ' have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

*ER. SOM PAL*  
*Asstt. Engineer-V*  
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

| Class             | I   | II  | III | IV | V  |
|-------------------|-----|-----|-----|----|----|
| Reporting Officer | E.E | E.E | EE  | AE | AE |
| Reviewing Officer | S.E | S.E | SE  | EE | EE |

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: *M/s Raj Constn. Co. Prop. Rajesh Kumar B-24, Ganga vihar*

3. Class, Category and Enlistment No.: *F41274/MSCE/4-3/Secy/CR/1/88*

4. Name & address of enlisting authority: *PAO Engineering wing DDA Vikas Nigam N-Sethi*

5. Name of Work: *1/2 year old scheme under al-af-4 (E-2) SH- Improvement*

6. Agreement No.: *of Boundary wall of green belt 2d joining residential block*

7. Name & Address of Division: *19/09/2005 DDA/2010-11  
Executive Engineer, EDS/DA*

|        |                                      |                                                |
|--------|--------------------------------------|------------------------------------------------|
| 11.1   | Quality of work                      | Outstanding/Very good/Good/ Satisfactory /Poor |
| 11.2   | Comments on capability of contractor |                                                |
| 11.2.1 | Technical proficiency                | Outstanding/Very good/Good/Satisfactory /Poor  |
| 11.2.2 | Financial soundness                  | Outstanding/Very good/Good/Satisfactory /Poor  |
| 11.2.3 | Mobilizations of adequate T&P        | Outstanding/Very good/Good/Satisfactory /Poor  |
| 11.2.4 | Mobilizations of man power           | Outstanding/Very good/Good/Satisfactory/ Poor  |
| 11.2.5 | General behavior                     | Outstanding/Very good/Good/Satisfactory /Poor  |

*[Signature]*  
ER. SOM PAL 6/7/11

Reporting Officer (Designation and Address)

*ER-5/D.D.A.*

|        |                                      |                                              |
|--------|--------------------------------------|----------------------------------------------|
| 12.1   | Quality of work                      | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2   | Comments on capability of contractor |                                              |
| 12.2.1 | Technical proficiency                | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.2 | Financial soundness                  | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.3 | Mobilizations of adequate T&P        | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.4 | Mobilizations of man power           | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.5 | General behaviour                    | Outstanding/Very good/Good/Satisfactory/Poor |

*[Signature]*  
14/7

Reviewing Officer (Designation & Address)

EXECUTIVE ENGINEER  
EASTERN DIVISION No. 6  
D.D.A.