

108

CONFIDENTIAL

DELHI DEVELOPMENT AUTHORITY
SOUTH WESTERN DIVISION NO. 6

NO: F.27 (11)/SWD-6/DDA/12-13/A/ 435

Dt: 12-06-2012

To

✓ The Secretary,
Contractor's Regn. Board,
DDA, 1st Floor, Vikas Mina,
New Delhi.

सचिव, डेवलपमेंट प्राधिकरण,
Secretary (CRB)
420
13-6-12

Sub: Performance report of contractor Shri Rakesh Kumar, H.No.119, VPO
Kakrola, New Delhi.

Enclosed please find herewith the Performance Report for three works (Annexure -VII) in respect of Shri Rakesh Kumar, H.No. 119, Vill & P.O.Kakrola, New Delhi duly signed by the undersigned for further necessary action.

Encl: As above.

(ER.JAGDISH PRASAD)
EXECUTIVE ENGINEER:SWD-6
DDA: DWARKA: NEW DELHI.

A-G/RS 13/6

Shri Rakesh Kumar

13/6/12

107

S.W.D-6/DDA: (DWK)
Dy No15.36
Date.....08/6/12

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2008-9
- 2. Name & Address of contractor: Rakesh Kumar H.No-119 VPO-Kakrodia.
- 3. Class, Category and Enlistment No.: IV B2R. F.48/7/18/2007/IV (B2R) Secy
- 4. Name & address of enlisting authority: CRB, 1st floor Nikasminar DDA
- 5. Name of Work: SH: Providing & fixing SFRG cover on open surface
- 6. Agreement No.: 2008 EE in sec-15 JMA REC.
- 7. Name & Address of Division: EE/SWD-6/2008-9
EE/SWD-6/ DWK DDA.

Sl.	Item	
8.1	Estimated Cost/Tender amount	100237/11,11815/-
8.2	Stipulated date of Commencement & Completion	13/11/08 - 12/12/08
8.3	Percentage progress with date/actual date of completion	11/12/08
8.4	Gross amount of final bill/work done	Rs 1108286/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	-
8.8	If yes, total amount claimed and amount awarded	-

Signature of the contractor *Rakesh Kumar*

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

Verified from Agreement Register

AAO. [Signature]

AAO/SWD [Signature]

[Signature]

106


ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2008-09
- 2. Name & Address of contractor: Rakesh Kumar H.NO-114 VPO/Kakoda
- 3. Class, Category and Enlistment No.: IV B&R, (F4B) 7/18/2007/IV (B&R) Secy.
- 4. Name & address of enlisting authority: EE/SWD 6/ DDA/DW/DK
- 5. Name of Work: m/o various colony to 22 Transit Camp - SH-1/Axising SPARC lower on open surface drain along plot
- 6. Agreement No.: 30/EE/SWD-6) DDA/2008/09 A, B, C sec 15 DW
- 7. Name & Address of Division: EE/SWD 6/ DWK DDA

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


 Reporting Officer (Designation and Address)
 Assistant Engineer-I
 SWD-6, DDA, Dwarka

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 Executive Engineer
 Reviewing Officer (Designation & Address)
 South Western Division No. 1
 D.D.A., New Delhi

S.W.D-6/DDA, (DWK)
 Dy No. 1537
 Date 08/6/12

**ANNEXURE VII
 PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2008-09
2. Name & Address of contractor: Rakesh Kumar H.NO-119 NPO-Walejole
3. Class, Category and Enlistment No.: IV B&R F 4(C) 71/18/2007/IV (B&R) Secy.
4. Name & address of enlisting authority: DDA, 2nd Floor Vikas Minar
5. Name of Work: SH- Providing & laying culvert pipes on crossing of S.W. drain in SS Transit camp in sec-15
6. Agreement No.: 30/EE/SWD-6/DDA/DWK 2008-09
7. Name & Address of Division: EE/SWD-6/DDA/DWK

Sl.	Item	
8.1	Estimated Cost/Tender amount	2491053/- / Rs 2148136/-
8.2	Stipulated date of Commencement & Completion	13/12/08 - 12/2/09
8.3	Percentage progress with date/actual date of completion	11/2/09
8.4	Gross amount of final bill/work done	Rs 3069962/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	-
8.8	If yes, total amount claimed and amount awarded	-

Rakesh Kumar
 Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

AAO
8/6/12

Verified from agreement Register

DDA
08/06/12

13

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2008-09
2. Name & Address of contractor: Ratish Kumar
3. Class, Category and Enlistment No.: IV B2R F4(E) 71/18/2007/IV (B2R) Secy
4. Name & address of enlisting authority: DDA B2R CRB 1st Floor Vikram
5. Name of Work : SH: Poon Mly 2 laying culvert 2 pipes to secy
6. Agreement No. : 307 EE/SWD-6/2008/09
7. Name & Address of Division: EE SWD-6 / DWK / DDA

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


 Reporting Officer (Designation and Address)
 R. A. K. SHARMA
 Assistant Engineer
 SWD-6, DDA, Dwarka

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 Executive Engineer
 Reviewing Officer (Designation & Address)
 South Western Division No. 6
 D.D.A., New Delhi