OFFICE OF E.E. ND - 11 DDA, ASHOK VIHAR, PH – 1 **DELHI - 110052**

Date: -19 - 02 - 2011

No. F4(355) EE | MD.11 | A | 2009. 10 / 154

To

The Secretary CRB, DDA Ist, Floor, Vikas Minar Delhi 110002



Sub:- Performance report of Contractor.

Enclosed here with a performance report of M/S S.R. ASSOCIATES, 72 IIIRM, Rajinder Nagar, Sect. - 2, Sahibabad for the work: M/O Parks plantation Tracks and other equipment of horticulture wing under North Zone. SH: AR/MO/MO Nursery, C- 3, Kherawala Park, at Ashok Viahr, Ph-II, for the year 2009 - 2010 repair work of exiting park and boundary wall in Nursery C- 3, Block and Kherawala Bagh, at Ashok Vihar, Ph – II for further necessary action please.

Encl: as above

Executive Engineer

ND - 11/DDA/Ashok Vihar

Show Star mohan 2 Show Star mohan 2 Joni Mna Meass Leaves

970

Delhi Development Authority Horticulture Division No.VII

No: F7(4)11/HOVB/DOO/ER-)197

Dt:19/2/11

Secretary, (LRB) To are 12.2.2.4

The Secretary CRB, Delhi Development Authority, Ist Floor, Vikas Minar, New Delhi-2

Sub:-

Performance Report.

Please find enclosed herewith the performance report of M/S S.R. Associates.

Dy.Disperar Hort Bive vn.VII/DDA.

ASTERS S

Show Spear of hour te

for n-a Bles

2 min



CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC) ANNEXURE VII - Page 1

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to

1. Period: 2010-2011 mls S. R. Associates

2. Name & Address of contractor: 72, IIRM, Rajinder Nagas Sechos - 2, Salibabad - 2010 5 (628) 3. Class, Category and Enlistment No.: Class IV (B2R)/F4(8)72/Mis/HTP/IP/Eccy/ClB/134dt73-201
4. Name & address of enlisting authority: Delhi Development Authority (DDA)
5. Name of Work Mo Various Schemes under NATI (E2)
6. Name & Address of D.D.A. Division: ATTILEST Mandamali Fazalphi

SI.	Item Deputy Director Host (IL DDA CANVOS but
7.1	Agreement No.	Je sips agenque,
7.2	Estimated Cost/Tendered amount	49 Junt Williams
7.3	July of Commercial Strategies of Commercial St	42/10st VII/DDM 2010-1 8,42,156-0/ 10, 83,375-
7.4	Stipulated date of Commencement& Completion Percentage progress with date/actual date of completion	40 days
7.5	Gross amount of final bill/work done	7-1-2011
7.6	Amount of Compensation In the	P. 19 0 1
7.7	Amount of reduced rate items, if any	13/9/471=00
7.8	Did the contractor go for arbitration ?	- 4/2-
7.9	If yes, total amount claimed and amount awarded	NIL ~ ·
	amount awarded and amount awarded	MIL -

PART II (To be filled by the department)

Signature of the contracto Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /

Signature of Divisional/Sub Divisional Engineer L.B. III. Floor D. VY Note: This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment .The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Reporting Officer	FF	- 11	III	IVV	TV
Reviewing Officer	S.E	E.E	AE	AE	AE
Counter Signing	CE	S.E	EE	EE	AE
Officer	1	CE	SE	SE	FE

ANNEXURE VII Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2010-2011
2. Name & Address of contractor! MS SIR. ASSOCIATES 72 DRM, Rajinder Magny Section-2
3. Class, Category and Enlistment No.: (lass IV (BER) / Fy/8)72/Misc/HTV/IV/Secy/CRB/Bydd. 7-3-2006
4. Name & address of enlisting authority: Delhi Devlepment Authority (D.D.A.)
5. Name of Work Movement Scheme in der Authority (D.D.A.)
6. Name & Address of D.D.A. Division: Deputy Director Host III DDA, Shalcarpus Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of o	contractor
10.2. 1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2. 3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2. 4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2. 5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

	A.D. III. Hors. D.
Quality of work	outstanding/Very good/Good/Satisfactory/Poor
	ontractor
Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
	outstanding/Very good/Good/Satisfactory/Poor
General behavior	eutstanding/Very good/Good/Satisfactory/Poor
	Quality of work Comments on capability of or Technical proficiency Financial soundness Mobilizations of T&P Mobilizations of man power General behavior

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)



ANNEXURE VII - Page 1 DENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:

2. Name & Address of contractor: M/S SiR. ASSOCIATES 72 IRM, Rajinder Nagar Section 2 Schiles

3. Class, Category and Enlistment No.: Class IV (B2R)/NoF4(8) 72/m/sc/H-D/D/GC/CRB/134 df.
4. Name & address of enlisting authority: DDA, CRB, Ist floor, vikas Mihas, Newselli-110000

5. Name of Work M/D fack Classan 20ther equipment of Hosticulture wing under (NIZ

6. Name & Address of D. Das Division NID 3 11 DDA Achol Vihas Delly

St. Literan Achol Vihas Delly

St. Literan Achol Vihas Delly

SI.	Item	arangar e-38 locker	de know wo
7.1	Agreement No.	ANTE INIVIIANAINO-IN	at Ashole
7.2	Estimated Cost/Tendered amount	R 8 24 247=170	12.11.
7.3	Stipulated date of Commencement& Completion	29-4-2010	
7.4	Percentage progress with date/actual date of completion	22-7-2010	
7.5	Gross amount of final bill/work done	B10,82,617=00	
7.6	Amount of compensation levied, if any	- NII -	
7.7	Amount of reduced rate items, if any	- NI -	
7.8	Did the contractor go for arbitration ?	- Nn -	
7.9	If yes, total amount claimed and amount awarded	- NIL -	, 8

Signature of he contractor

PART II (To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer Note: This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment . The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the

contractor. Class III IV Reporting Officer E.E E.E ΔF AE AF Reviewing Officer S.E S.E EE EE AE Counter Signing CE CE SE SE E.E Officer

21

AE_III/ND-11/DDA

ANNEXURE VII

Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor:

3. Class, Category and Enlistment No.:

4. Name & address of enlisting authority:

5. Name of Work

6. Name & Address of D.D.A. Division:

10.4	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.1	Quality	
10.2 10.2.	Technical proficiency	Outstanding/very good/ ,
1	1 1 2 2	Outstanding/Very good/Good/Satisfactory/Poor
10.2.	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.	Mobilizations of T&P	
3	Mobilizations of man power.	Outstanding/Very good/Good/Satisfactory/Poor
10.2. 4	1	Outstanding/Very good/Good/Satisfactory/Poor
10.2.	General behavior	
5	1 *	outstanding/Very good/Good/Satisfactory/Pg

10.2.6 General Remarks*

outstanding/Very good/

Reporting Officer (Designation and Address)

AE II | M.D.11

	1741		outstanding/Very good/Good/Satisfactory/Poor
	11.1		
	11.2	Comments on capability of co	outstanding/Very good/Good/Satisfactory/Poor
	11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor outstanding/Very good/Good/Satisfactory/Poor
	11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor outstanding/Very good/Good/Satisfactory/Poor
	11.2.3	Mobilizations of T&P	outstanding/very group/Good/Satisfactory/Poor
	11.2.4	Mobilizations of man power	outstanding/very good/Good/Satisfactory/Poor outstanding/Very good/Good/Satisfactory/Poor
	11.2.7	General behavior	outstanding/very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/S

Executive | Reviewing Officer (Designation & Address)