

70

OFFICE OF THE EXECUTIVE ENGINEER
WESTER DIVISOJ NO 12.D.D.A
LAKKAR MANDI; KIRTI NAGAR, NEW DELHI

No F12(Misc)/WD-12/DDA/11-12/ 1383

Dated: 31/11/12

TO

The Secretary,CRB
Delhi Development Authority
Vikas Minar, New Delhi..

Secy (CRB)
5-7
61-2-12
Date

SUB:- Performance report of works.

Enclosed please find herewith performances report of M/S Sahib Builders, in annexure-VII for further necessary action.

Encl: As above.

Op. J. D.
Executive Engineer
WD-12, DDA. 31/11/12

IV
~~A 31 CRB P 12~~

Shri Yagnath
11/2/12

69



दिल्ली विकास प्राधिकरण
DELHI DEVELOPMENT AUTHORITY

संख्या
No.
प्रेषक
From
सेवा में,
To,


दिनांक
Dated:

OFFICE OF THE EXECUTIVE ENGINEER
WESTER DIVISION NO 12,D,D,A
LAKKAR MANDI; KIRTI NAGAR, NEW DELHI

TO WHOM IT MAY CONCERN

It is certified that M/S Sahib Builders,A-2/233 LIG flat, Paschim Vihar, New Delhi-63. have completed the following work in this division

- | | | |
|----|---------------------------|--|
| 1. | Name of work: | M/O Various colonies (under Nazul A/C-II for the year 2010-11A/R & M/O peripheral/ internal sewer line from sector -1 to 26 Dwarka for the year 2010-11 (Engaging labour For sewer cleaning)(Internal) P/Fmanhole Covers &or with frame & allied civil works from Sector 1 to 26 DWK for the year 2010-11 on Peripheral sewer lines.
7/EE/WD-12/DDA/2010-11 |
| 2. | Agreement No | |
| 3. | Estt Cost | Rs.12,39,611/- ✓ |
| 4. | Tendered Cost | Rs.9,83,120/- ✓ |
| 5. | Gross Amount | Rs.15,25,000/- ✓ |
| 6. | Date of start | 28.7.2010 ✓ |
| 7. | Date of completion | 27.7.11 ✓ |
| 8. | Actual date of completion | 25.1.12 ✓ |
| 9. | Performance | Satisfactory work. |


Executive Engineer
WD-12.DDA
31/01/12

68

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 29/7/10 To 25/11/2012
- 2. Name & Address of contractor: MS SAHIB BUILDER: A-2/233 LIG FATES. PACHA WINDAR N. DELHI
- 3. Class, Category and Enlistment No.: F4(B)71/16/2006/II (B&R) Secy class II
- 4. Name & address of enlisting authority: DDA VIKAS MINAR N. Delhi.
- 5. Name of Work: M/o Various colonies A/C II for the year 2010-11 S.H. ARM/o Pehapoon
- 6. Agreement No.: Internal Sewerage from Section 1 to 26 DWK 12/F Monthly cover
- 7. Name & Address of Division: With frames of allied civil work
M. 7/6B/WD12/DDA/2010-11. Add. WD-12/DDA KARTI NAGAR N. DELHI

Sl.	Item	
8.1	Estimated Cost/Tender amount	1239611/983/201 -
8.2	Stipulated date of Commencement & Completion	28/7/10 to 27/7/11 -
8.3	Percentage progress with date/actual date of completion	25/11/2012
8.4	Gross amount of final bill/work done	15,25000/ -
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration ?	NO -
8.8	If yes, total amount claimed and amount awarded	NIL -

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

67


ANNEXURE VII

Part - III


(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 29/7/10 To 25/1/2012
- 2. Name & Address of contractor: SAHIB BUILDER A-2/233 LES Flakes Paschim Vihar W.D.A. 63
- 3. Class, Category and Enlistment No.: F4(8) 71/16/2006/2006/LV (BXR) Secy (Cons) V
- 4. Name & address of enlisting authority: D.D.A VI KAS MINAR W.D.A.
- 5. Name of Work: M/O Various colonies A/C II for the year 2010-11 -
- 6. Agreement No.: A/R M/O Peripheral Internal Sewer Line from section 1 to 25 Dule
- 7. Name & Address of Division: P/P market cover with frame & allied civil work. Ass. 7/EE/WD12/DDA/2010-11 - Dept. WD12 KIRTI NAGAR W.D.A.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor


 Reporting Officer (Designation and Address)
Assistant Engineer-1
Western Division No. 12
 Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 Reviewing Officer (Designation & Address)
Engineer
Western Division No. 12
 DDA, Kirti Nagar, New Delhi 31/01/12
 31/1/12

EE-1-12
 EE/WD-12