2 155 Projopments

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client	Inla Delhi
Details of Works executed by Shri/M/s NOWI-MID Bhalsya Golf Course. SHI-C/O Path at B.G.C. From Te	a da Fo Mi Hii No Y.
SHI- C/o Path at BGC From 1e	No. 2. TO FOUNTING

- C C C C C C C C C C	- Carlona	IN.O.W. MOBRADANA Golf COURSE.
1.	Name of work with brief particulars	SHI-CloPath at BGC From 1eeNS2 1014114
2.	Agreement No. and date	SHI-Golathat BGC from TeeNo2 to Fairway 5/8GC/DDA/2011-12
3.	Agreement amount	Rs - 6,84,260/-
4.	Date of commencement of work	23-7-11
5.	Stipulated date of completion	05-09-2011
6.	Actual date of completion	05-09-2011
7.	Details of compensation levied for delay (indicate amount) if any	N.A.
8.	Gross amount of the work completed and paid	Ro 7,22,452)—
9.	Name and address of the authority under whom works executed	D.D.A.
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes
11.	i) Quality of work (indicate grading)ii) Amt. of work paid on reduced rates. if any.	Outstanding / Very Good / Good / Satisfactory / Poor
12.	 i) Did the contractor go to arbitration? ii) If yes, total amount of claim iii) Total amount awarded 	NO N

Director (Sports)

Delhi Develop Sent Authority

Director (Sports)

In the same

Secretary
Secretary
Bhalswa Golf Course

Name & Address of the Client	
Details of Works executed by Shri / M/s Details of Works executed by Shri / M/s Only Colyman Months of Colyman Months of Many Months of Many Many Many Many Many Many Many Many	Ï.
Name & Address of the Client Sandelphag. Villege Barriag Delhi Details of Works executed by Shri / M/s N. O. W. M.O. Bharlanda Golf Cavru SHI - G. O. Path at BGC from Tel Mo2 to feir way No-1	

13.	Comments on the capabilities of the	Outstanding / Very Good / Good / Satisfactory / Pool
	contractor.	Outstanding / Very Good / Good / Satisfacts
	a) Technical proficiency	1 / Coad / Salislación y / 2
	b) Financial soundness	
	c) Mobilization of adequate T&P	
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Po
	e) General behavior	Outsimes

Note: All columns should be filled in properly "Countersigned"

Signature of the Reporting Officer with Office Seal

Officer of the rank of Superintending Engineer or equivalent

Di Ciroperto) erts

New Landi

Secretary Bhalswa Golf Course

Delhi Development Authority

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client Vill, BONWARD, July
Details of Works executed by Shri/M/s Sandeep Gazz Cont 6. NO. W M.O. Bhalswa Golf Course SH- PJF 3 Layers P.P.R. plipe from wall to wall UGR et B.G.C.
10 W-MO Bhalswa Golf Course wall to wall UGR et BGC
ZHIT I'F 3 Lages to his person

			DO IN - MOBURNING GOVE FOURSE!
	1.	Name of work with brief particulars	W. O. NO = \$3 (113) BUZ DAY 2011
-	2.	Agreement No. and date	
	3.	Agreement amount	88.6/47,800.00
F	4.	Date of commencement of work	13.4.11
-	5.	Stipulated date of completion	12.8.11
-	6.	Actual date of completion	12.8.11
	7.	Details of compensation levied for delay (indicate amount) if any	N/A
	8.	Gross amount of the work completed and paid,	Rs. 6, M6, 523.80
	9.	Name and address of the authority under whom works executed	DDA.
	10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes.
	11.	 i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates. if any. 	Outstanding / Very Good / Good / Satisfactory / Poor
	12.	i) Did the contractor go for arbitration? ii) If ves total amount of claim iii) Total amount awarded	(1) of (4)

Director (Sports)
Delhi Development Authority
New Delhi

Will be a second of the second

TO COLORS TO SELECTIVE

Soma IND Bronzo, HIND - 1911 Details of Works executed by Shri / M/s

13.	Comments on the capabilities of the contractor.	Outstanding / Very Good / Good / Satisfactory / Po
	a) Technical proficiency	- Cood / Good / Satisfactory / Po
b) Financial soundness	- Cood (Lind) Salistación	
	c) Mobilization of adequate T&P d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Po Outstanding / Very Good / Good / Satisfactory / Po Outstanding / Very Good / Good / Satisfactory / Po
	d) Mobilization of manpe	Outstanding / Very Good / Good / Satisfier

Note: All columns should be filled in properly "Countersigned"

Signature of the Reporting Officer with Office Seal

Officer of the rank of Superintending Engineer or equivalent

Delhi Development Author

New Delhi

Secretary Bhalswa Golf Course Delhi Development Authority

Director (Sports) Dy. No. 208 9

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Details of Works executed by Shriv M/s Sandeep Garg coust. co.

NOW- Upgradation of MDCSC, Ashali Vilhar. O SHI S/O Mini Foot Ball field at MDCSC

	Name of work with brief particulars	upgradation of MDCSC, Ashok vithor Go Mini Football field at MDCSC.
.	Agreement No. and date	09/MDCSC/DDA/2010-11
	Agreement amount	R 7,07,039/=
	Date of commencement of work	2/4/2011
	Stipulated date of completion	1 5 2011
).	Actual date of completion	30 4 2011
7.	Details of compensation levied for delay (indicate amount) if any	N/A
3.	Gross amount of the work completed and paid	Rs. 6,94,686/2
) .	Name and address of the authority under whom works executed	Delhi Der. Authority Major Dhyan Chand sports complex Arhohin
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Cinil Engineer
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates. if any.	Outstanding / Very Good / Good / Satisfactory / Poor N/A
12.	in it is total amount of claim	No
	iii) Total amount awarueu	N/A

MDCSC, D.D.A. Ashok Vihar, Delhi

/	
a Allege of the Client	g coust co., Barwals, Dellin-110039
Name & Address of the Gas	9 Coust Co., Issue
Details of Works executed by S	ari/M/s Sandelp Garg coust. Co.
Details of Works executed by a	Sesc, Ashok Viher. Le Field at MDCSC, Ashok VI. horr.
	acc Ashak VIhar.
N. O'WI- Up-gradation of Mil	10 Coldat MDCSC, Asha K.VI. have
CHI CO Min Foot ba	Cl. FIELG. W
31.0,000	

.	Comments on the capabilities of the	Outstanding / Very Good / Good / Satisfactory / Po
- 1	contractor.	Outstanding / Very Good / Good / Gatter
	a) Technical proficiency	1/Cood/Salislaciumy
t	b) Financial soundness	
ł	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Po Outstanding / Very Good / Good / Satisfactory / Po
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Po

Note: All columns should be filled in properly

"Countersigned"

Signature of the Reporting Officer with Office Seal JOC / NDCRE.

Officer of the rank of Superintending Engineer or equivalent

Deini Deur!

New John Secretary

MDCSC, D.D.A.

Ashab Wihar, Delh.