

DELHI DEVELOPMENT AUTHORITY  
WESTERN DIVISION NO.7.

(5)  
CONFIDENTIAL

No.F.55(2)W.D.7/DDA/2010/8/6

Dt: 28/4/10

To

The Secy(CRB),  
D.D.A.1st Floor,  
Vikas Minar, New Delhi.

Secretary (CRB)

379

31-5-10

Sub:- Enlistment of contractors as class.IV/DDA.  
Ref:- F.4(8)/71/2/2000/IV/B&R/Secy/25 dt.13.1.10.

Please refer to above mentioned subject. The performance report of Sh.Suni Srivastava contractor is as under:-

- |    |                             |  |
|----|-----------------------------|--|
| 1. | Name of work:-              | M/O completed scheme under N/A.II, DWK/SWZ.  |
|    | SH:-                        | Improvement of Zonal Green at Kesopur i/c constn.of R.B.T.fencing.                     |
| 2. | Agreement No:               | 50/EE/W.D.7/DDA/09-10.   |
| 3. | Estt.Amount.                | Rs.12,21,751.00.   |
| 4. | Tend.Amount.                | Rs.9,19,192.00.  |
| 5. | Dt.of start                 |  |
|    | i)As per Agmt.              | Rs. 25.12.09.  |
|    | ii)Actual                   | 25.12.09.  |
| 6. | Dt.of compl.                |  |
|    | i)As per Agmt.              | 24.3.2010.   |
|    | ii)Actual.                  | 21.4.2010.   |
| 7. | Gross work done.            | Rs.9,30,443.00.  |
| 8. | Quality of work.            | GOOD.  |
| 9. | Whether EOT granted or not. | E.O.T.granted upto 21.4.2010, without levy of compensation by the competent authority. |

AE(CRB)  
20/10

Sh. Hari Mohan SE  
62.06.10

Executive Engineer  
Western Divn. No. 7  
D.D.A. Paschim Vihar,  
New Delhi