

OFFICE OF THE EXECUTIVE ENGINEER SED-5:DDA:VASANT KUNJ:NEW DELHI

No.F.70(5)81/(cash)/A/SED-5/pt./ 1\53

To

The Secretary (CRB), DDA, Vikas Minar, New Delhi.

Sub:-Enlistment of contractors as Class-IV (Civil) in DDA. बचिय: ठंडीनारे वंडीं बीचे. Becketary (CRB)

With reference to your letter No.F.4(8)7/13/IV(B&R)Secy./754 Dated 30.10.09 on the subject cited above. In this connection it is stated that Performance report of Sh. Surender Kumar Sharma, is given below:

S.No.	Name of work	Gross Amount As per actual	As per Agmt	D.O.C. As per Agmt. As per Actual	Quality of Work.	Whether EOT granted with or without levy.	Remarks.
1.	Protection/Acquisition DDA land, SH:C/O Brick (Fly Ash) boundary wall at various sites yet to be identified SEZ of M.B. Road 58/EE/SED-5/DDA	Rs.5,51,059/- Rs.8,04,079/-	<u>20.1.05</u> 20.1.05	19.5.05 10.10.05	Satisfactorily		

En. Han Motion Hal

Executive Engineer ED-5/DDA.