

54

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2007-08
2. Name & Address of contractor: MIS Vashista + Co / 18A Block B G-2 Chandu Nagar Delhi-94
3. Class, Category and Enlistment No.: IV (CB+R) No. F4(2)72/Misc/Pt IV/IV/Secy/CRB/134 - 7.03.06
4. Name & address of enlisting authority: Security CRB, Vikas Minar, Delhi
5. Name of Work: M10 Parks Plantation Trucks and other equipment of hort wing under M-2
6. Name & Address of D.D.A. Division: Ex. Engineer SH: C/O R.C.C. Shelters in Various Parks in Shalimar Bagh and Ashok Vihar Northern Division II D.D.A Complex Ashok Vihar Delhi

Sl.	Item	
7.1	Agreement No.	24/EE/N.D.-11/A/2007-08
7.2	Estimated Cost/Tendered amount	858231=00 / 14,16,767 = 00
7.3	Stipulated date of Commencement & Completion	04-03-08 / 03-09-08
7.4	Percentage progress with date/actual date of completion	18-02-2010
7.5	Gross amount of final bill/work done	14,47,004 = 00
7.6	Amount of compensation levied, if any	7084 = 00
7.7	Amount of reduced rate items, if any	Nil
7.8	Did the contractor go for arbitration ?	No
7.9	If yes, total amount claimed and amount awarded	Nil

Op Shami
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

24/01/11
AE (P.N.D.-11)
DDA

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2007-08
2. Name & Address of contractor: Vashista & Co. 18A Block B Gali 2 Chhndu Nagar Delhi-94
3. Class, Category and Enlistment No.: IV (CB&R) No. FC(B)72/misc/Pt IV/IV/Secy/CRB/134
4. Name & address of enlisting authority: Secy, CRB Vikas Nagar Delhi
5. Name of Work: M/o Parks Plantation Truck and other equipment of Hort Wing U.M.2.
6. Name & Address of D.D.A. Division: Executive Engineer
M.D.-II, D.D.A. Complex Ashok Vihar Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

AE (P) N.D.-II
DDA

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
ND-II/DDA

52

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
Superintending Engineer
& Address)
Delhi Development Authority

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

34

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: M/s Vashista & Co., 18-A, Block-B, G-2 Chandu Nagar Delhi - 110094
3. Class, Category and Enlistment No.: IV (B&R) No-F4(B)TR/MISC IPl-V/IV/Secy/CRB/134 dt 7-3-06
4. Name & address of enlisting authority: Secretary CRB Vikas Minar ITO Delhi.
5. Name of Work M/O Scheme Under Nagar Account-II Rohini Zone.
6. Name & Address of D.D.A. Division: SH: P/L G/I Pipe Line for unfiltered water supply for Hordew and c/o Bapji Path in H-Block Sector-18 Rohini, Delhi
RPD-5, Deepali Chowk, Sector-3, Rohini Delhi

Sl.	Item	
7.1	Agreement No.	15/EE/RPD-5/DDA/2009-10
7.2	Estimated Cost/Tendered amount	Rs. 720387-00 / Rs 6,46,726-00
7.3	Stipulated date of Commencement & Completion	16.02.2010 / 15.04.2010
7.4	Percentage progress with date/actual date of completion	100% 11-06-2010
7.5	Gross amount of final bill/work done	Rs 7,75,114-500
7.6	Amount of compensation levied, if any	Rs 4,000-00
7.7	Amount of reduced rate items, if any	NO.
7.8	Did the contractor go for arbitration ?	NO.
7.9	If yes, total amount claimed and amount awarded	NO.

Opshim

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Ch. I.
14.01.11

Assistant Engineer-J
V.P.D. 5, DDA

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment .The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

33

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: M/s Vashista & Co., 18-A, Block-B, G-2 Chandu Nagar, Delhi - 110094
3. Class, Category and Enlistment No.: IV (B&R) No. F4(8)TR/Misc/PT IV/IV/sect/CRB/134
4. Name & address of enlisting authority: Secretary, CRB, Vikas Minar I.T.O Delhi.
5. Name of Work: M/o Scheme under Nazul Account-II, Rohini zone
S.H. P/L G.T pipe line for unfiltered water supply for Hort. Work and op. Rajni Park
6. Name & Address of D.D.A. Division: RPD-5, Deepalichowk, Rohini, H-Block Sector -18 Rohini Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address) *14-01-11*
Assistant Engineer-h
R.P.D-5/DDA

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
31/1/11
Executive Engineer
Rohini Project Division-5
DDA, Rohini, Delhi.

32 ✓

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2	Comments on capability of contractor	✓
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

[Signature] 1/2/11
Counter Signing Officer (Designation
Er. S. K. GUPTA & Address)
SE/CC-14/DDA

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.