

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: - 2008-09
2. Name & Address of contractor: M/S Vats Combco (W2-700 F-1 Ari Nagar Shalimar Bagh)
3. Class, Category and Enlistment No.: IVth K-19 Vijay Vihar PH-II Rohini Sector 4 DELHI-85
4. Name & address of enlisting authority: CRB (DOR)
5. Name of Work: M/O guns, handker, lance & other equipment for host wing
6. Name & Address of D.D.A. Division: SH-1, Purkhya of B hall area other related work
 ↳ No. 100, 1st floor, Panchsheel Park at 20-1st, Patamprasa

Sl.	Item	
7.1	Agreement No.	73/EE/1103/020/08-09
7.2	Estimated Cost/Tendered amount.	Rs=1066455/- to 210/4/92/-
7.3	Stipulated date of Commencement & Completion	15/12/08 / 14/2/09
7.4	Percentage progress with date/actual date of completion	20/4/09
7.5	Gross amount of final bill/work done	Rs=1522779/-
7.6	Amount of compensation levied, if any	-
7.7	Amount of reduced rate items, if any	-
7.8	Did the contractor go for arbitration?	No
7.9	If yes, total amount claimed and amount awarded	No

(Signature)
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly not/ fully attributable to contractor.

वहायक अभियन्ता-IV

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE having authority, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E.	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period: 2008-09
- 2. Name & Address of contractor: M/s Vahur Construction Co. W-2-700, P-1, Sirsi Nya. Shikhar Road, Pithampur
- 3. Class, Category and Enlistment No.: 1A
- 4. Name & address of enlisting authority: CRB (DOP)
- 5. Name of Work - M/s Purni Plantation & other equipment for road work
- 6. Name & Address of D.D.A. Division: SH-1 Refers of B/wall & other related work in the area Purni at Dist. Pithampur

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor


19.11.10
 Reporting Officer (Designation & Address)
 इस्तराई खण्ड-5,
 दिल्ली: विभाग प्राधिकरण

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer
 Northern Div. (D.D.A.)
 D.D.A., Delhi-110035

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


 Counter Signing Officer (Designation
 Superintending Engineer
 Civil Circle-12
 Dehri Development Authority)

*General remarks may include excessive cutting /over, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: *2008-09*
2. Name & Address of contractor: *M/s Vals Concr. Co. (P) Ltd. W-200, P-1, B-2, Jyoti Shikhar, Delhi*
3. Class, Category and Enlistment No.: *M/M R-1911/2008*
4. Name & address of enlisting authority: *CRB (2008) Delhi-05*
5. Name of Work: *D/o Malogi Subhadh Subhadh Phampana SRI - E/o Boundary wall around open land for*
6. Name & Address of D.D.A. Division: *H.O. of D.D.A. Keshavpuram 20 Keshavpuram*

Correspondance Adol.

Sl.	Item	
7.1	Agreement No.	16/EE/HO/3000/08-09
7.2	Estimated Cost/Tendered amount	Rs 913992/374300/-
7.3	Stipulated date of Commencement & Completion	15-6-08 / 29/8/08 / 9/11/09
7.4	Percentage progress with date/actual date of completion	9/11/09
7.5	Gross amount of final bill/work done	Rs 1525281/-
7.6	Amount of compensation levied, if any	-
7.7	Amount of reduced rate items, if any	-
7.8	Did the contractor go for arbitration?	No
7.9	If yes, total amount claimed and amount awarded	No

Imbab
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is not/ fully attributable to contractor.

Signature
27/11/10
अहायक अभियन्ता-1

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 5 are repeat information for proper linkage)

- 1. Period: 2008-09
- 2. Name & Address of contractor: M/S Vats Conchco. Wz-700 P-1 Sri Nagar Shalimar Bagh
- 3. Class, Category and Enlistment No.: 1A
- 4. Name & address of enlisting authority: CRB (00A)
- 5. Name of Work - D/o Melaji Suburb place punj - SNI - E/o boundary wall
- 6. Name & Address of D.D.A. Division: assumed open land for protection in same

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor


Reporting Officer (Designation and Address)
 प्रशासक अस्पताल-1
 उत्तरी खण्ड-5,
 दिल्ली विकास प्राधिकरण

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation and Address)
 Executive Engineer
 Northern Divn. No 5
 D.D.A., Delhi-110035

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


 Counter Signing Officer (Designation
 Superintending Engineer
 Civil Circle-12
 Dept. Development Authority
 & Address)

*General remarks may include excessive cutting /over writing, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -1. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: *- 2008-09*
2. Name & Address of contractor: *M/s Vah constr co. (P) Ltd. 19 Vijay Vihar P.O. Sec-17, Rokevi*
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority: *ERB (DOP) at Pilmur P/F Fibre glass sheet & mesh*
5. Name of Work: *M/c Sports complex at Pilmur P/F Fibre glass sheet & mesh*
6. Name & Address of D.D.A. Division: *at Pilmur P/F Fibre glass sheet & mesh*

correspondence add.

Sl.	Item	
7.1	Agreement No.	<i>84/EE/003/08-09</i>
7.2	Estimated Cost/Tendered amount.	<i>R= 955543/- R= 2882902/-</i>
7.3	Stipulated date of Commencement & Completion	<i>11-1-09 / 10/3/09</i>
7.4	Percentage progress with date/actual date of completion	<i>24/7/09</i>
7.5	Gross amount of final bill/work done	<i>R= 2508735/-</i>
7.6	Amount of compensation levied, if any	<i>-</i>
7.7	Amount of reduced rate items, if any	<i>-</i>
7.8	Did the contractor go for arbitration?	<i>No</i>
7.9	If yes, total amount claimed and amount awarded	<i>No</i>

Annab
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

19/10/10
Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE having jurisdiction, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: M/s Vah Construction W-270 R-1 Siri Nagar, Shalimar Bagh, Patna
- 3. Class, Category and Enlistment No.: IV
- 4. Name & address of enlisting authority: CRB (D&A)
- 5. Name of Work - M/o Stork complex at Patna, Bihar. Approx. 5 floors completed
- 6. Name & Address of D.D.A. Division: at Patna P/R Fibre glass sheet for storage, EE/NDT/Deptt. Technical management, Chand Bazar at Stork complex

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor


Reporting Officer (Designation and Address)

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer
 Reviewing Officer (Designation & Address)
 D.D.A., Delhi-110035

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	✓
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


Counter Signing Officer (Designation & Address)
Superintending Engineer
Civil Circle-12
Dam Development Authority

* General remarks may include excessive cutting / or any other in 1981/85, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.