

CONFIDENTIAL
OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION NO: 8
D.D.A. (KALKAJI) NEW DELHI

No.F.8 (1)/SED: 8/DDA/2008-2009/177

Dated: 7/2/09

To

✓ The Secretary,
C.R.B., DDA,
Vikas Minar, New Delhi.

Secretary (CRB)
By no. 152
Date 12-2-09

Sub: Enlistment/ Renewal of contractor in Class-IV(Civil) in
DDA

Name of work: C/O approach road from Dwarka Dwar to
NH-8 (Old Delhi Gurgaon road) through
Cantonment area.


SH : C/O boundary wall of Airforce Sports
Complex Palam, New Delhi.

Agreement no: 14/EE/SED:8/2004-2005

Agency : M/S Abbi Enterprises

Enclosed please find herewith the requisite report on the prescribed format in respect of above said work as desired by you vide your letter no. F.4(8)/71/40/2003/IV/(B&R)Secy/42 dated 23.01.2009 for further necessary action.

Encl: As above


(O.P. Dhingra) 7/2/09
EXECUTIVE ENGINEER
SED:8/DDA


Sh. Hari Mohan.

JB

Atty
12-2-09

**DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8**

S.No.	Name of work with agreement no.	Gross amount (Rs)	Date of start		Date of completion	Quality of work	Whether EOT granted with or without levy	Remarks
			As per Agmt.	As per actual				
1	C/O approach road from Dwarka Dwar to NH-8 (Old Delhi Gurgaon road) through cantonment area. SH: C/O boundary wall of Airforce Sports complex, Palam, New Delhi. Agmt.No14/EE/SED:8/2004-2005 Agency: M/S Abbi Enterprises B-2/2310, Vasant Kunj, New Delhi-110070	11,78,694.00	02.12.2004 02.12.2004	01.01.2005 15.3.2005	Satisfactory	EOT has been granted without levy of compensation by the SE/CC-16/DDA upto 15.3.2005		


 E.E./SED: 8
 2/2/09
 31/1/09



दिल्ली विकास प्राधिकरण
DELHI DEVELOPMENT AUTHORITY

संख्या :
No.
प्रेषक :
From
सेवा में,
To

दिनांक
Date 12-1-2009 19...

TO WHOM IT MAY CONCERN

Certified that M/S Abbi Enterprises, B-437, A, 1st floor Shshant Lok-I, Gurgaon-122002 has executed the following work satisfactorily is given as per details below:

S.NO.	NAME OF WORK AGREEMENT NO.	ESTT COST	D.O.S	D.O.S.	REMARKS
		T.AMOUNT	D.O.C.	D.O.C.	
		GROSS	AS PER	AS PER	
		WORK DONE	AGMT	ACTUAL	
1.	M/O Various colonies under SEZ.	Rs.6,11,186/-	20.8.05	20.8.05	EOT has been granted with 10% of compensation by the competent authority
	SE:C/O Recharge structure for rain water harvesting in sec-14 pkt-I, Dwarka Ph-II.	Rs.5,96,575/-	19.10.05	25.1.06	
	13/EE/SED:7/DDA/05-06	Rs.7,11,803/-			

Photo copy attached

12/1/09
EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION:7
D.D.A (KALKAJI EXTN) N.DELHI

20/1/09
Assistant Engineer-III
WD-5, V. DDA