

OFFICE OF THE EXECUTIVE  
ENGINEER EASTERN  
DIVISION No. 3/ DDA

No. F1(54) 2007-08/603

Dated: 31/5/08

To

The Secretary (C.R.B.) DDA  
1st Floor Vikas Nagar E.T.O  
New Delhi 110002

Ref. No. :- F4(8) 54 (32/02) C.R.B./Secy/254 dt 9/5/08  
Subject :- Work Performance report for enlistment/Renewal  
of Contractor in class

- ① N.O.W. Land Protection work in T.Y.A  
S.H. Land Protection of DDA Land at Bakkarwala  
Project by RR Masonry
- ② N.O.W. :- Protection of DDA Land in T.Y.A.  
S.H. c/o Boundary wall around vacant Land in  
Jurisdiction of RD3/DDA.

Enclosed please find herewith work performance  
report of the above cited works have been completed by  
the agency Sh. Jai Pal Singh. The detailed report as per  
format attached herewith. This is for your further  
information pl.

Enclosure :- ① format one No.

Secy (C.R.B.)  
#0706

Jr. Bahl  
05/6

Executive Engineer  
Eastern Division  
No. 3. DDA

## WORK PERFORMANCE REPORT

No	Name of work	Agency	Amount of Bills	Date of start	Date of Completion	Whether EOT granted with or without Levy	Quality of work
	Land Protection work in T.Y.A St. Protection of DDA Land at Bokkarwala Project by R.R. Masoomy Agreement No. 09/PR/203/11/06-07	Sh. Jai Pal Singh	Est RA Bill 333600/- M.R.A 343555/- Gross <u>677155/-</u>	28/8/06	28/11/06 Actual 7/5/07	EOT granted without Levy of Compensation up to 7/5/07	Satisfactory
	Protection of DDA Land in T.Y.A. St. c/o Balamahy wall around vacant land in jurisdiction of PDS/2007 Agreement No. 11/FB/PDS/2007 2006-07	Sh. Jai Pal Singh	Est RA 420249/- M.R.A 599080/- M.R.A 697821/- Gross <u>1697150/-</u>  Deviation 51.05% above sanctioned by S/P/cto	25/9/06	24/9/07	NIL	Satisfactory

Executive Engineer  
Eastern Division  
No. 3. DDA