

148

Confidential

OFFICE OF THE EXECUTIVE ENGINEER
ROHINI PROJECT DIVISION : 12
MADHUBAN CHOWK, SECTOR-14,
ROHINI, DELHI-110085.

No. F. 2(08)Misc/EE/RPD-12/ DDA /A/ 1953

Dated: 16.8.12

To

Secretary(CRB)DDA,
Vikas Minar, ITO,
New Delhi.

Secretary (CRB)
By No. 579
Date 22-8-12

Sub : Performance report of M.S Manjit Const Co

Ref No:F4(8)71/09/2002/iv/DSK/V/390 dated 27.7.12


Sir

Please refer to above mentioned reference on the subject cited above. In this regard, please find
enclose herewith the work performance report in respect of M/s Manjit Constn.Co. in
prescribed performa for further necessary action at your end.

Encl: As stated above.

~~AS CRB~~ 27/8
Sri. Upendra K.

Secretary
29/8/12


EXECUTIVE ENGINEER
R.P.D-12, DDA.
Executive Engineer
R.P.D-12 P-12 DDA

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

147
Executive Engineer
Diary No. 932
Date... 1-6-12
R.P.D.-12/D.D.A.

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: M/S Manjit Const Co, 2112A, Vijay Nagar, D. Storey Delhi-110009
3. Class, Category and Enlistment No.: FOUR (B & R) F4(C8) 72/ Misc. I Pt. IV/IV/Secy. ICRB/357 dt 6.8.09
4. Name & address of enlisting authority: DDA, CRB, Vikas Minar
5. Name of Work: D/O. Area near Amusement Park, Gate No. 4 at S. J Park, Sec 10, Rohini
6. Agreement No.: 27/EE/RPD-12/DDA/2009-10
7. Name & Address of Division: RPD-12, 5th Floor, DDA zonal building Madhuban Chowk Rohini, Sec 14

932-GE/RPD12
1-6-12

Sl.	Item	
8.1	Estimated Cost/Tender amount	12,26,396/5,21,316/=
8.2	Stipulated date of Commencement & Completion	21.9.09/20.11.09
8.3	Percentage progress with date/actual date of completion	100/- 10.12.09
8.4	Gross amount of final bill/work done	7,78,826/=
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	-

Manjit Singh
Signature of the contractor

For Manjit Construction Co.

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

7/8/12
E.P. K.K. Dahiya
Asstt. Engineer-II
RPD-12, DDA

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	SE	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

AE/RPD-12
22/11/12

2/11/12
4/12

2/11/12
AE II/RPD12
4/12

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
 2. Name & Address of contractor: M/S Manjit Const Co, 2/12A, Vijay Nagar, D. Storey Delhi-110009
 3. Class, Category and Enlistment No.: FOUR (B & R) F4(8)72/Misc. (Pt. IV/IV/Secy. I/CRB/357dt. 6.8.02
 4. Name & address of enlisting authority: DDA, CRB, Vikas Minar
 5. Name of Work : D/O. Area near Amusement Park, Gate No. 4 at S.J Park, Sec 10, Rohini
 6. Agreement No.: 27/EE/RPD-12/ DDA/2009-10
 7. Name & Address of Division: RPD-12, 5th Floor, DDA Zonal Building Madhuban Chauk Rohini,
 Sec 14

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	✓ Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	✓ Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	✓ Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	✓ Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

Er. K.K. Dahiya
 Er. K.K. Dahiya
 Asstt. Engineer-II
 RPD-12, DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
 Executive Engineer
 R.P.D.-12/Rohini/DDA



OFFICE OF THE EXECUTIVE ENGINEER
ROHINI PROJECT DIVISION 12, DDA
5th FLOOR, DDA ZONAL BUILDING
MADHUBAN CHOWK, SECTOR-14, ROHINI-85

दिनांक 25.3.2010 Dated..... 200

No.F2(8)EE/RPD-12/DDA/A/ 331

TO WHOM IT MAY CONCERN

Certified that M/s Manjit Constn.Co., Residence of 2/12A, Vijay Nagar, Double Story Delhi-110009., has been executed the below noted work satisfactorily in this division as per details given below:-

S. No.	Name of work/Agmt. No	Est. Cost	D.O.S(Stip.)	Remarks.
		Tend. Cost.	D.O.C.(Stip.)	
		Gross work done	D.O.C(Actual)	
1.	D/o Area near Amusement Park, Gate No.4 at Swarn Jayanti Park., Sector-10, Rohini. SH: Construction of Mounds & Leveling of adjoining area. Agmt. No.27/EE/RPD-12/DDA/2009-10	Rs.12,26,396/- Rs.5,21,316/- Rs. 7,78,826/-	21.9.09 20.11.09 10.12.09	EOT has been granted without levy of compensation by EE/RPD-12.

B. K. Lal
EXECUTIVE ENGINEER
RPD-12, DDA
R.P.D.-12 P. Jini/DDA



140

1234
01-6-12

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: M/S Manjit Const Co, 2/12A, Vijay Ngr, D. Storey Delhi-110009
3. Class, Category and Enlistment No.: Four (B & R) F4(B)72/Misc. 1 Pt. 1V/IV/Secy. 1CRB/357 dt. 6.8.02
4. Name & address of enlisting authority: DDA, CRB, Vikas Minar
5. Name of Work: M/o Services Under NIA II, SH- Repair & Resurf Road in Sec 24 & 25 Rohni
6. Agreement No.: 30/RPD/10/08-09
7. Name & Address of Division: RPD-10, Near Pathar Market, Margol Puri Delhi-85

Sl.	Item	
8.1	Estimated Cost/Tender amount	6,27,259/5,36,240
8.2	Stipulated date of Commencement & Completion	24.10.08/23.12.08
8.3	Percentage progress with date/actual date of completion	100% / 19.12.08
8.4	Gross amount of final bill/work done	Rs 6,32,497/=
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration?	No
8.8	If yes, total amount claimed and amount awarded	No

Manjit Singh

Signature of the contractor
For Manjit Construction Co.

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Prop.
Delay is partly /not/ fully attributable to contractor.

Assistant Divisional/Sub Divisional Engineer
R.P.D.-10

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV ✓	V
Reporting Officer	E.E	E.E	EE	AE.	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

AAO

02/16/12

S. Rainis
2/16/2012
Ate

Veerinder
Co-ord as per 29/10/08
AAO
AETV
14/8/2012
14/8/12

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: M/S Manjit Const Co, 2/12A, Vijay Nagar, D. Storey Delhi-110009
3. Class, Category and Enlistment No.: FOUR (B & R) F4(8)72/Misc-1 Pt. IV/IV/Secy. ICRB/357 dt. 6.8.02
4. Name & address of enlisting authority: DDA, CRB, Vikas Minar
5. Name of Work: M/o Services Under N/A II, SH- Repair & Resurf Road in Sec 24 & 25 Rohini
6. Agreement No.: 301/RPD/0/08-09
7. Name & Address of Division: RPD-10, Near Pathar Market, Mangol Puri Delhi-85

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Nave
Assistant Engineer - IV
Reporting Officer (Designation and Address)
R.P.D.-10, D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

M. R. Singh
Executive Engineer
Reviewing Officer (Designation & Address)
Rohini Project Division-10
Delhi Development Authority



138

दिल्ली विकास प्राधिकरण

DELHI DEVELOPMENT AUTHORITY

OFFICE OF THE EXECUTIVE ENGINEER विकास मीनार
ROHINI PROJECT DIVISION NO. 10, VIKAS MINAR

आई.पी. इस्टेट

I.P. ESTATE

नई दिल्ली-110002

New Delhi-110002

Near Pathau
Market
Muyalpur
Delhi 11

दिनांक

Dated

13/3/09

TO WHOM IT MAY CONCERN.

Certified that M/s Manjit Const. Co. R/o 2/12A
Vijay Nagar Double Storey Delhi. 110009 has executed
the following work satisfactory in this division.

1. M/o Services under N/A. II.
SH: - ~~Repair & Restoration~~ of Road in Sect. 24
and 25 Rohini.
2. Estt. Cost. Rs. 6, 27, 259/-
3. Tendered Amt. Rs. 5, 36, 240/-
4. Work done. Rs. 6, 32, 497/-
5. Agmt. No. 30/PPD. 10/03-09.
6. Dt. of start. 24.10.2008
7. Dt. of compl. 23.12.08
(Stipulated).
8. Dt. of compl. 19.12.08
(Actual)

13/3/09
EXECUTIVE ENGINEER
E.P.D. Executive Engineer
Rohini Project Division-10
DELHI DEVELOPMENT AUTHORITY