

DELHI DEVELOPMENT AUTHORITY
OFFICE OF THE EXECUTIVE ENGINEER
ROHINI PROJECT DIVISION NO. 10.

....

No. F1(Misc)RPD. 10/A/2008-09/ 144

Dated:- 3-2-09

To,

Secretary (C.R.B.),
DDA, Vikas Minar,
1st floor, I.P. Estate,
New Delhi. 110002.

Secretary (CRB)
121
Dy
05-2-09
Date

Sub:- Enlistment/Received ^{Jan} of contractors in
class-IV (B&R) in D.D.A.

Sh. Nairden Kumar

....

With reference to your office letter
No. F.4(8)7/28/2003/IV(B&R) Secy./55 dated 29.1.09
on the subject cited above. In this connection
the required report is enclosed herewith for
further necessary action.

Encl:- As above.

Sh
EXECUTIVE ENGINEER
RPD. 10/DDA.

Ref/CRS
Sh
ab/n

Sh. Hari Mohan
DE
11-2-09

S. No.	Name of work with Agmt. No.	Gross Amt.	<u>D.O.S.</u> As per Agmt. As per actual.	<u>D.O.C.</u> As per agmt. As per actual.	Quality of work.	Whether EOT granted with or without levy.	REMARKS.
1.	M/o various colonies under Rohini zone. SH:- Premix carpet surfacing of roofs at 526 SFS houses in pkt.I Sector 18 Rohini. Agmt.No. <u>5/RPD.10/07-08.</u>	Rs.893028/-	<u>12.6.07</u> 12.6.07	<u>11.7.07</u> 4.12.07	Satisfactorily.	EOT has been granted without levy of compensation by competent authority.	
2.	M/o various colonies under Rohini zone. SH:- P/L IInd Phase treatment of approach road & C/o Soecer drain at 526 SFS houses in pkt.I, Sector 18 Rohini. Agmt.No: <u>44/RPD.10/07-08.</u>	Rs.752237/-	<u>10.3.08</u> 10.3.08	<u>9.5.08</u> 6.10.08	Satisfactorily.	EOT has been granted without levy of compensation by competent authority.	

Am
EXECUTIVE ENGINEER
RPD.10/DDA.
C