

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 1-5-08 to 31-1-2011
2. Name & Address of contractor: M/s Panchal Concretes Co-73/3 Vishwakarma Road Maxela D-40
3. Class, Category and Enlistment No.: IV Civil & F4(8)72/mixe/PT-10/10/Seey/CRB/R/238 dt. 1-5-08
4. Name & address of enlisting authority: DDA, 1st FF Vikas minor.
5. Name of Work: Coking of storm water drain in Sect A-6, Maxela
6. Agreement No.: 19/EE/MD-4/DDA/08-09
7. Name & Address of Division: EE/MD-4, Maxela Delhi-40

Sl.	Item	
8.1	Estimated Cost/Tender amount	2291820/219684
8.2	Stipulated date of Commencement & Completion	26/8/08 / 25/11/08
8.3	Percentage progress with date/actual date of completion	10/2/2009
8.4	Gross amount of final bill/work done	247939/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	-
8.8	If yes, total amount claimed and amount awarded	-

M/s Panchal Construction Co.  
Signature of the contractor  
73/3, Vishwakarma Road,  
Narela Delhi-110040

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub. Divisional Engineer

**ISHWAR CHAND**  
Asstt. Engineer III  
N.D-4/D.D.A.  
Narela, Delhi-40

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 1-5-08 to 31-1-2011
2. Name & Address of contractor: M/S Parichal Coats Co - 73/3 Vishwakarma Road Hauz Khas
3. Class, Category and Enlistment No.: V Civil F 4(8) 72/ Muzel Secy (CRB) P/W/14/P/238 at 1-5-B
4. Name & address of enlisting authority: DDA, FF Vikas Narela
5. Name of Work: Collection of Storm water drain in Sect - AG, Narela
6. Agreement No.: 19/E/E/MD-4/DDA/08-09
7. Name & Address of Division: MD-4, Narela

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Executive Engineer ISHWAR CHAND  
 Northern Division-III Asstt. Engineer-III  
 Reporting Officer (Designation and Address) N.D.-4/D.D.A.  
 Delhi Development Authority Narela, Delhi-40  
 Narela, Delhi-110040

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer  
 Reporting Officer (Designation & Address)  
 Northern Division-IV  
 Delhi Development Authority  
 Narela, Delhi-110040