

OFFICE OF THE EXECUTIVE ENGINEER  
NORTHERN DIVISION NO: 2/DDA  
MOTIA KHAN WORK SITE DELHI.

Confidential

No. F.1(599)/A EE/ND-2/DDA/ 985

Dt: 21/8/08

To

The Secy. C.R.B(D.D.A)  
1st Floor, Vikas Minar,  
New Delhi-110002

Secretary (CRB)

File No. 596

By No.

Date 22-8-08

Date

SUB: Enlistment/Renewal of Contractor in Class-IV in DDA.

REF: F.4(8)71/39/2005/IV/B&R) Secy./477 dt 20.8.08

Kindly refer to above said letter the desired report in r/o  
M/S. Pawan Kumar Goel is as under: -

- |  |  |
|--|--|
| 1) Name of Work                                    | M/O 50 Nos Staff Quarter at sector-XI/Rohin<br>SH: P/L Cermaic Glazed Floor Tiles in<br>Staff Qtr. |
| 2) Agmt No.  | 3 /EE/ND-2/DDA/A/08-09   |
| 3) Estt. Cost.                                     | Rs. 383520/-   |
| 4) Tend Cost.                                      | Rs. 649071/-   |
| 5) Gross Work done.                                | Rs. 842036/-   |
| 6) Dt. of Start                                    | As per Agmt. 13.6.2008<br>As per Actual 13.6.2008  |
| 7) Dt. of Compl.                                   | As per Agmt. 12.8.2008<br>As per Actual. 01.8.2008   |
| 8) Quality of Work.                                | Very Good.   |
| 9) Wheather EOT granted<br>with or without<br>levy | Not Applicable.  |

The agency is Technically & financially is very good  
and regarding arrangement of T&P and manpower, his performance  
is very good.

*h/b/h*  
*21/8/08*

*B.K. Sharma*  
(B.K. SHARMA)  
EXECUTIVE ENGINEER  
ND-2/DDA