

50

Confidential.

OFFICE OF THE EXECUTIVE ENGINEER
ROHINI PROJECT DIVISION NO.9
DELHI DEVELOPMENT AUTHORITY

No.F.4(6)RPD.9/DDA/A/c.s/ 21

dated: 4-1-12

To

The Secretary(CRB),
1st Floor, Vikas Minar,
New Delhi-110002.

असल: ठकदार वंशी लाल,
Secretary. (CRB)
आदेश संख्या.../3.....
By No
दिनांक: 05-1-12

Name of work: M/o Scheme under Nazul A/c in Rohini Ph.III.
SH: Regulating and maintenance of peripheral water supply line in Sec.20,21 & 22
Rohini i/c. line inside C.T. and feeding line from interim UGR/Sec.23 to
Kanjhawla Road Crossing and cleaning and disinfection of UGR in Sec.23 Rohini.

Agreement No: 07/EE/RPD-9/DDA/2010-11.

Please refer to your letter No. F. 4(8)68/01/2007/(M.B&R)Secy/784 dated 29.11.2011. In
this connection , the performance report in r/o M/s. R.R. Builders, Plot No. 6, Pkt. C-11,
Sector-3, Rohini, Delhi-110085 is enclosed for further necessary action please.


EXECUTIVE ENGINEER
R.P.D.9/DDA

AS/CRB 2
5/1/12
Subsidiary
In-charge
9/1/12

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 3-7-10 to 1-8-11
2. Name & Address of contractor: M/S R.R. Builders, Plot No 6, Pkt C-11, Sect-3, Rohini, Delhi
3. Class, Category and Enlistment No.: Class V (B&R), F 4(B) 68/01/2007/V (B&R) / Secy.
4. Name & address of enlisting authority: D.D.A., 1st Floor, Vikas Minar, New Delhi
5. Name of Work: Regulating & m/o peripheral water supply line in Sect 20, 21 & 22, Rohini
6. Agreement No.: 7/EE/RPD-9/DDA/2010-11
7. Name & Address of Division: RPD-9/DDA, Deepali Chowk, Rohini, Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	335269/225847
8.2	Stipulated date of Commencement & Completion	3-7-10 / 2-7-11
8.3	Percentage progress with date/actual date of completion	100% D.O.A.C. 1-8-11
8.4	Gross amount of final bill/work done	234990
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	N.A.

R.R. Builders
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub-Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 3-7-11 to 1-8-11
 2. Name & Address of contractor: M/S R.R. Builders, Plot No 6, Pkt C-11, Sect-3, Rohini, Delhi
 3. Class, Category and Enlistment No.: Class V (B&R), F 4(B) 68/01/2007/V (B&R)/Secy.
 4. Name & address of enlisting authority: DDA, 1st floor, Vikas Minar, New Delhi
 5. Name of Work: Regulating & M/O peripheral water supply line in Sect 20, 21 & 22, Rohini
 6. Agreement No.: 7/EE/RPD-9/DDA/2010-11
 7. Name & Address of Division: RPD-9/DDA, Seepali Chowk, Rohini, Delhi

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

R. P. D.-9/D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

अधिकासी अभियन्ता
 रोहिणी परियोजना खण्ड
 दिल्ली विकास प्रा

54

OFFICE OF THE EXECUTIVE ENGINEER
ROHINI PROJECT DIVISION NO.9
DELHI DEVELOPMENT AUTHORITY

No.F.4(6)RPD.9/DDA/A/c.s/ 20

dated: 4-1-12

To

The Secretary(CRB),
1st Floor, Vikas Minar,
New Delhi-110002.

अवधि: 8 जनवरी 2012 तक
Secretary. (CRB)
दिनांक: 14
05-1-12

Name of work: M/o Scheme under Nazul A/c in Rohini.

SH: Regulating and maintenance of peripheral water supply line in Sec.23 to 25,Rohini i/c. 350mm dia feeding line from Sec.11 to Sec.24 and cleaning and disinfection of interim UGR in Sec.24 Rohini.

Agreement No: 06/EE/RPD-9/DDA/2010-11.

Please refer to your letter No. F. 4(8)68/01/2007/(B&R)Secy/784 dated 29.11.2011. In this connection, the performance report in r/o M/s. R.R. Builders, Plot No. 6, Pkt. C-11, Sector-3, Rohini, Delhi-110085 is enclosed for further necessary action please.

Handwritten signature and initials

Handwritten signature

Handwritten signature and date 9/1/12

Signature
EXECUTIVE ENGINEER
R.P.D.9/DDA

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 365 days (One year) 1-7-10 to 26-9-11
- 2. Name & Address of contractor: M/S R.R. Builders, Plot No-6, Pkt C-11, Sect-3, Rohini, Delhi
- 3. Class, Category and Enlistment No.: Class V (B&R), F4(8)68/01/2007/V (B&R)/Secy.
- 4. Name & address of enlisting authority: D. D. A., 1st Floor, Vikas Minar, New Delhi
- 5. Name of Work: Regulating & m/o peripheral water supply line in Sect-23 to 25, Rohini
- 6. Agreement No.: G/EE/RPD-9/DDA/2010-11
- 7. Name & Address of Division: RPD-9/DDA, Deepali Chowk, Sect-3, Rohini

Sl.	Item	
8.1	Estimated Cost/Tender amount	413444/329397-
8.2	Stipulated date of Commencement & Completion	1-7-10 / 30-6-11
8.3	Percentage progress with date/actual date of completion	100%, D.O.A.C. 26-9-11
8.4	Gross amount of final bill/work done	365637
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	N.A.

[Signature]
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is ~~partly~~ /not/ ~~fully~~ attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 1-7-10 to 26-9-11
2. Name & Address of contractor: M/S R. Builders, Plot No 6, Pkt C-11, Sect-3, Rohini, Delhi
3. Class, Category and Enlistment No.: Class V (B&R), F 4(8) 68/01/2007/V (B&R)/secy.
4. Name & address of enlisting authority: DDA, 1st Floor, Vikas Minar, New Delhi
5. Name of Work: Regulating & M/O peripheral water supply line in Sect-23 to 25, Rohini
6. Agreement No.: 6/EE/RPD-9/DDA/2010-11
7. Name & Address of Division: RPD-9/DDA, Deepali Chowk, Sect-3, Rohini

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

30/11/2011
S. K. Sharma
Reporting Officer (Designation and Address)

Asstt. Engineer-II
R. P. D.-9/DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

28/12/11
Reviewing Officer (Designation & Address)

अधिसारी अभियन्ता
एनपी परियोजना खण्ड-9