

Confidential

DELHI DEVELOPMENT AUTHORITY
OFFICE OF EXECUTIVE ENGINEER
WD-10: CENTRAL NURSERY
SECTOR 5: DWARKA: NEW DELHI

No.F.15(7)EE/WD-10/DDA/11/ 731

dt. 6/6/11

To

✓ The Secretary(CRB),
DDA, 1st floor,
Vikas Minar,
New Delhi.

Secretary (CRB)
574
08-6-11

Sub: Enlistment of Contractors as Class v in DDA.

Ref: Your letter No.F.4(8)68/20/2003/V(B&R)/Secy./261 dt. 16.3.11.

Kindly refer to your letter as mentioned above on the above cited subject. In this regard as desired the Confidential Report of the works executed by the agency M/s Raj Constns. is enclosed herewith for further necessary action.

Encl: As above.

A3/112 8
8/6

Shri. Vigneshwari

for n.a. kumar

9/6/11

(N. P. SHARMA)
EXECUTIVE ENGINEER
WD-10

सहायक आभयन्ता-III
 10 दि. वि. प्र. नं. दि. 4.
 आवृत्ति सं. 1475
 दिनांक 01-3-2011

ANNEXURE VII
 PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/S RAS construction villoge narsingpur po palam new delhi 110045
3. Class, Category and Enlistment No.: F4(8)72/misc) Pt IV/V/ Secy/CRB/R/427
4. Name & address of enlisting authority: DDA
5. Name of Work: Protection of DDA LAND at DWA phase-I SW -> clo toe wall for protection of vacant land near police station in sector-9 DWA phase-I
6. Agreement No.: 11/22/WD-10/DDA/2010-2011
7. Name & Address of Division: CX, CHG WD-10 DDA central nursery sec-5 DWA new delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	383250 / 526552 = 20 ✓ 518402/5
8.2	Stipulated date of Commencement & Completion	31/10/10 / 20/08/10 AE
8.3	Percentage progress with date/actual date of completion	100% / 27/12/10
8.4	Gross amount of final bill/work done	4574943 = 20 ✓
8.5	Amount of compensation levied, if any	- Nil -
8.6	Amount of reduced rate items, if any	- Nil -
8.7	Did the contractor go for arbitration ?	- No -
8.8	If yes, total amount claimed and amount awarded	- No -

Raj Kumar
 Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

F-7(18)

S. Susendrar
 1/3

DR. N. S. CHAUDHARY
 Asst. Engineer-III
 WD-10/DDA

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: M/S RAJ CONSTRUCTION VILLAGE NASIRPUR P.O PALAM NEW DELHI 110045
3. Class, Category and Enlistment No.: F4(8)72/MISC/PAIV/V/SECY/CRO/R/427
4. Name & address of enlisting authority: DDA
5. Name of Work: PROTECTION OF DDA LAND at Dwarka phase I SA → C/O toe wall for protection of vacant land near police station in sec-9 dwarka phase-I
6. Agreement No.: 11/CE/WD-10/DDA/2010-2011
7. Name & Address of Division: CE, Eng WD-10 DDA Central Nursery sec-5 Dwarka New Delhi

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	capable
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

[Signature]
4/6/11
B. N. S. CHAUDHARY
Asstt. Engineer-III
W.D.-10/DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	capable
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

[Signature]
4/6/11
ER. N. P. SHARMA
EXECUTIVE ENGINEER
W.D.-10/D.D.A.
DWARKA