

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period:
- 2. Name & Address of contractor: *M/S. S.S. Const. Co. (Sanket Gupta), 20-20 Shalimar Bagh, Delhi*
- 3. Class, Category and Enlistment No.: *V, civil, F. 4(8)68/87/2005/V(B&R) / Secy*
- 4. Name & address of enlisting authority: *D.D.A. C.R.B. Branch, 1<sup>st</sup> Floor, Vikas Minar.*
- 5. Name of Work: *M/O. complete scheme under Model A11-I of N.Z. (8h) - Renovation of M/O. officers flat B.D. Rd*
- 6. Agreement No.: *14/EE/W.D-5/DDA/2010-2011*
- 7. Name & Address of Division: *W.D.-5, 1<sup>st</sup> Floor Vikas Minar, Delhi - 02*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs. 4,34,203/-</i>
8.2	Stipulated date of Commencement & Completion	<i>3/7/2010 / 2/8/2010</i>
8.3	Percentage progress with date/actual date of completion	<i>Completed</i>
8.4	Gross amount of final bill/work done	<i>Rs. 8,37,807/-</i>
8.5	Amount of compensation levied, if any	<i>—</i>
8.6	Amount of reduced rate items, if any	<i>—</i>
8.7	Did the contractor go for arbitration ?	<i>—</i>
8.8	If yes, total amount claimed and amount awarded	<i>—</i>

*Sanket*  
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

*N.K. DHAN*  
*AE-IV/W.D-5*  
*DDA.*

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE ✓
Reviewing Officer	S.E	S.E	SE	EE	EE ✓

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: *M/s S.S. Const. Co., BQ-20, SHALIMAR BAGH*
- 3. Class, Category and Enlistment No.: *CLASS-V/A*
- 4. Name & address of enlisting authority: *DELHI DEVELOPMENT AUTHORITY -110088*
- 5. Name of Work: *M/O completed scheme under NARUP A/C-I.*
- 6. Agreement No.: *SH:- Renovation & maintenance of officers flats 19/87*
- 7. Name & Address of Division: *Plc of Ambedkar Road at T.S.D. ROAD.*

*WD-5, I.T.O. New Delhi*

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	<i>Agency is financially, Technical sound.</i>
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

*[Signature]*

Reporting Officer (Designation and Address)

*N.K. DHAM  
AE-IV/WD-5/DDA.*

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

*[Signature] 10-5-11*

Reviewing Officer (Designation & Address)

**Er. V. K. SALUJA**  
Executive Engineer  
Western Division-5  
Delhi Development Authority  
Vikas Minar, New Delhi