

CONFIDENTIAL

OFFICE OF THE EXECUTIVE ENGINEER
WESTERN DIVISION NO.6, D.D.A.,
MANGLAPURI ; NEW DELHI.

No.F.3(1) Misc/Ac/WD-6/DDA 887

Dated: 3/9/11

To

The Secretary (CRB),
Delhi Development Authority,
Vikas Minar, New Delhi.

श्रीमान्; डेवेलप अथोरिटी,
Secretary. (CRB)
विकास मिनार... 249
Dy No
दिनांक: 06-9-11

Please find enclosed herewith the Performance Report in respect of **M/s Sahil & Company, WZ-3C, Palam, New Delhi-45** for the work -M/o Completed scheme under Dwaka Zone. SH:-Road and path restoration work for pit cut by I.G.L.in platinum heights 568 MS DUs at Sect-18B, Dwarka, Ph-II duly completed in all respect.

Encl: As stated above.

[Signature] 3/9/11
Executive Engineer
Western Division-6
DDA

[Handwritten notes:]
अर्थ CRB 2
2/9
शुभ प्रकृतिकरण
जर्मन अथोरिटी
08/9/11

ANNEXURE -IV

CLIENT's CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client: Er.K.S.Gill, Executive Engineer, WesternDivision No.6, D.D.A. Manglapuri, New Delhi.Details of Works executed by Shri / M/s Sahil & Company, WZ-3C, Palam, New Delhi-45.

1.	Name of work with brief particulars	M/o various colonies under Dwarka Zone.(NA-II). SH:-Road restoration work for 20 M R/W road cut by BSES Rajdhani Power Ltd. For laying of cable along resettlement colony in Sector-3,Dwarka.(Deposit Work).
2.	Work Order No. and date	01/EE/WD-6/DDA/2009-10
3.	<u>Work order Estimate Cost</u> Work Order amount	<u>Rs 351683.00</u> Rs.404635.00
4.	Date of commencement of work	08.05.2009
5.	Stipulated date of completion	28.05.2009
6.	Actual date of completion	28.05.2009
7.	Details of compensation levied for delay (indicate amount) if any	N.A.
8.	Gross amount of the work completed and paid	Rs. 404587.00
9.	Name and address of the authority under whom works executed	D.D.A.
10.	Whether the contractor employed qualified Engineer/Overseer during execution of work?	N.A.
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding/Very Good/Good Satisfactory/Poor
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	- No -

25

Name & Address of the Client: **Er.K.S.Gill, Executive Engineer, Western**
Division No.6, D.D.A. Manglapuri, New Delhi.

Details of Works executed by Shri / **M/s Sahil & Company, WZ-3C, Palam, New**
Delhi-45.

13.	Comments on the capabilities of the contractor.	
a)	Technical proficiency	Outstanding/Very Good/Good/Satisfactory/ Poor
b)	Financial soundness	Outstanding/Very Good/Good/Satisfactory/ Poor
c)	Mobilization of adequate T&P	Outstanding/Very Good/Good/Satisfactory/ Poor
d)	Mobilization of manpower	Outstanding/Very Good/Good/Satisfactory/ Poor
e)	General behavior	Outstanding/Very Good/Good/Satisfactory/ Poor

Note: All columns should be filled in properly
"Countersigned"

Signature of the Reporting
Officer with Office Seal

Officer of the rank of Superintending Engineer of equivalent.

2/9/11
Executive Engineer
Western Division-6
D. D. A., New Delhi

95
K.S. Gill
2/9/11

Er. Lakhvinder Chaudhary
Suptdg. Engineer
C. C.-13/ Dwk., DDA