

111

CONFIDENTIAL

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION NO: 8
D.D.A. (KALKAJI) NEW DELHI

No.F.8 (1)/SED: 8/DDA/2011-2012/ 220

Dated: 6/2/2012

To

✓ The Secretary,
C.R.B., DDA,
Vikas Minar, New Delhi.

सचिव; संकेदार वतीं वतीं
Secretary (C.R.B.)
प्रति संकेदार वतीं 87
By
दिनांक 10-2-12
Date

Subject: Enlistment of contractor as class-V in DDA
Ref. No.
Name of work: D/O land for Aastha Kunj in Distt. Green at
Kalkaji.
SH : Spreading of dumped earth supplied by
DMRC at Aastha Kunj.
Agreement no: 11/EE/SED: 8/2008-2009
Agency : Sh. Sandeep Sharma.

Enclosed please find herewith the Confidential Performance Report on the prescribed format in respect of work completed by Sh. Sandeep Sharma, contractor, A-35, Street No.1, North Chajjupur, Delhi-94 for further necessary action.

Encl: As above

Anil Goyal
(Anil Goyal)
EXECUTIVE ENGINEER
SED: 8/DDA

A31CRB B

14/2

V

Sandeep Sharma

Sandeep
18/2/12

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: **2008 - 2009**
2. Name & Address of contractor: **Sh. Sandeep Sharma, A-35, Street No-1 Nostachajjpur Pocket Road, Shahdara Delhi-110094**
3. Class, Category and Enlistment No.: **Class-V (BSR) F.4 (8) 72/Misc./PE.V/V/Secy/CRB/538 dt.**
4. Name & address of enlisting authority: **Delhi Development Authority CRB 1st floor, Vikas Arina, 14-12-01 Kalkaji, New Delhi**
5. Name of Work: **D/o land for Aasthakunj in Distt green at Kalkaji. S.H. - Spreading of dumped earth supplied by DMRC at Aasthakunj.**
6. Agreement No.: **11/EE/SED-8/2008-2009**
7. Name & Address of Division: **Office of The Executive Engineer South Eastern Division no.8 D.D.A Kalkaji New Delhi**

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 6,96,000/- / Rs. 7,53,000/-
8.2	Stipulated date of Commencement & Completion	13.11.2008 / 12.12.2008
8.3	Percentage progress with date/actual date of completion	100% - 12.3.2009
8.4	Gross amount of final bill/work done	969596=- / 969596=-
8.5	Amount of compensation levied, if any	N.A.
8.6	Amount of reduced rate items, if any	N.A.
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	N.A.

Sandeep Sharma

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

[Signature]
Executive Engineer
South Eastern Division-8
D.D.A. Kalkaji, New Delhi-11

[Signature]
3/2/12
Asst. Engg.-II
SED-8/D.D.A.

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2008-2009
2. Name & Address of contractor: Landeep Sharma, A-35, Street no-1 North Chajji Pur, 100 Feet Road, Shahdara, Delhi-94
3. Class, Category and Enlistment No.: V class (B&R) F.4(8)72/Misc./Pt.IV/V/Secy/CRB/538 dt.14-12-01
4. Name & address of enlisting authority: Delhi Development Authority CRB 1st floor, Vikas Minar N. Delhi-110022
5. Name of Work: No land for Aashu Kumj in Distt gram at Kalkaji. St. i - Spreading of dumped earth supplied by DMR at Aashu Kumj.
6. Agreement No.: 11/EE/SED-8/2008-2009
7. Name & Address of Division: office of the Executive Engineer South Eastern Division no-8 BDA Kalkaji New Delhi

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
3/2/12

Reporting Officer (Designation and Address)

SED-8/D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
3/2/12

Reviewing Officer (Designation & Address)

D.D.A. Kalkaji, New Delhi-10

[Signature]
3/2/2012